	Activity Name	Original Baseline	Baseline	Start	Finish	chedule F	Physical	Budgeted Total	Actual Total	Remaining Total A	At Completion Total	Remaining	At Ea	arned Value	Planned	Schedule Total Q	Q	Q Q Q Q Q Q Q Q
		Duration Start	Finish			mplete 3	% omplete	Cost	Cost	Cost	Cost		mpletion Duration	Cost	Value Cost Va	riance Index Float N	DJFM	MAMJJASPNOJEMAMJJASPNOJEMAM
C1600	Clear & Grub - Exit 90	5 18-Jan-18	24-Jan-18	15-May-18	22-May-18	0%	0%	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00	5	5	\$0.00	\$0.00	0.00 656		Clear & Grub - Exit 90
C1610	Mill & Repave Ramp Pavement	5 16-Mar-18	22-Mar-18	24-May-18	31-May-18	0%	0%	\$187,395.00	\$0.00	\$187,395.00	\$187,395.00	5	5	\$0.00	\$0.00	0.00 512		I Mill & Repaye Ramp Pavement
C1620	Extend & Pave Accel/Decel Lanes - 185 Exit 90	6 23-Mar-18	30-Mar-18	01-Jun-18	11-Jun-18	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	6	6	\$0.00	\$0.00	0.00 512		1 Extend & Pave Accel/Decel Lanes - 185 Exit 90
C1640	Install Pavement Markings & Markers/Remove Traffic C	5 02-Apr-18	09-Apr-18	12-Jun-18	19-Jun-18	0%	0%	\$611,075.68	\$0.00	\$611,075.68	\$611,075.68	5	5	\$0.00	\$0.00	0.00 488		I Install Pavement Markings & Markers/Remove Traff
Exit 92 - SC 11 R	<u>;</u>	20 10-Apr-18	11-May-18		24-Jul-18	0%		\$1,206,315.18	\$0.00	\$1,206,315.18	\$1,206,315.18		20	\$0.00	\$0.00	0.00 656		
C1670	Install Traffic Control - Exit 92	5 10-Apr-18	· ·	21-Jun-18		0%	0%	\$140,483.50	\$0.00	\$140,483.50	\$140,483.50	5	5	\$0.00	\$0.00	0.00 655		II Install Traffic Control - Exit 92
C1650	Clear & Grub - Exit 92	5 10-Apr-18	16-Apr-18	21-Jun-18	27-Jun-18	0%	0%	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00	5	5	\$0.00	\$0.00	0.00 655		Clear & Grub - Exit;92
C1660	Mill & Repave Ramp Pavement	11 17-Apr-18	-	28-Jun-18	16-Jul-18	0%	0%	\$437,256.00	\$0.00	\$437,256.00	\$437,256.00	11	11	\$0.00	\$0.00	0.00 512		☐ Mill & Repave Ramp Pavement
C1680	Install Pavement Markings & Markers/Remove Traffic C	5 04-May-18	11-May-18	17-Jul-18	24-Jul-18	0%	0%	\$611,075.68	\$0.00	\$611,075.68	\$611,075.68	5	5	\$0.00	\$0.00	0.00 488		II Install Pa√ement Markings & Markers/Remove Ti
	x Sta 1560+00 to Approx Sta 1817+57)	599 31-Oct-17	14-Sep-20			0%		\$78,057,873.46	\$0.00	\$78,057,873.46	\$78,057,873.46	599	599	\$0.00	\$0.00	0.00 195		
	x Sta 1560+00 to Approx Sta 1817+57)	576 04-Dec-17 54 04-Dec-17	08-Sep-20 23-Apr-18		08-Sep-20 04-May-18	0%		\$37,447,297.30 \$3,555,121.00	\$0.00 \$0.00	\$37,447,297.30 \$3,555,121.00	\$37,447,297.30 \$3,555,121.00	576 54	576 54	\$0.00 \$0.00	\$0.00 \$0.00	0.00 198 0.00 214		
Stage 1A C3670	Install Erosion Control Outside Shoulders - Segment 4	30 04-Dec-17		09-Feb-18	27-Mar-18	0%	0%	\$1,875,000.00	\$0.00	\$1,875,000.00	\$1,875,000.00	30	30	\$0.00	\$0.00	0.00 214		I Install Erosion Control Outside Shoulders - Segment 4 - Si
C4210	Traffic Control Devices - Segment 4 - Stage 1A	5 23-Jan-18		21-Mar-18	27-Mar-18	0%	0%	\$140,483.50	\$0.00	\$140,483.50	\$140,483.50	5	5	\$0.00	\$0.00	0.00 215		Traffic Control Devices - Segment 4 - Stage 1A
C4450	Temporary Shoulder Strengthening - SB & NB- Stage 1/	20 16-Mar-18	13-Apr-18	28-Mar-18	26-Apr-18	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	20	20	\$0.00	\$0.00	0.00 169	والأنباث والانتاطاء	Temporary \$houlder Strengthening - \$B & NB- Stage 14
C4220	End Stage 1A/Begin Stage 1B - Remove and Install Trai	5 16-Apr-18	23-Apr-18		04-May-18	0%	0%	\$140,483.50	\$0.00	\$140,483.50	\$140,483.50	5	5	\$0.00	\$0.00	0.00 214	1111	☐ End Stage 1A/Begin Stage 1B - Remove and Install Traff
Stage 1B	End diage 174 begin diage 15 - Remove and matail fra	211 24-Apr-18		07-May-18	,	0%	070	\$5,844,325.50	\$0.00	\$5.844.325.50	\$5,844,325.50	211	211	\$0.00	\$0.00	0.00 214		Lind Stage 17-Degri Stage 15- Kernove and Instan 17-an
C6050	Temporary Barriers Stage 1B	5 24-Apr-18	30-Apr-18	07-May-18	11-May-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5	5	\$0.00	\$0.00	0.00 201		II Temporary Barriers Stage 1B
C6060	Striping for Median Access	4 01-May-18	07-May-18			0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	4	4	\$0.00	\$0.00	0.00 215	-	Striping for Median Access
C6040	Install Erosion Control - Median Sections - SB & NB - S	10 24-Apr-18	,	07-May-18	21-May-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	10	10	\$0.00	\$0.00	0.00 214		Install Erosion Control - Median Sections - SB & NB - S
C3770	Clear & Grub - Median Sections - SB & NB - Stage 1B	5 09-May-18	15-May-18	22-May-18	29-May-18	0%	0%	\$47,500.00	\$0.00	\$47,500.00	\$47,500.00	5	5	\$0.00	\$0.00	0.00 214		Clear & Grub - Median Sections - SB & NB - Stage 15
C6110	Shoring for Work Zone Phasing Low Side of Median SE	5 24-May-18	31-May-18	,	14-Jun-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5	5	\$0.00	\$0.00	0.00 214		Shoring for Work Zone Phasing Low Side of Median
C6130	Asphalt milling median edge - Low Side 17' Median Sec	4 01-Jun-18	07-Jun-18		21-Jun-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	4	4	\$0.00	\$0.00	0.00 176		Asphalt milling median edge + Low Side 17' Median S
C3780	Excavation/Embankment Low Side - Median Sections -	20 16-May-18	18-Jun-18		29-Jun-18	0%	0%	\$574,054.50	\$0.00	\$574,054.50	\$574,054.50	20	20	\$0.00	\$0.00	0.00 176		Excavation/Embankment Low Side - Median Section
C6150	Asphalt Base Course - Low Side 17' Median Sections -	11 08-Jun-18		22-Jun-18	10-Jul-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	11	11	\$0.00	\$0.00	0.00 214		Asphalt Base Course - Low Side 17 Median Section
C4460	Concrete Paving Low Side - NB - Stage 1B	11 10-Jul-18		23-Jul-18	08-Aug-18	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	11	11	\$0.00	\$0.00	0.00 221		Concrete Paying Low Side - NB - Stage 1/B
C3600	Install Drainage/Structures - Stage 1B	30 19-Jun-18	07-Aug-18		20-Aug-18	0%	0%	\$548,100.00	\$0.00	\$548,100.00	\$548,100.00	30	30	\$0.00	\$0.00	0.00 214		Install Drainage/Structures - Stage 1B
C3330	Construct Median Barrier - Stage 1B	30 27-Jul-18	13-Sep-18		26-Sep-18	0%	0%	\$1,161,825.00	\$0.00	\$1,161,825.00	\$1,161,825.00	30	30	\$0.00	\$0.00	0.00 214		Construct Median Barrier - Stage 1B
C3790	Excavation/Embankment - High Side Median Sections -	10 31-Aug-18	17-Sep-18	14-Sep-18	28-Sep-18	0%	0%	\$574,054.50	\$0.00	\$574,054.50	\$574,054.50	10	10	\$0.00	\$0.00	0.00 214		Excavation/Embankment High Side Median
C3790	Asphalt Base Course - High Side 17' Median Sections	11 27-Sep-18	12-Oct-18		25-Oct-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	11	11	\$0.00	\$0.00	0.00 214		Asphalt Base Course - High Side 17 Medi
C5930 C6180	,	11 27-Sep-18	30-Oct-18		12-Nov-18	0%		\$0.00	\$0.00	\$0.00	\$0.00		11	\$0.00	\$0.00	0.00 214		
	Concrete Paving - High Side	20 31-Oct-18	03-Dec-18		17-Dec-18		0%	\$0.00	\$0.00	\$0.00		20	20	\$0.00	\$0.00	0.00 163		□ Concrete Paving - High Side □ Top out Median Barrier - Stage 1B
C6200 C4490	Top out Median Barrier - Stage 1B		12-Dec-18		26-Mar-19	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$0.00 \$1,399,154.00	7	7	\$0.00	\$0.00	0.00 214		
C6250	Construct Crossovers - Stage 1B	7 04-Dec-18 5 13-Dec-18	19-Dec-18	28-Mar-19	04-Apr-19	0%	0%	\$0.00	\$0.00	\$1,399,134.00	\$1,399,134.00	5	5	\$0.00	\$0.00	0.00 169		Construct Crossovers - Stage: Temporary Striping for Stage 2
C6250 C4230	Temporary Striping for Stage 2 Traffic Shift	10 21-Dec-18	11-Jan-19		19-Apr-19	0%	0%	\$140,483.50	\$0.00	\$140.483.50	\$140,483.50	10	10	\$0.00	\$0.00	0.00 201		☐ Traffid Shift SB'Lanès to Med
Stage 2	Traffic Shift SB Lanes to Median - Stage 1B/Begin Stage	209 14-Jan-19	27-Mar-20		27-Mar-20	0%	0%	\$16,637,014.50	\$0.00	\$140,483.50	\$140,483.50	209	209	\$0.00	\$0.00	0.00 201		d Hailic Still 35 Laties to Meu
C6260	Excavate/Fill SB Outside Lanes Stage 2	209 14-Jan-19	14-Feb-19		20-May-19	0%	0%	\$0.00	\$0.00	\$0.00	\$10,637,014.50	209	209	\$0.00	\$0.00	0.00 186		Excavate/Fill:SB Outside L
C3610	Install Drainage/Structures- Stage 2A	3 16-Jul-19	18-Jul-19	16-Jul-19	18-Jul-19	0%	0%	\$78,300.00	\$0.00	\$78,300.00	\$78,300.00		3	\$0.00	\$0.00	0.00 181		I Install Drainage/Struct
C3960	Mill Existing Pavement - Stage 2A	20 25-Jun-19	26-Jul-19	25-Jun-19	26-Jul-19	0%	0%	\$949,581.00	\$0.00	\$949,581.00	\$949,581.00	20	20	\$0.00	\$0.00	0.00 181		Mill Existing Pavement
C4590	Set Levelling Pad/Construct Walls - SB Side - Stage 2B	30 29-Jul-19	13-Sep-19		13-Sep-19	0%	0%	\$1,552,923.00	\$0.00	\$1,552,923.00	\$1,552,923.00	30	30	\$0.00	\$0.00	0.00 181		Set Levelling Pad/
C4600	Set Wall Coping - SB Side - Stage 2B	25 16-Sep-19	22-Oct-19		22-Oct-19	0%	0%	\$1,423,513.00	\$0.00	\$1,423,513.00	\$1,423,513.00	25	25	\$0.00	\$0.00	0.00 187		Set Wall Copin
C3620	Install Drainage - Stage 2B	28 16-Sep-19	28-Oct-19		28-Oct-19	0%	0%	\$508,950.00	\$0.00	\$508,950.00	\$508,950.00	28	28	\$0.00	\$0.00	0.00 181		Install Drainag
C3980	Mill Existing Pavement - Stage 2B	11 16-Oct-19	31-Oct-19		31-Oct-19	0%	0%	\$437,256.00	\$0.00	\$437,256.00	\$437,256.00	11	11	\$0.00	\$0.00	0.00 181		☐ Mill Existing Pa
C6370	Asphalt Base at Excavation & Fill Areas Stage 2	12 29-Oct-19	15-Nov-19		15-Nov-19	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	12	12	\$0.00	\$0.00	0.00 213		☐ Asphalt Base
C3460	Concrete Paving - 22' Section & 3' Shoulder - SB - Stag	25 01-Nov-19		01-Nov-19	09-Dec-19	0%	0%	\$5,527,332.00	\$0.00	\$5,527,332.00	\$5,527,332.00	25	25	\$0.00	\$0.00	0.00 213		Cpncrete P
C3450	Concrete Paving - 22' Section - Stage 2A	17 18-Nov-19		18-Nov-19		0%	0%	\$4,913,184.00	\$0.00	\$4,913,184.00	\$4,913,184.00		17	\$0.00	\$0.00	0.00 161		Concrete F
C5430 C5820	Ground Mounted Signs SB Lanes	5 10-Dec-19	17-Dec-19			0%	0%	\$257,554.00	\$0.00	\$257,554.00	\$257,554.00		5	\$0.00	\$0.00	0.00 162	-	□ Ground:Mi
	Saw & Seal Concrete Pavement SB Segment 3 Stage 2								\$0.00				5 E		\$0.00			
C6390	· ·	5 13-Dec-19		13-Dec-19		0% 0%	0%	\$0.00	\$0.00	\$0.00 \$257,554.00	\$0.00	10	10	\$0.00	\$0.00	0.00 213 0.00 210		II Saw & Sea □ Overhead
C5840	Overhead Signs SB Lanes	10 10-Dec-19	02-Jan-20				0%	\$257,554.00			\$257,554.00		10	\$0.00				
C6380	Temporary Asphalt SB 3' Outside Shoulder Grinding SB Outside Lance	12 10-Dec-19	06-Jan-20			0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		15	\$0.00	\$0.00	0.00 183		☐ ;Tempara;
C5780	Grinding SB Outside Lanes	15 10-Dec-19	09-Jan-20			0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	15 5	15	\$0.00	\$0.00	0.00 210		Grinding Towns of
C5790	Temp Striping Outside SB Lanes	5 07-Jan-20	13-Jan-20	-	13-Jan-20	0%	0%	\$0.00 \$309,417.00	\$0.00 \$0.00	\$0.00	\$0.00	10	10	\$0.00	\$0.00	0.00 208		: D TempiSt
C5830	Guardrail/Fencing SB Lanes	10 07-Jan-20		07-Jan-20	20-Jan-20	0%	0%			\$309,417.00	\$309,417.00		10	\$0.00	\$0.00	0.00 183		□ Guardra
C5850	Final Seeding SB Lanes	5 21-Jan-20		21-Jan-20	27-Jan-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		5	\$0.00	\$0.00	0.00 198		B Final S
C6400	Traffic Shift SB lanes to Outside	5 21-Jan-20	27-Jan-20	∠1-Jan-20	27-Jan-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5	5	\$0.00	\$0.00	0.00 183		I Traffic
C4250	End Stage 2B/Begin Stage 3A - Remove & Install Traffic	0 15 39 lon 30	18-Feb-20	20 Ica 20	18-Feb-20	0%	0%	\$280,967.00	\$0.00	\$280,967.00	\$280,967.00	45	45	\$0.00	\$0.00	0.00 183		◆ End S
C5800	Grinding SB Inside Lanes	15 28-Jan-20		28-Jan-20	18-Feb-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	15	15	\$0.00	\$0.00	0.00 183		□ Grind
C5810	Temp Striping Inside SB Lanes	5 12-Feb-20		12-Feb-20	18-Feb-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		5	\$0.00	\$0.00	0.00 183		□ Temp
C5030	Traffic Shift South Bound Lanes	2 19-Feb-20	21-Feb-20		21-Feb-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		2	\$0.00	\$0.00	0.00 183		I Traffic
C6410	Traffic Shift NB lanes to SB side	5 19-Feb-20	26-Feb-20		26-Feb-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		5	\$0.00	\$0.00	0.00 200		D. Traff
C5040	Remove Pier / Patch Mainline Pavement and Barrier @	15 24-Feb-20	_	24-Feb-20	16-Mar-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		15	\$0.00	\$0.00	0.00 183		□ Rer
C5050	Remove Pier / Patch Mainline Pavement and Barrier @	15 24-Feb-20	_	24-Feb-20	16-Mar-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		15	\$0.00	\$0.00	0.00 183		□ Rer
C5070	Traffic Shift North Bound Lanes	2 17-Mar-20		17-Mar-20	18-Mar-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00		2	\$0.00	\$0.00	0.00 183	-	I Tra
C4240	End Stage 2A/Begin Stage 2B - Remove & Install Traffic	5 20-Mar-20	27-Mar-20	20-Mar-20	27-Mar-20	0%	0%	\$140,483.50	\$0.00	\$140,483.50	\$140,483.50	5	5	\$0.00	\$0.00	0.00 186	1 1 1 1	

Actual Level of Effort Remaining Work ♦ Milestone © Oracle Corporation

		Activity Name	Original Baseline Start	Baseline Finish	Start	Finish	chedule Phy	% But	Idgeted Total Cost	Actual Total Cost	Cost	At Completion Total Remainino Cost Duration		Earned Value Cost	Planned Value Cost Va		otal Q C loat ND 11	Q Q Q FMMMU IMS		AMI I	Q Q Q Q ASONDJEMAM
	Stage 3A		Duration 92 20-Mar-20	13-Aug-20	20-Mar-20	13-Aug-20	omplete com	plete \$10	0,562,082.30	\$0.00	\$10,562,082.30	\$10,562,082.30 92	Duration 2 92	\$0.00	\$0.00		213	1.14.1313143	2,103,1,1,1	112121	ASSITIST IN
	C6420	Excavation & Fill NB Side - Stage 3A	20 30-Mar-20	28-Apr-20	30-Mar-20	-		0%	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	\$0.00		186				
	C4610	Set Levelling Pad/Construct Walls - NB Side - Stage 3A	30 20-Mar-20	06-May-20	20-Mar-20	06-May-20	0%	0% \$1	1,552,923.00	\$0.00	\$1,552,923.00	\$1,552,923.00	0 30	\$0.00	\$0.00	0.00 1	183				
	C3630	Install Drainage - Stage 3A	26 13-Apr-20	20-May-20	13-Apr-20	20-May-20	0%	0%	\$469,800.00	\$0.00	\$469,800.00	\$469,800.00 26	6 26	\$0.00	\$0.00	0.00 1	183				
	C3990	Mill Existing Pavement - Stage 3A	17 04-May-20	29-May-20	04-May-20	29-May-20	0%	0%	\$687,116.00	\$0.00	\$687,116.00	\$687,116.00	7 17	\$0.00	\$0.00	0.00 1	183				
	C4620	Set Wall Coping - NB Side - Stage 3A	20 07-May-20	08-Jun-20	07-May-20	08-Jun-20	0%	0% \$1	1,035,282.00	\$0.00	\$1,035,282.00	\$1,035,282.00	0 20	\$0.00	\$0.00	0.00 2	204				
	C6430	Asphalt Base NB Side Stage 3A	5 01-Jun-20	08-Jun-20	01-Jun-20	08-Jun-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5 5	\$0.00	\$0.00	0.00 1	183				
	C3470	Concrete Paving - NB Side - Stage 3A	26 10-Jun-20	21-Jul-20	10-Jun-20	21-Jul-20	0%	0% \$5	5,527,332.00	\$0.00	\$5,527,332.00	\$5,527,332.00	6 26	\$0.00	\$0.00	0.00 1	28				
	C5360	Grinding NB Lanes	15 29-Jun-20	21-Jul-20	29-Jun-20	21-Jul-20	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5 15	\$0.00	\$0.00	0.00 2	228				
	C5390	Permanent Striping NB & SB Lanes	5 14-Jul-20	21-Jul-20	14-Jul-20	21-Jul-20	0%	0%	\$324,633.80	\$0.00	\$324,633.80	\$324,633.80	5 5	\$0.00	\$0.00	0.00 2	228				
	C4260	End Stage 3A/Begin Stage 3B - Remove & Install Traffic	5 22-Jul-20	29-Jul-20	22-Jul-20	29-Jul-20	0%		\$140,483.50	\$0.00	\$140,483.50	\$140,483.50	5 5	\$0.00	\$0.00	0.00 1	82				
	C5410	Ground Mounted Signs NB Lanes	5 22-Jul-20	29-Jul-20	22-Jul-20	29-Jul-20			\$257,554.00	\$0.00	\$257,554.00	\$201,000 HOU	5 5	\$0.00	\$0.00	0.00 2	218				
	C6440	Saw & Seal Concrete NB side Stage 3	5 22-Jul-20	29-Jul-20	22-Jul-20	29-Jul-20	0%	0%	\$0.00	\$0.00	\$0.00	*****	5 5	\$0.00	\$0.00	0.00 1	82				
	C5370	Guardrail/Fencing NB Lanes	10 22-Jul-20	-		06-Aug-20	0%		\$309,415.00	\$0.00	\$309,415.00	******	0 10	\$0.00	\$0.00	0.00 2					
	C5400	Overhead Signs NB Lanes	10 22-Jul-20	06-Aug-20		06-Aug-20	0%		\$257,543.00	\$0.00	\$257,543.00		0 10	\$0.00	\$0.00		213			1-1-1-1	
L	C5380	Final Seeding NB Lanes	5 07-Aug-20	-	07-Aug-20	-		0%	\$0.00	\$0.00	\$0.00	*****	5 5	\$0.00	\$0.00		213				
	Stage 3B	Dameura Crassoviana Chara 2D	25 30-Jul-20	08-Sep-20		08-Sep-20	0%		\$848,754.00	\$0.00	\$848,754.00	** ** **	5 25 5 5	\$0.00	\$0.00	0.00 1	82				
-	C4510	Remove Crossovers-Stage 3B	5 30-Jul-20	06-Aug-20		06-Aug-20			\$50,000.00	\$0.00	\$50,000.00	****,*******		\$0.00	\$0.00	0.00 1	82				
E.	C3340	Construct Median Barrier/Crossover Blockouts - Stage	20 07-Aug-20	_	07-Aug-20				\$798,754.00	\$0.00	\$798,754.00	\$798,754.00		\$0.00	\$0.00	0.00 1	82				
	UCC1550	Duke is complete at Pleasant School at Bridge Only	599 31-Oct-17 0	14-Sep-20 31-Jan-19	Uo-Jan-18	14-Sep-20 31-Jan-19*	0%	0%	\$0.00	\$0.00 \$0.00	\$18,692,604.31 \$0.00	\$18,692,604.31 599 \$0.00	9 599 0 0	\$0.00 \$0.00	\$0.00 \$0.00	0.00 1	121			e is cor	nplete at Pleasant Sch
	C2000	Install Traffic Control - Exit 95	5 01-Feb-19		01-Feb-19		0%		\$140,483.50	\$0.00	\$140,483.50		5 5	\$0.00	\$0.00	0.00 1			1 1 1 1 1 1 1 1	1 1 1 1	ic Control - Exit 95
	C2000 C1690	Clear & Grub - Exit 95	10 11-Feb-19		11-Feb-19	_			\$32,500.00	\$0.00	\$32,500.00		0 10	\$0.00	\$0.00	0.00 1				1 1 1 1	rub + Exit 95
	Phase 1	Clear & Grub - Exit 93	131 26-Feb-19		26-Feb-19		0%		3,592,409.00	\$0.00	\$8,592,409.00	\$8,592,409.00 13°	-	\$0.00	\$0.00	0.00 1	121			sai & G	AD T LAR, 93
\Box	C5320	Earthwork Ramp A	10 26-Feb-19	12-Mar-19	26-Feb-19		0%	0%	\$0.00	\$0.00	\$0.00		0 10	\$0.00	\$0.00	0.00	212		:	arthwo	rk Ramp A
\vdash	C5330	Asphalt Ramp A	5 13-Mar-19	20-Mar-19	13-Mar-19	20-Mar-19	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5 5	\$0.00	\$0.00	0.00 2	212		·		RampA
\vdash	C1700	Earthwork - Wilcox Ave West/Temp Ramp/Temp Conne	19 26-Feb-19	26-Mar-19	26-Feb-19		0%	0%	\$574,054.00	\$0.00	\$574.054.00	\$574,054.00	9 19	\$0.00	\$0.00	0.00 1	121			1 11 1 1	ork - Wilcox Ave West/
-	C1800	Asphalt Paving - Wilcox Ave West/Temp Ramp/Temp C	6 28-Mar-19	05-Apr-19	28-Mar-19	05-Apr-19	0%		1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	6 6	\$0.00	\$0.00	0.00 1	121		1111111	1 1 1 1	t Paving - Wildox Ave V
-	C5340	Concrete Ramp A	10 21-Mar-19	05-Apr-19	21-Mar-19		0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	0 10	\$0.00	\$0.00	0.00 2	212			1 1 1 1	ete RampiA
	C1710	Earthwork - Wilcox Ave East/Temp Connection - Phase	23 08-Apr-19			10-May-19	0%	0%	\$574.054.00	\$0.00	\$574.054.00	\$574,054.00 23	3 23	\$0.00	\$0.00	0.00 1	121			1 1 1 1	hwork - Wilcox Ave Ea
	C1810	Asphalt Paving - Wilcox Ave East/Temp Connection - Pl	8 13-May-19	23-May-19			0%		1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	8 8	\$0.00	\$0.00	0.00 1	121		i - i - i - i - i - i - i - i		bhalt Paving - Wilcox A
\vdash	C1720	Earthwork - Hampshire Dr - Phase 1	3 24-May-19	29-May-19	, .		0%		\$287,027.00	\$0.00	\$287,027.00		3 3	\$0.00	\$0.00	0.00 1	121			1 1 1 1	rthwork - Hampshire D
-	C1820	Asphalt Paving - Hampshire Dr - Phase 1	13 30-May-19	19-Jun-19	30-May-19				1,399,154.00	\$0.00	\$1,399,154.00		3 13	\$0.00	\$0.00	0.00 1	121			1 1 1 1	Sphalt Paving - Hamps
\vdash	C1730	Earthwork - SR 18 - Phase 1	30 21-Jun-19		21-Jun-19				\$574,054.00	\$0.00	\$574,054.00		0 30	\$0.00	\$0.00	0.00 1	121			1 1 1 1	Earthwork - SR 18
\vdash	C1830	Asphalt Paving - SR 18 - Phase 1	8 09-Aug-19	22-Aug-19				-	1,399,154.00	\$0.00	\$1,399,154.00		8 8	\$0.00	\$0.00	0.00 1	121			1 1 1 1	Asphalt Paving - Si
	C1740	Earthwork - New Pleasant School Rd - Phase 1	16 23-Aug-19		23-Aug-19	-	0%		\$287,027.00	\$0.00	\$287,027.00		6 16	\$0.00	\$0.00		121			1-1-1-1	☐ Earthwork - New
	C1840	Asphalt Paving - New Pleasant School Rd - Phase 1	5 18-Sep-19	25-Sep-19	-		0%		\$699,577.00	\$0.00	\$699,577.00		5 5	\$0.00	\$0.00	0.00 1	121				Asphalt Paving -
	Phase 2	representating from readount control readout	437 31-Oct-17	23-Dec-19		23-Dec-19	0%		3,103,208.00	\$0.00	\$3,103,208.00	\$3,103,208.00 437	-	\$0.00	\$0.00	0.00 2	236				i i i i i i i i i i i i i i i i i i i
	C5350	Demo Existing Structures @ End Bent 2	5 31-Oct-17				0%	0%	\$0.00	\$0.00	\$0.00		5 5	\$0.00	\$0.00		483	Demo Existing St	ructures @ End	Bent 2	
	C5220	Bridge Embankment End Bent 2	15 07-Nov-17	01-Dec-17	16-Jan-18	08-Feb-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5 15	\$0.00	\$0.00	0.00 4	483	Bridge Embank	ment End Bent 2	2	
	C5230	MSE Wall End Bent 2	10 16-Nov-17	01-Dec-17	24-Jan-18	08-Feb-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	0 10	\$0.00	\$0.00	0.00 4	483	MSE Wall End I	3ent 2		
	C1950	Construct Substructure - Interior Bent - Pleasant School	30 26-Feb-19	15-Apr-19	26-Feb-19	15-Apr-19	0%	0%	\$341,666.00	\$0.00	\$341,666.00	\$341,666.00	0 30	\$0.00	\$0.00	0.00 2	222			Const	ruct Substructure - Int
	C5200	Bridge Embankment End Bent 1	15 08-Apr-19	29-Apr-19	08-Apr-19	29-Apr-19	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	5 15	\$0.00	\$0.00	0.00 2	212		: : : : : : : :	Bridç	e Embankment End B
	C5210	MSE Wall End Bent 1	10 16-Apr-19	29-Apr-19	16-Apr-19	29-Apr-19	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	0 10	\$0.00	\$0.00	0.00 2	212		: : : : : : : r	MSE	Wall End Bent 1
	C1970	Construct Substructure -End Bent 2 - Pleasant School	30 16-Apr-19	30-May-19	16-Apr-19	30-May-19	0%	0%	\$341,667.00	\$0.00	\$341,667.00	\$341,667.00	0 30	\$0.00	\$0.00	0.00 2	222		1 1 1 1 1 1 1	Cc	nstruct Substructure -
	C1930	Construct Substructure -End Bent 1- Pleasant School F	30 26-Sep-19		26-Sep-19	-	0%		\$341,667.00	\$0.00	\$341,667.00	\$341,667.00		\$0.00	\$0.00		121	****	[- - - - - - -	11-1-1	Construct S
	C1750	Earthwork - New Pleasant School Rd/Headers - Phase	30 26-Sep-19	_	26-Sep-19	_			\$574,054.00	\$0.00	\$574,054.00	\$574,054.00		\$0.00	\$0.00		236				Earthwork -
	C1850	Asphalt Paving/Temp Paving - New Pleasant School Rd	10 12-Nov-19		12-Nov-19	_	0%		1,399,154.00	\$0.00	\$1,399,154.00		0 10	\$0.00	\$0.00	0.00 2	236				■ Asphalt Pav
	C1900	Demo Existing Roads - Phase 2	15 27-Nov-19			23-Dec-19			\$105,000.00	\$0.00	\$105,000.00		5 15	\$0.00	\$0.00		236				Demo Ex
	Phase 3		120 12-Nov-19		12-Nov-19		0%		2,173,630.00	\$0.00	\$2,173,630.00	\$2,173,630.00 120		\$0.00	\$0.00	0.00 1	190				
	C1940	Set Girders - Pleasant School Rd	30 12-Nov-19			•	0%	0%	\$187,500.00	\$0.00	\$187,500.00	\$187,500.00	0 30	\$0.00	\$0.00	0.00 1	121				Set Gird
	C1760	Earthwork - Pleasant School Rd - Phase 3	28 02-Jan-20	11-Feb-20	02-Jan-20	11-Feb-20	0%	0%	\$574,053.00	\$0.00	\$574,053.00	\$574,053.00	8 28	\$0.00	\$0.00	0.00 2	236				Earth
	C1860	Asphalt Paving - Pleasant School Rd - Phase 3	6 12-Feb-20	19-Feb-20	12-Feb-20	19-Feb-20	0%	0%	\$699,577.00	\$0.00	\$699,577.00	\$699,577.00	6 6	\$0.00	\$0.00	0.00 2	236				□ Asph
	C1960	FPC Deck/Diaphragms - Pleasant School Rd	30 09-Jan-20	21-Feb-20	09-Jan-20	21-Feb-20	0%	0%	\$187,500.00	\$0.00	\$187,500.00	\$187,500.00	0 30	\$0.00	\$0.00	0.00 1	121				FPC
	C1910	Demo Existing Roads - Phase 3	15 21-Feb-20	13-Mar-20	21-Feb-20	13-Mar-20	0%	0%	\$150,000.00	\$0.00	\$150,000.00	\$150,000.00	5 15	\$0.00	\$0.00	0.00 2	236				De
	C1980	FPC Approach Slabs - Pleasant School Rd	30 24-Feb-20	09-Apr-20	24-Feb-20	09-Apr-20	0%	0%	\$187,500.00	\$0.00	\$187,500.00	\$187,500.00	0 30	\$0.00	\$0.00	0.00 1	121				F
	C1990	Bridge Parapet/Deck Grooving - Pleasant School Rd	30 10-Apr-20	27-May-20	10-Apr-20	27-May-20	0%	0%	\$187,500.00	\$0.00	\$187,500.00	\$187,500.00	0 30	\$0.00	\$0.00	0.00 1	121				
	Phase 4		56 28-May-20	25-Aug-20	28-May-20	25-Aug-20	0%	\$3	3,663,769.81	\$0.00	\$3,663,769.81	\$3,663,769.81 56	6 56	\$0.00	\$0.00	0.00 1	90				
	C2010	Pavement Markings/Markers - Switch Traffic thorugh N	10 28-May-20	12-Jun-20	28-May-20	12-Jun-20	0%	0% \$1	1,298,535.81	\$0.00	\$1,298,535.81		0 10	\$0.00	\$0.00	0.00 1	20				
	C1920	Demo Existing Bridge/Old Roads	15 15-Jun-20	08-Jul-20	15-Jun-20	08-Jul-20	0%	0%	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00	5 15	\$0.00	\$0.00	0.00 2	220			<u> 1111</u>	<u> </u>
	C1770	Earthwork - Pleasant School Rd - Phase 4	27 15-Jun-20	28-Jul-20	15-Jun-20	28-Jul-20	0%	0%	\$574,053.00	\$0.00	\$574,053.00	\$574,053.00	7 27	\$0.00	\$0.00	0.00 1	79				
	C1870	Asphalt Paving - Pleasant School Rd - Phase 4	7 29-Jul-20	07-Aug-20	29-Jul-20	07-Aug-20	0%	0%	\$699,577.00	\$0.00	\$699,577.00	\$699,577.00	7 7	\$0.00	\$0.00	0.00 1	179				
	C1780	Earthwork - Ramps - Phase 4	3 10-Aug-20	12-Aug-20	10-Aug-20	12-Aug-20	0%	0%	\$287,027.00	\$0.00	\$287,027.00	\$287,027.00	3 3	\$0.00	\$0.00	0.00 1	179				
	C1880	Asphalt Paving - Ramps - Phase 4	8 13-Aug-20	25-Aug-20	13-Aug-20	25-Aug-20	0%	0%	\$699,577.00	\$0.00	\$699,577.00	\$699,577.00	8 8	\$0.00	\$0.00	0.00 1	79			ШП	<u></u>
	01000																				

Detours See 5 Detours Solviticox Ave/Shelby Hwy dge construction - Phase 1 Vest - Phase 1 - Phase 1 Road/Temp Widening - Pl rior Bent - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3	5 31-Oct-17 6 07-Nov-17 0 416 17-Nov-17 9 17-Nov-17 11 04-Dec-17	01-Sep-20 14-Sep-20 14-Sep-20 06-Nov-17 16-Nov-17 02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 27-Jan-20	27-Feb-18 26-Mar-18 10-Apr-18 26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	01-Sep-20 14-Sep-20 14-Sep-20 15-Jan-18 24-Jan-18 02-Apr-19* 06-Dec-19 08-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$986,604.00 \$287,027.00 \$699,577.00 \$699,577.00 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00 \$275,001.00 \$275,001.00 \$274,999.00 \$201,667.00	\$0.00 \$0.00	\$986,604.00 \$287,027.00 \$699,577.00 \$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$1,399,154.00 \$275,000.00 \$20,000 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$275,000.00 \$20,000 \$30,000 \$30,000 \$30,000	Direction Direction	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00	Name	□ install □ Clear □ Eart □ E As	Traffic:Control - Ex & Grub - New Exit hwork - Wilcox Ave phalt Paving - Wilcox arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 ■ Asphalt Paving -	it 96 Detours Ramps///vitc → Duki West - Pha ox Ave West Ave East - Pl //icox Ave Ea 29 - Phase 1 SC 329/ Hi ubstructure □ Bri □ MS	cox Ave/Shelby Hwy Bridge R te out of way for bridge bridg ase 1 1 Phase 1 2 Phase 1 1 Road/Temp Widening - Ph Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1
Detours See 5 Detours Solviticox Ave/Shelby Hwy dge construction - Phase 1 Vest - Phase 1 - Phase 1 Road/Temp Widening - Pl rior Bent - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3	4 26-Aug-20 7 02-Sep-20 584 31-Oct-17 5 31-Oct-17 6 07-Nov-17 0 17-Nov-17 11 04-Dec-17 17 22-Dec-17 19 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 16-Jul-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	01-Sep-20 14-Sep-20 14-Sep-20 06-Nov-17 16-Nov-17 02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 27-Jan-20	26-Aug-20 02-Sep-20 08-Jan-18 08-Jan-18 16-Jan-18 26-Jan-18 26-Jan-18 27-Feb-18 27-Feb-18 26-Ayr-18 30-May-18 09-Ayr-19 01-May-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	01-Sep-20 14-Sep-20 14-Sep-20 15-Jan-18 24-Jan-18 02-Apr-19* 06-Dec-19 08-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$287,027.00 \$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$287,027.00 \$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$287,027.00 \$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00	4 4 4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	\$0.00 \$0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 179 0.00 179 0.00 194 0.00 457 0.00 481 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 181 0.00 191 0.00 181	D Clear	& Grub - New Exit hwork - Wilcox Ave prialt Paving - Wilcox arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 Asphalt Paving	Ramps/Wilco West - Pha ox Ave West Ave East - Pl ///icox Ave Ea 29 Phase 1 SC 329/ Hi ubstructure Bri MS	cox Ave/Shelby Hwy Bridge R te out of way for bridge bridg ase 1 1 Phase 1 2 Phase 1 1 Road/Temp Widening - Ph Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1
Detours Detours Detours Detours Description Detours Description Detours Description Descri	7 02-Sep-20 584 31-Oct-17 5 31-Oct-17 6 07-Nov-17 0 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 30 19-Dec-19 11 09-Dec-19 17 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	14-Sep-20 18-Aug-20 06-Nov-17 16-Nov-17 02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Apr-19 15-May-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 27-Jan-20	02-Sep-20 08-Jan-18 08-Jan-18 16-Jan-18 26-Jan-18 26-Jan-18 26-Jan-18 27-Feb-18 26-Mar-18 10-Apr-18 26-Apr-19 24-Apr-19 03-Jan-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	14-Sep-20 18-Aug-20 15-Jan-18 24-Jan-18 02-Apr-19* 06-Dec-19 08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00 \$274,999.00	\$0.00 \$0	\$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$699,577.00 \$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$1,399,154.00 \$275,000.00	7 7 7 84 584 55 6 6 6 6 0 0 0 6 416 9 9 9 9 11 11 11 11 16 16 16 25 25 15 15 10 10 15 15 15 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 179 0.00 194 0.00 457 0.00 457 0.00 181 0.00 194 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 181 0.00 181 0.00 181 0.00 181 0.00 191	D Clear	& Grub - New Exit hwork - Wilcox Ave prialt Paving - Wilcox arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 Asphalt Paving	Ramps/Wilco West - Pha ox Ave West Ave East - Pl ///icox Ave Ea 29 Phase 1 SC 329/ Hi ubstructure Bri MS	cox Ave/Shelby Hwy Bridge. Re qut of way for bridge bridge ase 1 t - Phase 1 hase 1 t - Phase 1 Set I - Phase 1 t - Phase 1 Set I - Phase 1 Se
Detours Detours Description Detours Description Detours Description Descriptio	584 31-Oct-17 5 31-Oct-17 6 07-Nov-17 0 416 17-Nov-17 9 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 30 19-Dec-19 11 09-Dec-19 17 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	18-Aug-20 06-Nov-17 16-Nov-17 02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 27-Jan-20	08-Jan-18 08-Jan-18 16-Jan-18 26-Jan-18 26-Jan-18 29-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 26-Apr-19 09-Apr-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	18-Aug-20 15-Jan-18 24-Jan-18 02-Apr-19* 06-Dec-19 08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$20,292,971.85 \$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00 \$275,001.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$140,483.50 \$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$20,292,971.85	5 5 6 6 6 6 0 0 0 0 0 0 0 0 0 0 0 0 0 0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 194 0.00 457 0.00 457 0.00 181 0.00 194 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 181 0.00 181 0.00 181 0.00 191	D Clear	& Grub - New Exit hwork - Wilcox Ave prialt Paving - Wilcox arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 Asphalt Paving	Ramps/Wilco West - Pha: ox Ave West Ave East - Pl //icox Ave Ea 29 Phase 1 SC 329/ Hi ubstructure Bri Bri	cox Ave/Shelby Hwy Bridge. Re qut of way for bridge bridge ase 1 t - Phase 1 hase 1 t - Phase 1 Set I - Phase 1 t - Phase 1 Set I - Phase 1 Se
os/Wilcox Ave/Shelby Hwy dge construction 4 - Phase 1 Vest - Phase 1 - Phase 1 - Phase 1 - Road/Temp Widening - Pl rior Bent - Shelby Hwy Brid - Phase 2 - Shelby Hwy Brid -	6 07-Nov-17 0 416 17-Nov-17 9 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	16-Nov-17 02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 27-Jan-20 27-Jan-20	26-Jan-18 26-Jan-18 26-Jan-18 09-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	24-Jan-18 02-Apr-19* 06-Dec-19 08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$20,000.00 \$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$20,000.00 \$0.00 \$7,062,595.00 \$1,399,154.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$20 \$0.00 \$0.00 \$0.00 \$1,399,154.00	6 6 6 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 457 0.00 181 0.00 194 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 181 0.00 181 0.00 191	D Clear	& Grub - New Exit hwork - Wilcox Ave prialt Paving - Wilcox arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 Asphalt Paving	Ramps/Wilco West - Pha: ox Ave West Ave East - Pl //icox Ave Ea 29 Phase 1 SC 329/ Hi ubstructure Bri Bri	cox Ave/Shelby Hwy Bridge. Re qut of way for bridge bridge ase 1 t - Phase 1 hase 1 t - Phase 1 Set I - Phase 1 t - Phase 1 Set I - Phase 1 Se
dge construction - Phase 1 Vest - Phase 1 - Road/Temp Widening - Pl - Prior Bent - Shelby Hwy Bri - Phase 2 - Vest/Temp Connection - F - (/Ramps - Phase 3	0 416 17-Nov-17 9 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20 16 04-Dec-17 17-Jan-20 72 28-Jan-20 16 28-Jan-20 17 17-Jan-20 17-Jan-20 18 17-Jan-20 18 17-Jan-20 16 28-Jan-20 17 17-Jan-20 17-Jan-20 18 17-Jan-20 18 17-Jan-20 18 18-Jan-20 1	02-Apr-19 06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 26-Jun-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 16-Jan-20 27-Jan-20	26-Jan-18 26-Jan-18 09-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	02-Apr-19* 06-Dec-19 08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	\$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$0.00 \$7,062,595.00 \$1,399,154.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$1,000 \$0.00 \$0.00	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 181 0.00 194 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 181 0.00 181 0.00 191	D Eart	hwork - Wilcox Ave priait Paving - Wilco arthwork - Wilcox Asphalt Paving - W Earthwork - SC 3 ⊐ Asphalt Paving		te qut of way for bridge bridg ase 1 t - Phase 1 Phase 1 t - Phase 1 t - Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Bent Bridge Embankment End Be
- Phase 1 Vest - Phase 1 - Road/Temp Widening - Pl - Phase 1 - Road/Temp Widening - Pl - Phase 3 - Phase 3 - Phase 3 - Phase 2 - Phase 2 - Phase 2 - Phase 2 - Vest/Temp Connection - F - Vamps - Phase 3	416 17-Nov-17 9 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 15 02-Apr-19 10 09-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	06-Dec-19 01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 31-May-19 31-May-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 16-Jan-20 27-Jan-20	26-Jan-18 09-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 30-May-18 02-Apr-19 09-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	06-Dec-19 08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	\$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$7,062,595.00 \$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$7,062,595.00 411 \$287,027.00 \$1,399,154.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$20.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1.00 \$0.00 \$0.00	16 416 9 9 9 11 11 17 17 9 9 9 11 11 16 16 25 25 15 15 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 194 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 379 0.00 181 0.00 191 0.00 191	□ As □ E	phalt Paving - Wildo Earthwork - Wildox Asphalt Paving → W Earthwork - SC 3 Asphalt Paving	West - Pha ox Ave West Ave East - Pl /ilcdx Ave Ea 29 - Phase 1 SC 329/ Hi ubstructure Bri	ase 1 t - Phase 1 Phase 1 ast - Rhase 1 t iiii Road/Temp Widening - Ph - Interior Bent - Shelby Hwy idge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Be
- Phase 1 Vest - Phase 1 - Phase 1 - Phase 1 - Phase 1 - It is it - Phase 1 - Road/Temp Widening - Pl - It if or Bent - Shelby Hwy Bri - It it it it it is i	9 17-Nov-17 11 04-Dec-17 17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	01-Dec-17 21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 16-Jan-20 27-Jan-20	26-Jan-18 09-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 30-May-18 02-Apr-19 09-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	08-Feb-18 26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	\$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$275,001.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$287,027.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$275,000.00 \$0.00 \$0.00 \$0.00	9 9 9 11 11 11 17 17 9 9 9 11 11 11 16 16 16 16 15 15 15 10 10 10 10 10 10 10 10 10 10 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 379 0.00 181 0.00 181 0.00 191	□ As □ E	phalt Paving - Wildo Earthwork - Wildox Asphalt Paving → W Earthwork - SC 3 Asphalt Paving	ox Ave West Ave East - Pl /iicox Ave Ea 129 - Phase 1 SC 329/ Hi ubstructure Bri MS	t - Phase 1 Phase 1 ast - Phase 1 1 1 - Interior Bent - Shelby Hwy idge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Bent
Vest - Phase 1 - Phase 1 - Phase 1 - Phase 1 - Itel Start - Phase 1 - Phase 1 - Road/Temp Widening - Pland of the proof of	11 04-Dec-17 17 22-Dec-17 19 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 26 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	21-Dec-17 26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 26-Jun-18 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 16-Jan-20 27-Jan-20	09-Feb-18 27-Feb-18 26-Mar-18 10-Apr-18 26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	26-Feb-18 23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	\$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,399,154.00 \$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$1,399,154.00 1 \$574,053.00 1 \$1,399,154.00 5 \$574,053.00 1 \$1,399,154.00 1 \$275,000.00 2 \$0.00 1 \$0.00 1 \$0.00 1	11	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 537 0.00 379 0.00 181 0.00 191 0.00 191	□ As □ E	phalt Paving - Wildo Earthwork - Wildox Asphalt Paving → W Earthwork - SC 3 Asphalt Paving	ox Ave West Ave East - Pl /iicox Ave Ea 129 - Phase 1 SC 329/ Hi ubstructure Bri MS	t - Phase 1 Phase 1 ast - Phase 1 1 1 - Interior Bent - Shelby Hwy idge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Bent
Phase 1 fast - Phase 1 Road/Temp Widening - Pl rior Bent - Shelby Hwy Bri 1 Bent 1 - Shelby Hwy Brid Bent 2- Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3	17 22-Dec-17 9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 26 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	26-Jan-18 09-Feb-18 27-Feb-18 23-Mar-18 26-Jun-18 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 16-Jan-20 27-Jan-20	27-Feb-18 26-Mar-18 10-Apr-18 26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	23-Mar-18 09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	\$574,053.00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$574,053,00 \$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$574,053.00 11 \$1,399,154.00 \$574,053.00 11 \$1,399,154.00 22 \$275,000.00 22 \$0.00 11 \$0.00 11 \$0.00 11	17 17 17 9 9 9 11 11 11 16 16 16 15 25 15 15 10 10 10 10 10 10 10 10 10 10 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 537 0.00 537 0.00 537 0.00 379 0.00 181 0.00 181 0.00 191	□ €	arthwork - Wilcox Asphalt Paving + W Earthwork - SC 3 Asphalt Paving	Ave East - Pl flicox Ave Ea 129 - Phase 1 SC 329/ Hi ubstructure Br MS	Phase 1 ast i Phase 1 1 1 Illi Road/Temp Widening - Pr Interior Bent i Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Be
ast - Phase 1 Road/Temp Widening - Pl rior Bent - Shelby Hwy Bri 1 Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3 ast/Ramps - Phase 3	9 29-Jan-18 11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 26 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	09-Feb-18 27-Feb-18 23-Mar-18 26-Jun-18 23-Apr-19 23-Apr-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 27-Jan-20 27-Jan-20	26-Mar-18 10-Apr-18 26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	09-Apr-18 25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	\$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$1,399,154.00 \$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	9 9 9 11 11 11 16 16 16 25 25 15 15 10 10 10 10 10 10 10 10 10 10 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 537 0.00 537 0.00 379 0.00 181 0.00 181 0.00 191 0.00 191		Asphalt Paving - W Earthwork - SC 3 Asphalt Paving	/ilcdx Ave Ea 129 - Phase 1 SC 329/ Hi ubstructure Bri MS	ast - Phase 1 1 1 Ill Road/Temp Widening - Ph Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Bei
Road/Temp Widening - PI rior Bent - Shelby Hwy Bri 1 Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	11 12-Feb-18 16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 17 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	27-Feb-18 23-Mar-18 26-Jun-18 23-Apr-19 23-Apr-19 15-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 27-Jan-20 27-Jan-20	10-Apr-18 26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	25-Apr-18 21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	0% 0% 0% 0% 0% 0% 0% 0%	\$574,053.00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$20.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$574,053,00 \$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$574,053.00 1 \$1,399,154.00 1 \$275,000.00 2 \$0.00 1 \$0.00 1 \$0.00 1	111 11 11 16 16 16 25 25 25 15 15 10 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 537 0.00 379 0.00 181 0.00 181 0.00 191 0.00 191		Earthwork - SC 3 Asphalt Paving	29 - Phase 1 - SC 329/ Hi ubstructure - Bri - Ms	1: IM Roạd/Temp Widening - Pr Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Be
Road/Temp Widening - PI rior Bent - Shelby Hwy Bri 1.1 Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	16 28-Feb-18 25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 17 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	23-Mar-18 26-Jun-18 23-Apr-19 23-Apr-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	26-Apr-18 30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	21-May-18 10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0% 0% 0% 0% 0% 0% 0% 0%	\$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$1,399,154.00 \$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$1,399,154.00 11 \$275,000.00 2: \$0.00 11 \$0.00 11 \$0.00 11	16 16 25 25 15 15 10 10 10 10 10 10 10 10 10 10 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 537 0.00 379 0.00 181 0.00 181 0.00 191 0.00 191	1 1 1 1 1	Asphalt Paving	SC 329/ Hi ubstructure Bri Rs	iil Road/Temp Widening - Pr Interior Bent - Shelby Hwy ridge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Be
Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	25 16-May-18 15 02-Apr-19 10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 25 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 08-Apr-19	23-Apr-19 23-Apr-19 15-May-19 15-May-19 31-May-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 27-Jan-20	30-May-18 02-Apr-19 09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	10-Jul-18 23-Apr-19 23-Apr-19 15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0% 0% 0%	0% 0% 0% 0% 0% 0% 0%	\$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$275,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$275,001.00	\$275,000.00 2: \$0.00 1: \$0.00 1: \$0.00 1: \$0.00 1:	25 25 5 15 15 10 10 10 15 15 15 10 10 10	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	0.00 379 0.00 181 0.00 181 0.00 191 0.00 191			ubstructure Bri MS	i Interior Bent i Shelby Hwy idge Embankment End Bent SE Wall End Bent 1 Bridge Embankment End Be
Bent 1 - Shelby Hwy Brid Bent 2- Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	10 09-Apr-19 15 24-Apr-19 10 01-May-19 25 24-Apr-19 26 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	23-Apr-19 15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 27-Jan-20	09-Apr-19 24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	23-Apr-19 15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0%	0% 0% 0% 0% 0% 0%	\$0.00 \$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$275,001.00	\$0.00 11 \$0.00 11 \$0.00 11	10 10 15 15 10 10	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	0.00 181 0.00 191 0.00 191			□ MS	SE Wall End Bent 1 Bridge Embankment End Be
Bent 1 - Shelby Hwy Brid Bent 2- Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	15 24-Apr-19 10 01-May-19 25 24-Apr-19 26 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 27-Jan-20	24-Apr-19 01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 09-Dec-19 03-Jan-20	15-May-19 15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0% 0%	0% 0% 0% 0% 0%	\$0.00 \$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$275,001.00	\$0.00 11 \$0.00 11	15 15 10 10 10 10 10 10 10 10 10 10 10 10 10	\$0.00 \$0.00	\$0.00 \$0.00	0.00 191 0.00 191			□ B	Bridge Embankment End Ber
Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	10 01-May-19 25 24-Apr-19 25 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	01-May-19 24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	15-May-19 31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0% 0%	0% 0% 0% 0%	\$0.00 \$275,001.00 \$274,999.00	\$0.00 \$0.00 \$0.00	\$0.00 \$275,001.00	\$0.00	10 10	\$0.00	\$0.00	0.00 191			1 1 1 1 1	
Bent 1 - Shelby Hwy Brid Bent 2 - Shelby Hwy Brid ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	25 24-Apr-19 25 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	24-Apr-19 03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 03-Jan-20	31-May-19 15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0%	0% 0% 0%	\$275,001.00 \$274,999.00	\$0.00 \$0.00	\$275,001.00	· ·		-				` ; ; ; ; ; ; ; ; ;	□ N	ACT WAILE - La balance
Bent 2- Shelby Hwy Bridç ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	25 03-Jun-19 30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	03-Jun-19 16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 09-Dec-19 03-Jan-20	15-Jul-19 30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0% 0%	0% 0% 0%	\$274,999.00	\$0.00		\$275,001.00)E 0E		\$0.00	0.00 181				MSE Wall End Bent 2
ge - Exit 96 Approach Slabs - Shelby H g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	30 16-Jul-19 30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	16-Jul-19 03-Sep-19 18-Oct-19 09-Dec-19 09-Dec-19 03-Jan-20	30-Aug-19 17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0% 0%	0% 0%			\$274 999 00		25 25	\$0.00	φυ.υυ		11111			Construct Substructure - E
Approach Slabs - Shelby I g - Shelby Hwy Bridge - E Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	30 03-Sep-19 30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	03-Sep-19 18-Oct-19 09-Dec-19 09-Dec-19 03-Jan-20	17-Oct-19 06-Dec-19 27-Jan-20 02-Jan-20	0% 0% 0%	0%	\$201,667.00	\$0.00	Ψ2: :,σσσ:σσ		25 25	\$0.00	\$0.00	0.00 181			1111	Construct Substructure
Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	30 18-Oct-19 28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	06-Dec-19 27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	18-Oct-19 09-Dec-19 09-Dec-19 03-Jan-20	06-Dec-19 27-Jan-20 02-Jan-20	0%			*	\$201,667.00	\$201,667.00	30	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		Set Girders - Shelby
Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	28 09-Dec-19 11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	27-Jan-20 02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	09-Dec-19 09-Dec-19 03-Jan-20	27-Jan-20 02-Jan-20	0%	0%	\$201,667.00	\$0.00	\$201,667.00		30	\$0.00	\$0.00	0.00 194				FPC Deck/Diaph
Ramp - Phase 2 ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	11 09-Dec-19 7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	02-Jan-20 13-Jan-20 16-Jan-20 27-Jan-20	09-Dec-19 03-Jan-20	02-Jan-20	0%		\$201,666.00	\$0.00	\$201,666.00		30	\$0.00	\$0.00	0.00 194				Bridge Parap
ast/Temp Ramps - Phase - Phase 2 /est/Temp Connection - F //Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	7 03-Jan-20 3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	13-Jan-20 16-Jan-20 27-Jan-20	03-Jan-20			201	\$3,372,362.00	\$0.00	\$3,372,362.00	\$3,372,362.00	28 28	\$0.00	\$0.00	0.00 194				
- Phase 2 //est/Temp Connection - F //Ramps - Phase 3 //est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	3 14-Jan-20 7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	16-Jan-20 27-Jan-20			0%	0%	\$287,027.00	\$0.00	\$287,027.00	1 1 11 11	11 11	\$0.00	\$0.00	0.00 194		,		■ Earthwork
/Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	7 17-Jan-20 72 28-Jan-20 16 28-Jan-20	27-Jan-20	14-Jan-20		0% 0%	0% 0%	\$1,399,154.00	\$0.00 \$0.00	\$1,399,154.00 \$287,027.00	\$1,399,154.00 \$287,027.00	3 3	\$0.00 \$0.00	\$0.00	0.00 194 0.00 194				☐ Asphalt Pa
/Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	72 28-Jan-20 16 28-Jan-20				0%	0%	\$287,027.00 \$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	7 7	\$0.00	\$0.00 \$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		I Earthwork
/Ramps - Phase 3 /est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3	16 28-Jan-20		28-Jan-20		0%	078	\$6,332,173.00	\$0.00	\$6.332.173.00		72 72	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		nsprial r
/est/Ramps/Temp Wideni Ramps - Phase 3 ast/Ramps - Phase 3		19-Feb-20		,	0%	0%	\$287,027.00	\$0.00	\$287,027.00		16 16	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		□ Earthwo
ast/Ramps - Phase 3		02-Mar-20			0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	7 7	\$0.00	\$0.00	0.00 194	-1-1-1-1-1		111111	■ Aspha
· ·	5 03-Mar-20	09-Mar-20	03-Mar-20	09-Mar-20	0%	0%	\$287,027.00	\$0.00	\$287,027.00		5 5	\$0.00	\$0.00	0.00 194				1 Earth
North/SC 18 (Constructed	9 10-Mar-20	24-Mar-20	10-Mar-20	24-Mar-20	0%	0%	\$699,577.00	\$0.00	\$699,577.00	\$699,577.00	9 9	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		■ Aspt
	12 26-Mar-20	13-Apr-20	26-Mar-20	13-Apr-20	0%	0%	\$574,053.00	\$0.00	\$574,053.00	\$574,053.00	2 12	\$0.00	\$0.00	0.00 194				□ Ear
ray/SC 18/Temp Wideninç	11 10-Apr-20	27-Apr-20	10-Apr-20	27-Apr-20	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	11 11	\$0.00	\$0.00	0.00 194				III As
South/SC 329 - Phase 3	3 28-Apr-20	30-Apr-20	28-Apr-20	30-Apr-20	0%	0%	\$287,027.00	\$0.00	\$287,027.00	\$287,027.00	3 3	\$0.00	\$0.00	0.00 194				
vay South/SC 329 - Phase	11 01-May-20	18-May-20	01-May-20	18-May-20	0%	0%	\$1,399,154.00	\$0.00	\$1,399,154.00	\$1,399,154.00	11 11	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		
	29 19-May-20	03-Jul-20	19-May-20		0%		\$1,273,630.00	\$0.00	\$1,273,630.00		29 29	\$0.00	\$0.00	0.00 194		. ! ! ! ! ! ! ! ! !		
	26 19-May-20	30-Jun-20	-		0%	0%	\$574,053.00	\$0.00	\$574,053.00			\$0.00	\$0.00	0.00 194				
						0%					-	-		4-5				
		-				0%							*****					
se 5			1							* / /	3 3	-	· .			. ! ! ! ! ! ! ! ! !		
											5 15							
				_		5 /6												
	15 17-Nov-17				0%	0%	\$0.00	\$0.00	\$0.00			\$0.00	\$0.00	0.00 297	Brid	ge Embankment E	nd Bent 1	
	10 28-Nov-17				0%	0%	\$0.00	\$0.00	\$0.00			\$0.00	\$0.00	0.00 602	1 1 1 1 1	17 1 1 1 1 1 1 1 1		
2	15 13-Dec-17	15-Jan-18	19-Feb-18	14-Mar-18	0%	0%	\$0.00	\$0.00	\$0.00		15 15	\$0.00	\$0.00	0.00 632	і В	idge Embankment	End Bent 2	
	10 22-Dec-17	15-Jan-18	27-Feb-18	14-Mar-18	0%	0%	\$0.00	\$0.00	\$0.00	\$0.00	10 10	\$0.00	\$0.00	0.00 632	. □ M	SE Wall End Bent:		
Bent 1- Wilcox Bridge	15 16-Jul-19	06-Aug-19	16-Jul-19	06-Aug-19	0%	0%	\$210,000.00	\$0.00	\$210,000.00	\$210,000.00	15 15	\$0.00	\$0.00	0.00 291				Construct Substructur
Bent 2 & 3- Wilcox Bridge	30 08-Aug-19	25-Sep-19	08-Aug-19	25-Sep-19	0%	0%	\$420,000.00	\$0.00	\$420,000.00	\$420,000.00	30	\$0.00	\$0.00	0.00 291				Cohstruct Substru
Bent 2- Wilcox Bridge	15 26-Sep-19	17-Oct-19	26-Sep-19	17-Oct-19	0%	0%	\$210,000.00	\$0.00	\$210,000.00	\$210,000.00		\$0.00	\$0.00	0.00 291				Construct Substr
	30 18-Oct-19			06-Dec-19	0%	0%	\$205,000.00	\$0.00	\$205,000.00			\$0.00	\$0.00	0.00 291				Set Griders -
OC Approach Ol-1- 1411	30 09-Dec-19			_	0%	0%	\$205,000.00	\$0.00	\$205,000.00			\$0.00	\$0.00	0.00 291				FPC Dec
· · ·					0%	0%	\$205,000.00	\$0.00	\$205,000.00			\$0.00	\$0.00	0.00 291				□ Bridg
g - Wilcox Bridge	30 30-Jan-20		17-Mar-20		0%	0%	\$170,000.00	\$0.00				\$0.00	\$0.00	0.00	1 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
g - Wilcox Bridge	10 17-Mar-20	•		02-Nov-20	0%		\$1,120,031.00	\$0.00	\$1,120,031.00	\$1,120,031.00						`		□ Dem
g - Wilcox Bridge		08-Oct-20	11-Jun-20								90 90	\$0.00	\$0.00	0.00 163				Der.
g - Wilcox Bridge	10 17-Mar-20 90 11-Jun-20 90 11-Jun-20	08-Oct-20 08-Sep-20		08-Sep-20	0% 0%	0% 0%	\$1,120,031.00 \$0.00	\$0.00 \$0.00	\$1,120,031.00 \$0.00	\$1,120,031.00	90 90	\$0.00 \$0.00 \$0.00						□ Der
B B B	ent 1- Wilcox Bridge ent 2- Wilcox Bridge ent 2- Wilcox Bridge CApproach Slabs - Wilc	S - Phase 4 3 01-Jul-20 28 06-Jul-20 28 06-Jul-20 06-Jul-20 06-Jul-20 5 3 22-Jul-20 28-Jul-20 28-Jul-20 28-Jul-20 28-Jul-20 28-Jul-20 15 17-Nov-17 15 17-Nov-17 10 28-Nov-17 15 13-Dec-17 10 22-Dec-17 10 22-Dec-19 10 20-Dec-19 10 20-Dec-19 20 20 20 20 20 20 20 2	S - Phase 4 3 01-Jul-20 03-Jul-20 28 06-Jul-20 18-Aug-20 29-Jul-20 21-Jul-20 21-Jul-20 21-Jul-20 25-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 28-Jul-20 18-Aug-20 17-Nov-17 12-Dec-17 15 13-Dec-17 12-Dec-17 10 28-Nov-17 12-Dec-17 15 13-Dec-17 15-Jan-18 10 22-Dec-17 15-Jan-18 10 22-Dec-17 15-Jan-18 10 22-Dec-17 15-Jan-18 11 28-Jul-20 17-Jul-20 17-Jul-2	3	See Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 06-Jul-20 06-Jul-20 06-Jul-20 06-Jul-20 21-Jul-20 06-Jul-20 21-Jul-20 25-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 28-Jul-20 26-Jan-18 01-Apr-20 26-Jan-18 16-Feb-18 15-Feb-18 15-Feb-18 16-Feb-18 15-Jul-19 15-Jan-18 19-Feb-18 14-Mar-18 18-Feb-18 14-Mar-18 18-Feb-18 14-Mar-18 18-Feb-18 14-Mar-18 18-Jul-19 18-Jul-19	3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 09%	See Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 0% 0% 0%	Second Process	Second Process Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 0% 0% \$699,577.00 \$0.00	Second Price Phase Second Price Second Price Phase Second Price Sec	See Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 06-Jul-20 08-Jul-20 08-Jul-20	Second Price Phase 4 3 01-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 06-Jul-20 18-Aug-20 06-Jul-20 21-Jul-20 06-Jul-20	See Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 0% 0% \$699,577.00 \$0.00 \$699,577.00 \$0.00 \$699,577.00 \$0.00	Se - Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 06-Jul-20 08-Jul-20 06-Jul-20 08-Se99,577.00 \$699,577.00 \$699,577.00 \$3 3 \$0.00 \$0.	s - Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 06-Jul-20 08-Jul-20 08	s - Phase 4 3 01-Jul-20 03-Jul-20 01-Jul-20 03-Jul-20 06-Jul-20 08-Jul-20 08	s - Phase 4 3 01-Jul-20 03-Jul-20 03-Jul-20 03-Jul-20 05-Jul-20 05	s - Phase 4 3 01-Jul-20 03-Jul-20 03-Jul-20 05-Jul-20 05