

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Abbeville			38.010	\$0	\$7,027,858	94%	\$1,600,900
	Pavements		38.010	\$0	\$7,027,858	94%	\$1,600,900
	SC 185	185 S	0.910		\$569,761		\$0
			0.910				
			2.270	\$0	\$1,358,047	87%	\$0
	SC 185	185 S	1.400				
	SC 20 CON	Hill Rd	0.870				
			0.400	\$0	\$322,404	87%	\$0
	S- 120	Secession Ave	0.400				
			1.570	\$0	\$659,429	92%	\$0
	S- 271	Carwellyn Rd	0.655				
	S- 271		0.915				
			0.570	\$0	\$279,683	92%	\$0
	SC 72	W 72 Blvd W	0.140				
	SC 72	W 72 W	0.430				
			0.420	\$0	\$152,241	92%	\$0
	SC 28 CO2	28 St N	0.019				
	SC 28 CO2	Main St N	0.401				
			5.000	\$0	\$0	100%	\$947,500
	SC 72	72 E	3.280				
	SC 72	72 W	0.650				
	SC 72	Hwy 72 E	0.330				
	SC 72	Hwy 72 W	0.740				
			6.250	\$0	\$0	100%	\$21,537
	SC 185	185 N	2.580				
	SC 20		0.100				
	SC 20	Hwy 20	1.410				
	SC 28	28 S	1.790				
	SC 28	Hwy 28 S	0.370				
			0.980	\$0	\$0	100%	\$149,818
	S- 114	Ellis Rd	0.980				
			4.670	\$0	\$0	100%	\$24,331
	S- 905	Hillcrest Dr	0.200				
	S- 126	Branch St	0.940				
	S- 215	Sunset Dr	0.610				
	S- 215	Miller St	0.040				
	S- 215	Elizabeth St	0.200				
	S- 370	Rosemont Ter	0.200				
	S- 371	Millwood Rd	0.500				
	S- 382	Shannon Ln	0.080				
	S- 383	Brookview Dr	0.050				
	S- 392	Adams Dr	0.240				
	S- 393	Virginia Dr	0.190				
	S- 418	Adams Dr	0.290				
	S- 433	Wilewood Rd	0.630				
	S- 903	Miller St	0.500				
			2.600	\$0	\$165,726	98%	\$0
	S- 51	Stevenson Rd	2.600				
			0.160	\$0	\$145,801	86%	\$0
	S- 131	Chestnut St	0.160				
			2.030	\$0	\$0	100%	\$457,714
	SC 72	72 W	2.030				
			3.150	\$0	\$526,920	98%	\$0
	SC 20	Hwy 20	3.050				
	SC 20	Greenville St	0.100				
			0.960	\$0	\$536,868	56%	\$0
	S- 24	Keowee Rd	0.960				
			2.950	\$0	\$396,259	56%	\$0
	S- 70	Horseshoe Rd	2.950				
			3.120	\$0	\$1,914,719	56%	\$0
	SC 28	Hwy 28 N	0.390				
	SC 28	28 N	2.730				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Aiken			171.485	\$2,138,724	\$18,122,348	66%	\$11,931,648
	<b>Pavements</b>		131.162	\$0	\$15,831,183	67%	\$8,647,448
			13.390	\$0	\$0	100%	\$3,798,777
	SC 19	Edgefield Hwy	4.050				
	US 1	Jefferson Davis Hwy	7.220				
	US 1	Richland Ave W	2.120				
			9.612	\$0	\$0	100%	\$1,978,845
	S- 120	W Buena Vista Ave	0.515				
	S- 1230	Coral Way	0.129				
	S- 1506	Lorraine Dr	0.300				
	S- 177	Barnwell Ave Ne	1.344				
	S- 177	Barnwell Ave Nw	1.518				
	S- 182	Laurens St Sw	0.246				
	S- 197	Old Edgefield Rd	1.170				
	S- 3	Park Ave Se	1.880				
	S- 406	Belair Rd	0.620				
	S- 511	Hampton Ave Ne	0.260				
	S- 567	Valley Rd	0.060				
	S- 79	Banks Mill Rd Se	1.570				
			3.109	\$0	\$0	100%	\$602,177
	S- 281	West Ave	0.769				
	S- 29	Wire Rd	2.180				
	S- 36	Sweetwater Rd	0.160				
			1.420	\$0	\$0	100%	\$549,196
	US 78	Charleston Hwy	0.400				
	US 78	Richland Ave E	0.020				
	US 78	Wagener Rd	0.230				
	US 25 BUS	Georgia Ave	0.770				
			0.760	\$0	\$0	100%	\$387,462
	SC 230	W Martintown Rd	0.760				
			6.379	\$0	\$1,668,913	5%	\$0
	S- 1303	Croft Mill Rd	2.360				
	S- 49	Wire Rd	3.160				
	R- 8026		0.190				
	R- 8024		0.265				
	R- 8025		0.204				
	R- 8023		0.200				
			11.872	\$0	\$562,634	5%	\$0
	S- 52	Pine St Ne	0.160				
	S- 133	Cedar St Se	0.060				
	S- 133	Cedar St Sw	0.070				
	S- 132	Magnolia St Ne	0.160				
	S- 132	Magnolia St Nw	0.220				
	S- 221	Linden St Sw	0.130				
	S- 221	Linden St Nw	0.090				
	S- 14	Ernest Johnson Rd	3.937				
	S- 14	Center St W	0.053				
	S- 1248	Briggs St	0.110				
	S- 1251	Aldrich St Ne	0.110				
	S- 1251	Aldrich St Se	0.120				
	S- 1268	Highland Forest Dr	0.420				
	S- 1268	Lakeside Dr Sw	1.280				
	S- 135	Porter St Nw	0.220				
	S- 138	Pine St	0.120				
	S- 138	South Busbee Dr	0.400				
	S- 1428	Osbon Dr	0.750				
	S- 169	Colleton Ave Sw	0.146				
	S- 1703	Crosland Dr Ne	0.146				
	S- 1988	Thornridge Rd	0.440				
	S- 236	Henderson St Nw	0.120				
	S- 464	Jordan St Nw	0.130				
	S- 732	Depot Ave Se	0.230				
	S- 732	Depot Ave Ne	0.733				
	S- 732	Cooper Pond Rd	1.177				
	S- 88	Duncan St Ne	0.110				
	S- 88	Duncan St Se	0.230				
			8.070	\$0	\$2,279,280	5%	\$0
	US 278	Williston Rd	5.970				
	SC 125	Atomic Rd	2.100				
			13.700	\$0	\$4,339,569	5%	\$0
	SC 19	S Main St	1.850				
	SC 19	N Main St	1.130				
	SC 19	Whiskey Rd	2.500				
	US 78	Charleston Hwy	6.988				
	US 78	Middleton Dr N	1.232				
			2.680	\$0	\$0	100%	\$358,053
	S- 2183	Bergen Rd	1.000				
	S- 380	Teague St Nw	0.620				
	S- 716	Wells Rd	0.280				
	S- 734	Urquhart Dr	0.780				
			1.520	\$0	\$0	100%	\$508,579
	SC 113	Main St S	0.860				
	SC 113	South Dixie Rd	0.020				
	SC 421	Augusta Rd	0.640				

*Project List to be updated on a monthly basis as additional Projects are committed.*

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 19	S Main St	1.070	\$0	\$0	100%	\$464,358
	SC 19		0.409				
	US 1	Richland Ave W	0.091				
	SC 118	Rudy Mason Pkwy	0.390				
			0.180				
	US 278	Atomic Rd	5.290	\$0	\$2,568,688	70%	\$0
	SC 125	Atomic Rd	5.090				
			0.200				
			6.650	\$0	\$582,462	70%	\$0
	S- 176	Abbeville Ave Nw	0.680				
	S- 176	Abbeville Ave Ne	0.930				
	S- 339	St James St	0.350				
	S- 756		0.023				
	S- 756	B Ave	0.177				
	S- 559	Sumter St Se	0.150				
	S- 559	Sumter St Ne	0.090				
	S- 418	Assembly St Nw	0.190				
	S- 220	Columbia Ave Nw	0.630				
	S- 220	Columbia Ave Ne	0.200				
	S- 1005	Lehigh Ave	0.340				
	S- 1686	Smallridge St	0.120				
	S- 1686	Williams Dr	0.960				
	S- 1712	Congress Dr Nw	0.230				
	S- 1946	Wbley St	0.170				
	S- 2048	Haskell Rd	0.180				
	S- 2111	Piedmont Ave	0.130				
	S- 2325	Pineview Ave	0.140				
	S- 565	Catawba St Nw	0.210				
	S- 566	Mohawk Dr	0.200				
	S- 757	C Ave	0.180				
	S- 758	D Ave	0.170				
	S- 759	E Ave	0.130				
	S- 962		0.070				
			7.170	\$0	\$2,064,380	70%	\$0
	S- 29	Cooks Bridge Rd	4.060				
	S- 65	Pine Log Rd	1.800				
	S- 2323	Beaufort St Ne	1.310				
			0.780	\$0	\$550,464	70%	\$0
	US 25	Edgefield Rd	0.780				
	US 278	Williston Rd	3.900	\$0	\$1,009,247	70%	\$0
			3.900				
	S- 87	Pine Log Rd	2.470	\$0	\$17,131	100%	\$0
			2.470				
			24.480	\$0	\$151,849	100%	\$0
	SC 28	Sand Bar Ferry Rd	1.530				
	SC 4	Wagener Rd	5.520				
	SC 125	Atomic Rd	1.980				
	SC 39	Festival Trail Rd	2.200				
	SC 39	Railroad Ave W	0.080				
	SC 39	Old 96 Indian Trl	7.120				
	SC 191	Old Graniteville Hwy	3.590				
	SC 389	Walker Rd	1.110				
	SC 389	John Nunn Hwy	1.350				
			6.840	\$0	\$36,567	100%	\$0
	US 78	Charleston Hwy	6.840				
	<b>Rural Road Safety</b>		40.193	\$228,724	\$2,291,165	60%	\$3,284,200
			11.000	\$0	\$0	100%	\$3,284,200
	US 1	Columbia Hwy N	11.000				
	I- 20	Interstate 20	2.690	\$125,000	\$0	0%	\$0
			2.690				
	US 1	Columbia Hwy N	11.000	\$0	\$2,257,159	86%	\$0
			11.000				
	US 278	Williston Rd	11.603	\$103,724	\$0	0%	\$0
			11.603				
	US 278	Williston Rd	3.900	\$0	\$34,006	70%	\$0
			3.900				
	<b>Bridges</b>		0.130	\$1,910,000	\$0	0%	\$0
			0.130	\$1,910,000	\$0	0%	\$0
	S- 22	Veterans Rd	0.130				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
<b>Allendale</b>			<b>43.970</b>	<b>\$1,826,338</b>	<b>\$3,930,753</b>	<b>64%</b>	<b>\$880,954</b>
<b>Pavements</b>			<b>43.970</b>	<b>\$1,826,338</b>	<b>\$3,930,753</b>	<b>64%</b>	<b>\$880,954</b>
	<b>US 278</b>	<b>Allendale-Fairfax Hwy</b>	<b>1.660</b>	<b>\$0</b>	<b>\$1,180,530</b>	<b>96%</b>	<b>\$0</b>
			<b>1.280</b>	<b>\$0</b>	<b>\$396,559</b>	<b>96%</b>	<b>\$0</b>
	<b>S- 22</b>	<b>Bluff Rd</b>	<b>0.670</b>				
	<b>S- 18</b>	<b>Mixons Corner Rd</b>	<b>0.610</b>				
			<b>3.860</b>	<b>\$0</b>	<b>\$0</b>	<b>100%</b>	<b>\$265,601</b>
	<b>SC 3</b>	<b>River Rd</b>	<b>3.860</b>				
			<b>3.870</b>	<b>\$0</b>	<b>\$0</b>	<b>100%</b>	<b>\$440,956</b>
	<b>US 301</b>	<b>Burtons Ferry Hwy</b>	<b>3.870</b>				
			<b>0.860</b>	<b>\$0</b>	<b>\$0</b>	<b>100%</b>	<b>\$83,562</b>
	<b>S- 22</b>	<b>Bluff Rd</b>	<b>0.860</b>				
			<b>19.300</b>	<b>\$0</b>	<b>\$0</b>	<b>100%</b>	<b>\$90,835</b>
	<b>SC 125</b>	<b>Augusta Hwy</b>	<b>19.300</b>				
			<b>1.070</b>	<b>\$0</b>	<b>\$190,798</b>	<b>78%</b>	<b>\$0</b>
	<b>S- 18</b>	<b>7Th St W</b>	<b>0.510</b>				
	<b>S- 8</b>	<b>Memorial Ave S</b>	<b>0.250</b>				
	<b>S- 8</b>	<b>Memorial Ave N</b>	<b>0.310</b>				
			<b>2.020</b>	<b>\$0</b>	<b>\$506,412</b>	<b>78%</b>	<b>\$0</b>
	<b>S- 22</b>	<b>Bluff Rd</b>	<b>2.020</b>				
			<b>0.830</b>	<b>\$0</b>	<b>\$476,449</b>	<b>78%</b>	<b>\$0</b>
	<b>US 278</b>	<b>Allendale-Fairfax Hwy</b>	<b>0.830</b>				
			<b>0.890</b>	<b>\$0</b>	<b>\$571,372</b>	<b>78%</b>	<b>\$0</b>
	<b>US 301</b>	<b>Main St S</b>	<b>0.890</b>				
			<b>2.400</b>	<b>\$0</b>	<b>\$311,777</b>	<b>90%</b>	<b>\$0</b>
	<b>US 301</b>	<b>Burtons Ferry Hwy</b>	<b>2.400</b>				
			<b>1.150</b>	<b>\$0</b>	<b>\$189,176</b>	<b>86%</b>	<b>\$0</b>
	<b>S- 47</b>	<b>Revolutionary Trl</b>	<b>1.150</b>				
			<b>0.240</b>	<b>\$0</b>	<b>\$107,680</b>	<b>86%</b>	<b>\$0</b>
	<b>SC 641</b>	<b>Main St W</b>	<b>0.240</b>				
			<b>0.890</b>	<b>\$350,511</b>	<b>\$0</b>	<b>9%</b>	<b>\$0</b>
	<b>S- 102</b>	<b>Chert Quarry Rd</b>	<b>0.630</b>				
	<b>S- 19</b>	<b>Flat St E</b>	<b>0.260</b>				
			<b>2.540</b>	<b>\$180,724</b>	<b>\$0</b>	<b>9%</b>	<b>\$0</b>
	<b>S- 244</b>	<b>Stoney St</b>	<b>0.050</b>				
	<b>S- 141</b>	<b>Mill St S</b>	<b>0.610</b>				
	<b>S- 70</b>	<b>Razor Rd</b>	<b>0.740</b>				
	<b>S- 132</b>	<b>Mill St N</b>	<b>0.240</b>				
	<b>S- 124</b>	<b>Albecon St</b>	<b>0.170</b>				
	<b>S- 327</b>	<b>Pickrum St</b>	<b>0.310</b>				
	<b>S- 245</b>	<b>Drayton St</b>	<b>0.070</b>				
	<b>S- 226</b>	<b>Ellis St</b>	<b>0.350</b>				
			<b>1.110</b>	<b>\$1,295,104</b>	<b>\$0</b>	<b>9%</b>	<b>\$0</b>
	<b>US 278</b>	<b>Allendale-Fairfax Hwy</b>	<b>1.110</b>				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
Anderson			119.387	\$1,080,231	\$26,458,881	76%	\$6,423,624
Pavements			100.997	\$0	\$26,458,881	83%	\$6,423,624
	US 76	Belton Hwy	6.580	\$0	\$4,922,603	85%	\$0
	US 76	Anderson St	2.395				
			3.410	\$0	\$0	100%	\$2,821,994
	SC 81	Highway 81 S	1.210				
	SC 81	S Murray Av	1.570				
	US 178	Liberty Hwy	0.630				
			1.320	\$0	\$0	100%	\$971,713
	US 76	E River St	1.320				
			2.150	\$0	\$0	100%	\$43,042
	SC 28	Pearman Dairy Rd	2.150				
			1.530	\$0	\$0	100%	\$14,599
	S- 65	Highway 81 S	0.020				
	S- 65	Masters Blvd	1.510				
			4.260	\$0	\$0	100%	\$932,188
	US 76	Belton Honea Path Hwy	3.703				
	US 76	S Main St	0.557				
			3.180	\$0	\$0	100%	\$521,035
	S- 34	Whitehall Rd	3.180				
			5.158	\$0	\$2,520,536	85%	\$0
	S- 29	Lebanon Rd	2.180				
	S- 29	Concord Rd	0.159				
	S- 29	Harris Bridge Rd	2.819				
			27.484	\$0	\$0	100%	\$131,618
	S- 103	Old Asbury Rd	0.390				
	S- 34	Whitehall Rd	1.070				
	S- 485	Three And Twenty Rd	4.474				
	S- 485	St Paul Rd	1.770				
	S- 62	Mcgee Rd	1.380				
	S- 54	Big Creek Rd	1.550				
	S- 54	N Hamilton St	0.760				
	S- 54	Palmetto Rd	1.180				
	S- 74	Three Bridges Rd	3.020				
	S- 143	River Rd	2.970				
	S- 143	Old Anderson Rd	0.810				
	S- 81	Shady Grove Rd	7.250				
	S- 520	Standridge Rd	0.860				
			2.955	\$0	\$0	100%	\$33,064
	S- 1164	East West Pkwy	2.955				
			6.220	\$0	\$0	100%	\$30,976
	S- 52	Piedmont Rd	1.540				
	S- 52	Powdersville Main	0.720				
	S- 52	Powdersville Main	0.140				
	S- 81	Broadmouth Church Rd	1.380				
	S- 67	Earl Shirley Rd	2.440				
			4.650	\$0	\$0	100%	\$58,674
	SC 153	Highway 153	3.385				
	SC 153	Highway 153	1.265				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 839	Reed Rd	1.330	\$0	\$0	100%	\$328,056
			1.470	\$0	\$0	100%	\$536,667
	SC 81	E Greenville St	0.780				
	SC 81	Highway 81 N	0.690				
			2.320	\$0	\$489,822	98%	\$0
	US 76	Belton Honea Path Hwy	1.990				
	US 76	N Main St	0.330				
			2.520	\$0	\$2,066,535	56%	\$0
	S- 159	Harbin Dr	0.720				
	S- 71	Jackson St	0.800				
	S- 71	Rogers St	0.090				
	S- 71	Bleckley St	0.910				
			2.820	\$0	\$497,869	56%	\$0
	S- 220	Daniels St	0.220				
	S- 348	Sanders St	0.340				
	S- 353	Wilson St	0.320				
	S- 412	Kennedy St	0.250				
	S- 643	Boundary St	0.330				
	S- 682	Osborne Av	0.430				
	S- 822	Collingwood Dr	0.310				
	S- 828	Dooley Av	0.270				
	S- 847	Shannon Way	0.350				
			13.180	\$0	\$11,895,467	56%	\$0
	SC 24	Highway 24	1.124				
	SC 24	Highway 24	1.376				
	US 29	Highway 29 N	7.801				
	US 29	Highway 29 Byp N	0.970				
	US 29		0.189				
	US 76	E River St	0.270				
	US 76	Clemson Blvd	1.350				
	US 76	W River St	0.100				
			4.840	\$0	\$4,022,909	56%	\$0
	SC 8	Easley Hwy	4.840				
			3.620	\$0	\$43,141	97%	\$0
	SC 81	Highway 81 S	2.860				
	SC 81	W Front St	0.760				
	<b>Rural Road Safety</b>		18.390	\$610,231	\$0	0%	\$0
			4.590	\$600,231	\$0	0%	\$0
	SC 24	Highway 24	1.040				
	SC 24	Highway 24	3.550				
			13.800	\$10,000	\$0	0%	\$0
	US 29	Highway 29 N	13.611				
	US 29		0.189				
	<b>Bridges</b>		0.000	\$470,000	\$0	0%	\$0
			0.000	\$470,000	\$0	0%	\$0
	SC 412	Rainey Rd	0.000				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Bamberg</b>			65.240	\$0	\$4,365,709	91%	\$1,531,465
<b>Pavements</b>			65.240	\$0	\$4,365,709	91%	\$1,531,465
	US 78	Heritage Hwy	0.640	\$0	\$0	100%	\$345,490
			0.640				
			0.750	\$0	\$553,015	96%	\$0
	US 301	Main Hwy	0.450				
	US 78	Heritage Hwy	0.300				
			4.390	\$0	\$1,192,115	96%	\$0
	US 78	Heritage Hwy	4.390				
			1.960	\$0	\$594,461	96%	\$0
	S- 18	Farrells Rd	1.960				
			2.350	\$0	\$0	100%	\$279,579
	US 301	Main Hwy	2.350				
			8.500	\$0	\$0	100%	\$531,087
	SC 64	Low Country Hwy	2.430				
	SC 362	Hunters Chapel Rd	6.070				
			3.060	\$0	\$0	100%	\$197,712
	S- 86	Char-Augusta Rd	3.060				
			16.200	\$0	\$0	100%	\$78,750
	SC 362	Hunters Chapel Rd	12.110				
	SC 70	Barnwell Hwy	3.950				
	US 78 CON		0.140				
			17.660	\$0	\$0	100%	\$98,846
	US 301	Main Hwy	1.610				
	US 321	Carolina Hwy	2.800				
	US 78	Heritage Hwy	13.250				
			3.190	\$0	\$286,002	78%	\$0
	S- 317	Arbor St	0.180				
	S- 68	Hemlock Ave	0.170				
	S- 223	Rome Ave	0.490				
	S- 153	Mimosa St	0.412				
	S- 153	Acacia St	0.088				
	S- 180	Fredrick St	0.630				
	S- 239	Presbyterian St	0.320				
	S- 261	Hayne St	0.230				
	S- 352	Sato Ave	0.510				
	S- 636	Lilly St	0.160				
			2.230	\$0	\$663,670	78%	\$0
	S- 62	Second St	0.060				
	S- 18	Farrells Rd	1.370				
	S- 167	Bridge St	0.800				
			1.490	\$0	\$783,545	78%	\$0
	US 321	Carolina Hwy	1.490				
			1.470	\$0	\$137,828	90%	\$0
	S- 26	Voorhees Rd	1.470				
			1.350	\$0	\$155,075	90%	\$0
	US 301	Main Hwy	1.350				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Barnwell</b>			45.759	\$0	\$5,320,768	92%	\$1,715,173
<b>Pavements</b>			45.759	\$0	\$5,320,768	92%	\$1,715,173
	US 78	Dexter St	0.200	\$0	\$0	100%	\$160,076
			1.320	\$0	\$0	100%	\$693,855
	SC 3	Solomon Blatt Ave	1.320				
			0.250	\$0	\$0	100%	\$233,286
	US 78	Dexter St	0.250				
			2.920	\$0	\$790,865	96%	\$0
	US 78	Main St	1.412				
	US 78	Hwy 78	1.508				
			3.680	\$0	\$901,449	96%	\$0
	S- 20	Patterson Mill Rd	3.680				
			1.750	\$0	\$808,635	96%	\$0
	US 278	Dunbarton Blvd	0.200				
	US 278	Jackson St	1.550				
			6.290	\$0	\$0	100%	\$387,164
	US 78	Hwy 78	4.859				
	US 78	Dexter St	1.431				
			1.030	\$0	\$0	100%	\$126,742
	S- 156	Calhoun St	1.030				
			16.710	\$0	\$0	100%	\$114,051
	SC 64	Dunbarton Blvd	3.650				
	SC 64	Hwy 64	2.330				
	US 278	Jackson St	0.120				
	US 278	Marlboro Ave	1.150				
	US 278	Hwy 278	0.040				
	SC 70	Main St	0.800				
	SC 70	Allen St	1.060				
	SC 70	Hwy 70	6.056				
	SC 70	Barnwell Rd	0.694				
	SC 70	Denmark Rd	0.810				
			2.099	\$0	\$217,317	78%	\$0
	S- 1	Burr St	0.230				
	S- 41	Reynolds Rd	0.090				
	S- 154	Main St	0.090				
	S- 154	Perry St	0.099				
	S- 221	Cemetery Rd	0.110				
	S- 26	Franklin St	0.350				
	S- 27	Academy St	0.510				
	S- 321	Ingle St	0.150				
	S- 651	Caro Kee Ln	0.220				
	S- 651	Hiott St	0.250				
			1.990	\$0	\$687,362	78%	\$0
	S- 113	Barnwell Rd	0.230				
	S- 113	West St	0.240				
	S- 157	Hagood Ave	1.520				
			3.880	\$0	\$1,197,633	78%	\$0
	US 278	Hwy 278	3.880				
			0.150	\$0	\$47,703	86%	\$0
	S- 159	Wellington Rd	0.150				
			3.490	\$0	\$669,803	86%	\$0
	US 278	Hwy 278	0.550				
	US 278	Ellenton St	0.610				
	SC 39	Hwy 39	0.273				
	SC 39	Dunbarton Rd	1.787				
	SC 39	Rosemary St	0.270				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Beaufort</b>			<b>37.076</b>	<b>\$2,707,863</b>	<b>\$6,292,723</b>	<b>61%</b>	<b>\$2,743,747</b>
<b>Pavements</b>			<b>37.076</b>	<b>\$2,707,863</b>	<b>\$6,292,723</b>	<b>61%</b>	<b>\$2,743,747</b>
	SC 46	May River Rd	2.810	\$0	\$0	100%	\$1,732,956
			2.810				
			1.080	\$0	\$0	100%	\$1,010,792
	S- 29	Buck Island Rd	1.080				
			2.600	\$24,670	\$0	0%	\$0
	US 21	Sea Island Pkwy	1.330				
	US 21 BUS	Carteret St	0.009				
	US 21 BUS	Sea Island Pkwy	1.261				
			4.096	\$65,781	\$0	0%	\$0
	US 278	Fording Island Rd	4.096				
			1.740	\$0	\$817,090	93%	\$0
	US 278	Fording Island Rd	1.740				
			1.320	\$0	\$423,805	93%	\$0
	US 21	Sea Island Pkwy	1.320				
			2.400	\$0	\$244,109	93%	\$0
	S- 141	Squire Pope Rd	1.300				
	S- 482	Gum Tree Rd	1.100				
			2.670	\$0	\$275,108	91%	\$0
	S- 62	Craven St	0.100				
	S- 610	Arrow Rd	0.252				
	S- 610	Archer Rd	0.158				
	S- 107	Pigeon Point Rd	0.410				
	S- 594	Bay Pines Rd	1.640				
	S- 625	Office Way	0.110				
			1.210	\$0	\$672,022	91%	\$0
	S- 71	Clarendon Rd	0.860				
	S- 524	Arrow Rd	0.190				
	S- 524	Target Rd	0.160				
			0.940	\$0	\$695,514	91%	\$0
	US 21	Trask Pkwy	0.940				
			0.730	\$0	\$287,613	95%	\$0
	S- 6	Bay St	0.730				
			4.160	\$0	\$854,411	95%	\$0
	US 17	Trask Pkwy	4.160				
			2.920	\$0	\$1,356,074	95%	\$0
	US 21	Ribaut Rd	1.650				
	US 21 BUS	Carteret St	0.009				
	US 21 BUS	Sea Island Pkwy	1.261				
			2.080	\$268,830	\$0	0%	\$0
	S- 50	Pinckney Colony Rd	0.710				
	S- 6	Depot Rd	0.400				
	S- 107	West St	0.470				
	S- 234	Neil Rd	0.180				
	S- 158	Pinckney Blvd	0.190				
	S- 158 CON	Pinckney Blvd	0.050				
	S- 451	Stuart Towne Ln	0.080				
			2.080	\$1,124,082	\$0	0%	\$0
	S- 71	Clarendon Rd	1.640				
	S- 107	Pigeon Point Rd	0.440				
			1.980	\$1,224,500	\$0	0%	\$0
	SC 46	Okatie Hwy	1.980				
			0.790	\$0	\$7,977	93%	\$0
	S- 163	Burnt Church Rd	0.790				
			1.470	\$0	\$659,000	96%	\$0
	US 278	Palmetto Bay Rd	1.470				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Berkeley</b>			<b>95.000</b>	<b>\$1,900,945</b>	<b>\$10,322,081</b>	<b>75%</b>	<b>\$7,786,527</b>
<b>Pavements</b>			<b>64.870</b>	<b>\$55,097</b>	<b>\$10,322,081</b>	<b>91%</b>	<b>\$7,786,527</b>
			7.500	\$0	\$0	100%	\$2,741,840
	S- 317	Forest Lawn Av	0.070				
	S- 317	Giles Dr	0.566				
	S- 317	Matheny Dr	0.474				
	S- 317	Price St	0.400				
	S- 339	Parish Rd	0.210				
	S- 403	Henderson Dr	0.330				
	S- 485	Cranford Rd	0.440				
	S- 495	Garwood Rd	0.340				
	S- 50	Oakley Rd	3.010				
	S- 748	Harbour Lake Dr	0.910				
	S- 810	Summit Av	0.750				
			1.690	\$0	\$0	100%	\$991,849
	S- 59	Poplar Hill Dr	0.660				
	S- 59		1.030				
			3.180	\$0	\$0	100%	\$1,848,189
	SC 402	Hwy 402	3.180				
			3.510	\$0	\$929,565	99%	\$0
	US 52	N Hwy 52	2.100				
	US 52	S Goose Creek Blvd	0.774				
	US 52	N Goose Creek Blvd	0.600				
	US 52		0.036				
			12.230	\$0	\$1,030,724	99%	\$0
	SC 6	Old Highway 6	6.391				
	SC 6	Ranger Dr	5.100				
	SC 6	Trojan Rd	0.079				
	SC 6	Hwy 6	0.660				
			3.450	\$0	\$337,090	99%	\$0
	S- 16	Jedburg Rd	3.450				
			4.460	\$55,097	\$0	0%	\$0
	US 52	N Hwy 52	4.460				
			2.640	\$0	\$309,797	92%	\$0
	S- 1041	Roma Rd	0.060				
	S- 1098	General Moultrie Dr	0.900				
	S- 1098	Canal St	0.290				
	S- 291	Longridge Rd	1.200				
	S- 648	Otranto Blvd	0.150				
	S- 653	Andrea Ct	0.040				
			0.600	\$0	\$811,255	92%	\$0
	S- 1093	Crowfield Blvd	0.600				
			2.560	\$0	\$2,286,018	87%	\$0
	US 52	Hwy 52	2.560				
			3.380	\$0	\$0	100%	\$167,515
	S- 1103	Arabian Dr	0.420				
	S- 1161	New Hope Dr	0.780				
	S- 1162	Hope Ln	0.130				
	S- 1165	Carroll Ln	0.120				
	S- 1258	Farmington Rd	1.930				
			1.140	\$0	\$0	100%	\$230,350
	S- 16	Jedburg Rd	1.140				
			8.580	\$0	\$0	100%	\$1,172,957
	SC 6	Hwy 6	8.580				
			1.810	\$0	\$0	100%	\$633,829
	US 17 ALT	S Live Oak Dr	1.810				
			0.000	\$0	\$2,298,889	61%	\$0
	US 52	Hwy 52	0.000				
			4.340	\$0	\$550,527	61%	\$0
	S- 203	Wildgame Rd	2.790				
	S- 1078		0.016				
	S- 1078	W Dike Rd	0.214				
	S- 1121	Summer Ln	0.790				
	S- 277	Pitts St	0.150				
	S- 930		0.019				
	S- 930	Summer Ln	0.141				
	S- 930	Oak Crest Dr	0.220				
			3.800	\$0	\$1,768,216	61%	\$0
	S- 59	Poplar Hill Dr	3.800				
<b>Rural Road Safety</b>			<b>30.130</b>	<b>\$1,845,848</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	US 17 ALT	N Hwy 17A	10.000	\$864,320	\$0	0%	\$0
	US 17 ALT	N Hwy 52	9.445				
			0.555				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed		Completed
	SC 6	Old Highway 6	10.000	\$906,528	\$0	0%		\$0
	SC 6	Ranger Dr	3.530					
	SC 6	Trojan Rd	0.079					
			10.130	\$75,000	\$0	0%		\$0
	US 17 ALT	N Hwy 17A	8.470					
	US 17 ALT	Hwy 41	1.660					

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Calhoun			52.160	\$125,000	\$4,459,389	95%	\$553,582
	Pavements		51.160	\$0	\$4,459,389	97%	\$553,582
	SC 267	Mccords Ferry Rd	5.450	\$0	\$992,363	94%	\$0
			1.780	\$0	\$635,345	94%	\$0
	S- 31	Old Sandy Run Rd	1.780				
			1.970	\$0	\$497,562	94%	\$0
	US 601	Colonel Thomson Hwy	1.970				
			1.300	\$0	\$0	100%	\$134,676
	US 601	Colonel Thomson Hwy	0.384				
	US 601	Saint Matthews Rd	0.280				
	US 601	Harry C Raysor Dr	0.636				
			4.200	\$0	\$0	100%	\$304,399
	US 176	Old State Rd	3.120				
	SC 419	Fort Motte Rd	1.080				
			1.440	\$0	\$0	100%	\$114,506
	S- 122	Riley Rd	1.440				
			1.000	\$0	\$94,467	95%	\$0
	S- 31	Old Sandy Run Rd	1.000				
			2.120	\$0	\$221,606	95%	\$0
	US 601	Colonel Thomson Hwy	2.120				
			1.380	\$0	\$519,236	93%	\$0
	S- 203	Old River Rd	1.380				
			3.260	\$0	\$284,129	93%	\$0
	S- 47	Dantzier St	0.750				
	S- 94	Cemetery Rd	0.700				
	S- 57	Richland Ave	0.490				
	S- 58	Butler St	0.920				
	S- 93	First St	0.400				
			3.130	\$0	\$1,088,629	93%	\$0
	US 176	Old State Rd	0.830				
	US 21	Columbia Rd	2.300				
			4.740	\$0	\$26,244	100%	\$0
	S- 102	New Bethany Rd	2.900				
	S- 19	Four Holes Rd	1.380				
	S- 45	Belleville Rd	0.460				
			19.020	\$0	\$94,243	100%	\$0
	US 176	Old State Rd	7.590				
	US 21	Old State Rd	6.180				
	SC 33	Cameron Rd	5.250				
			0.370	\$0	\$5,565	100%	\$0
	US 601	Colonel Thomson Hwy	0.370				
Rural Road Safety			1.000	\$125,000	\$0	0%	\$0
			1.000	\$125,000	\$0	0%	\$0
	I- 26	Interstate 26	1.000				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
<b>Charleston</b>			<b>142.803</b>	<b>\$5,142,396</b>	<b>\$28,992,544</b>	<b>69%</b>	<b>\$5,217,101</b>
<b>Pavements</b>			<b>117.527</b>	<b>\$5,142,396</b>	<b>\$15,464,049</b>	<b>72%</b>	<b>\$4,583,697</b>
			10.071	\$0	\$3,695,438	90%	\$0
	S- 1187	Midland Park Rd	0.090				
	S- 1485	Waites Dr	0.130				
	S- 1518	Kinglet Dr	0.320				
	S- 1682	Saul White Blvd	0.150				
	S- 1687	Minnie St	0.190				
	S- 176	Chesterfield Rd	0.280				
	S- 1882	Langston St	0.240				
	S- 1949	Paulette Dr	0.150				
	S- 1972	Scott Hill Rd	0.446				
	S- 216	Moultrie St	0.120				
	S- 216	Fairmont Ave	0.480				
	S- 2268	Nassau St	0.380				
	S- 244	W Hudson Av	0.150				
	S- 244	E Hudson Ave	0.790				
	S- 281	Dobson St	0.250				
	S- 282	Sumner Av	1.120				
	S- 306	Briarcliff Dr	0.230				
	S- 31	Reynolds Av	0.190				
	S- 311	Pearlott St	0.470				
	S- 312	Pinckney Park Dr	0.530				
	S- 604	Kruger Ave	0.229				
	S- 62	W Montague Ave	0.830				
	S- 662	Charlotte St	0.150				
	S- 664	Market St	0.100				
	S- 696	Stafford Rd	0.295				
	S- 696		0.075				
	S- 733	Evergreen St	0.150				
	S- 798	Shelton St	0.130				
	S- 877	Limehouse St	0.100				
	S- 888	Peachtree St	0.136				
	S- 936	Burlington Ave	0.127				
	S- 936		0.013				
	S- 940	Hillsboro Dr	0.130				
	S- 947	William Kennerty Dr	0.510				
	S- 948	Bur Clare Dr	0.390				
			5.420	\$0	\$0	100%	\$3,356,378
	US 17	N Highway 17	5.420				
			1.790	\$0	\$0	100%	\$1,227,320
	S- 13	Remount Rd	1.790				
			14.670	\$0	\$1,198,436	99%	\$0
	SC 61	Ashley River Rd	0.810				
	SC 700	Maybank Hwy	13.590				
	SC 700	Folly Road Blvd	0.260				
	SC 700		0.010				
			3.830	\$0	\$721,256	99%	\$0
	SC 61	Ashley River Rd	1.570				
	SC 61	Paul Cantrell Blvd	0.090				
	SC 61	Saint Andrews Blvd	1.590				
	SC 7	Sam Rittenberg Blvd	0.580				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 61	Ashley River Rd	1.570	3,830	\$48,748	\$0	0%
	SC 61	Paul Cantrell Blvd	0.090				
	SC 61	Saint Andrews Blvd	1.590				
	SC 7	Sam Rittenberg Blvd	0.580				
			12.510	\$62,818	\$0	0%	\$0
	SC 61	Ashley River Rd	0.810				
	SC 700	Maybank Hwy	11.690				
	SC 700		0.010				
			1.200	\$8,895	\$0	0%	\$0
	S- 72	Whipple Rd	1.200				
			5.730	\$0	\$524,103	99%	\$0
	S- 72	Whipple Rd	1.200				
	S- 1032	Steed Creek Rd	4.530				
			19.840	\$0	\$2,355,906	33%	\$0
	US 17	N Highway 17	19.840				
			0.870	\$500,000	\$0	0%	\$0
	SC 703	Coleman Blvd	0.870				
			1.776	\$0	\$783,257	87%	\$0
	S- 104	King St	0.846				
	S- 107	Meeting St	0.930				
			3.700	\$0	\$462,236	87%	\$0
	S- 636	Storage Rd	1.410				
	S- 636	Parishville Rd	1.340				
	S- 1159	Quigley Rd	0.950				
			3.160	\$0	\$1,649,901	87%	\$0
	SC 165	Highway 165	3.160				
			1.730	\$0	\$1,201,161	87%	\$0
	US 17	Savannah Hwy	1.730				
			1.450	\$0	\$641,056	85%	\$0
	US 17	N Highway 17	1.060				
	S- 1022	Washington St	0.290				
	S- 2387	Washington St	0.100				
			2.945	\$0	\$200,596	85%	\$0
	S- 99	Huger St	0.455				
	S- 1022	Washington St	0.130				
	S- 1777	Jackson St	0.080				
	S- 2000	Cain Dr	0.550				
	S- 2127	Woolfe St	0.180				
	S- 2127	Amherst St	0.240				
	S- 2130	Society St	0.320				
	S- 219	Conroy St	0.220				
	S- 240	Isabella St	0.190				
	S- 240	Indian St	0.080				
	S- 46	Heriot St	0.200				
	S- 46	Rutledge Av	0.070				
	S- 871	Smith St	0.230				
			1.330	\$0	\$609,394	85%	\$0
	S- 475	Leeds Av	1.330				
			3.130	\$0	\$1,331,109	85%	\$0
	SC 7	Sam Rittenberg Blvd	1.250				
	SC 526 SPR	Chuck Dawley Blvd	1.110				
	SC 526 SPR	Mark Clark Expwy	0.770				
			4.720	\$0	\$56,794	93%	\$0
	SC 171	Folly Rd	4.720				
			2.280	\$0	\$33,406	93%	\$0
	SC 171	Folly Road Blvd	0.970				
	SC 171	Folly Rd	1.050				
	SC 171	Wesley Dr	0.260				
			3.350	\$429,293	\$0	88%	\$0
	S- 282	Sumner Av	0.300				
	S- 52	E Ashley Ave	1.530				
	S- 128	Ethel Post Office Rd	1.000				
	S- 2473	Fain St	0.520				
			3.965	\$1,904,691	\$0	88%	\$0
	S- 1113	Ward Av	1.070				
	S- 1156	Plow Ground Rd	2.895				
			4.230	\$2,187,952	\$0	88%	\$0
	SC 162	Highway 162	4.230				
Rural Road Safety			25.260	\$0	\$12,596,728	36%	\$633,404
			5.420	\$0	\$0	100%	\$633,404
	US 17	N Highway 17	5.420				
			19.840	\$0	\$12,596,728	33%	\$0
	US 17	N Highway 17	19.840				

*Project List to be updated on a monthly basis as additional Projects are committed.*

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Bridges</b>			<b>0.016</b>	<b>\$0</b>	<b>\$931,767</b>	<b>97%</b>	<b>\$0</b>
	<b>SC 165</b>	<b>Highway 165</b>	<b>0.016</b>	<b>\$0</b>	<b>\$931,767</b>	<b>97%</b>	<b>\$0</b>

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Cherokee</b>			49.676	\$655,321	\$109,823,008	77%	\$2,289,520
<b>Pavements</b>			28.540	\$0	\$8,268,508	91%	\$2,289,520
	S- 39	S Green River Rd	1.050	\$0	\$617,736	92%	\$0
			1.050				
			5.700	\$0	\$0	100%	\$781,055
	SC 198	N Mountain St	2.660				
	US 221 ALT	Cliffside Hwy	3.040				
			1.610	\$0	\$0	100%	\$226,019
	S- 83	Blacksburg Hwy	1.169				
	S- 83	W Carolina St	0.441				
			1.940	\$0	\$774,113	90%	\$0
	US 29	E Cherokee St	1.940				
			2.620	\$0	\$1,003,484	90%	\$0
	US 29	E Cherokee St	2.620				
			2.450	\$0	\$1,114,247	92%	\$0
	S- 223	Possum Trot Rd	2.450				
			1.430	\$0	\$755,129	90%	\$0
	SC 150	Holland St	0.170				
	SC 150	Providence Rd	1.260				
			3.290	\$0	\$496,881	96%	\$0
	S- 133	Twin Lake Rd	1.960				
	S- 238	Edgewater Dr	1.330				
			2.770	\$0	\$1,508,234	96%	\$0
	S- 223	Possum Trot Rd	1.310				
	S- 57	Piedmont Rd	1.460				
			1.780	\$0	\$276,035	86%	\$0
	S- 83	Blacksburg Hwy	1.780				
			3.170	\$0	\$0	100%	\$1,282,446
	SC 5	York Rd	3.170				
			0.730	\$0	\$1,722,650	55%	\$0
	SC 18 CON	S Logan St	0.310				
	SC 18 CON	N Logan St	0.420				
<b>Rural Road Safety</b>			6.916	\$655,321	\$0	0%	\$0
	US 29	Old Georgia Hwy	6.916	\$655,321	\$0	0%	\$0
			6.916				
<b>Interstate Upgrade</b>			14.220	\$0	\$101,554,500	59%	\$0
	I- 85	Interstate 85	14.220	\$0	\$101,554,500	59%	\$0
			14.220				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Chester</b>			<b>51.817</b>	<b>\$1,275,179</b>	<b>\$7,980,846</b>	<b>76%</b>	<b>\$5,032,826</b>
<b>Pavements</b>			<b>31.540</b>	<b>\$0</b>	<b>\$7,897,371</b>	<b>98%</b>	<b>\$5,032,826</b>
	US 21	Catawba River Rd	1.570	\$0	\$2,382,348	98%	\$0
			1.570				
			2.050	\$0	\$1,116,965	98%	\$0
	S- 70	Westbrook Rd	2.050				
			0.660	\$0	\$0	100%	\$231,719
	SC 9	Lancaster Hwy	0.660				
			1.630	\$0	\$0	100%	\$212,224
	S- 194	Hillbright Rd	1.000				
	S- 329	Mccandless Rd	0.630				
			1.990	\$0	\$0	100%	\$1,499,938
	SC 9	Lancaster Hwy	1.990				
			5.640	\$0	\$0	100%	\$2,294,067
	SC 72	West End Rd	5.640				
			2.290	\$0	\$860,563	92%	\$0
	S- 171	Mtn Lakes Rd	2.290				
			0.770	\$0	\$0	100%	\$287,393
	SC 9	Lancaster Hwy	0.770				
			2.490	\$0	\$373,255	97%	\$0
	S- 186	Cedarhurst Rd	2.480				
	S- 186		0.010				
			1.410	\$0	\$739,738	95%	\$0
	S- 1	Old York Rd	0.426				
	S- 1	York St	0.984				
			4.960	\$0	\$1,942,235	95%	\$0
	SC 72	West End Rd	4.960				
			0.700	\$0	\$0	100%	\$283,580
	SC 9	Lancaster Hwy	0.700				
			0.590	\$0	\$0	100%	\$223,903
	SC 9	Lancaster Hwy	0.590				
			4.790	\$0	\$482,267	95%	\$0
	S- 302	Beechwood Dr	1.100				
	S- 316	Hawthorne Rd	1.310				
	S- 69	Liberty Rd	2.380				
<b>Rural Road Safety</b>			<b>20.277</b>	<b>\$1,275,179</b>	<b>\$83,475</b>	<b>11%</b>	<b>\$0</b>
	SC 72	Saluda Rd	8.787	\$1,100,000	\$0	0%	\$0
			9.100	\$75,000	\$0	0%	\$0
	SC 97	Great Falls Hwy	7.700				
	SC 97	Francis Ave	1.400				
			1.790	\$100,179	\$0	0%	\$0
	US 21	Francis Ave	0.140				
	SC 97	Francis Ave	1.650				
			0.600	\$0	\$83,475	43%	\$0
	SC 72	Saluda Rd	0.400				
	S- 329	Mccandless Rd	0.200				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Chesterfield</b>			57.507	\$50,000	\$22,356,633	84%	\$376,918
<b>Pavements</b>			53.707	\$0	\$22,356,633	87%	\$376,918
			1.630	\$0	\$3,836,510	33%	\$0
	SC 9	Mcgregor St	0.540				
	US 601	Highway 9	0.110				
	US 601	Mcgregor St	0.980				
			0.430	\$0	\$0	100%	\$267,106
	S- 341	Windsor Dr	0.430				
			9.760	\$0	\$2,190,961	96%	\$0
	S- 103	Austin Rd	1.820				
	S- 105	Dudley Rd	3.710				
	S- 136	Buddy Sellers Rd	0.590				
	S- 274	Brewer Cir	0.188				
	S- 274	Joseph St	0.002				
	S- 601	Bay Springs Church Rd	1.970				
	S- 68	Will Evans Rd	1.480				
			1.110	\$0	\$388,253	82%	\$0
	SC 151	Highway 151	1.110				
			1.460	\$0	\$398,891	82%	\$0
	SC 151	Highway 151	1.460				
			2.240	\$0	\$0	100%	\$109,812
	S- 600	Shiloh Acres Rd	2.240				
			2.770	\$0	\$1,798,032	93%	\$0
	SC 9	Market St	0.140				
	US 1	Market St	0.730				
	US 1	Seventh St	0.470				
	US 1	Highway 1	1.430				
			3.390	\$0	\$2,291,807	93%	\$0
	SC 9	Highway 9	0.140				
	SC 9	Chesterfield Hwy	2.360				
	US 1	Highway 1	0.890				
			4.870	\$0	\$1,290,889	93%	\$0
	S- 71	Airport Rd	4.870				
			1.717	\$0	\$157,001	82%	\$0
	S- 159	Woodward Mill Rd	1.717				
			4.830	\$0	\$2,026,504	90%	\$0
	US 1	Highway 1	4.130				
	SC 151	Highway 151	0.700				
			7.570	\$0	\$5,904,402	90%	\$0
	SC 9	Highway 9	1.350				
	SC 9	Mcgregor St	0.500				
	SC 151	Highway 151	5.720				
			1.520	\$0	\$884,421	90%	\$0
	S- 155	Marion St	0.200				
	S- 205	Church St	0.120				
	S- 205	Front St	0.530				
	S- 86	Church St	0.670				
			3.870	\$0	\$411,859	90%	\$0
	S- 56	Hough Rd	3.870				
			0.820	\$0	\$124,315	93%	\$0
	S- 147	State Rd	0.520				
	S- 147	Murray Dr	0.300				
			3.120	\$0	\$335,201	95%	\$0
	SC 265	Highway 265	3.120				
			2.600	\$0	\$317,587	95%	\$0
	US 52	Highway 52 S	2.600				
<b>Rural Road Safety</b>			3.800	\$50,000	\$0	0%	\$0
			3.800	\$50,000	\$0	0%	\$0
	SC 9	Highway 9	3.690				
	SC 9		0.110				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Clarendon</b>			<b>63.710</b>	<b>\$125,000</b>	<b>\$3,075,585</b>	<b>92%</b>	<b>\$4,662,890</b>
<b>Pavements</b>			<b>62.210</b>	<b>\$0</b>	<b>\$3,075,585</b>	<b>96%</b>	<b>\$4,662,890</b>
	S- 102	Buff Blvd	4.090	\$0	\$1,285,270	94%	\$0
	S- 127	Bill Davis Rd	0.750				
			3.340				
			4.100	\$0	\$1,173,014	94%	\$0
	US 15	Bethel Hwy	1.340				
	US 15	Scott Ave	0.180				
	US 15	Summerton Hwy	2.580				
			7.020	\$0	\$0	100%	\$1,090,774
	US 301	Sumter Hwy	1.170				
	US 301	N Brooks St	0.150				
	US 521	Sumter Hwy	5.700				
			2.410	\$0	\$0	100%	\$165,291
	S- 345	White Oak Dr	2.410				
			3.210	\$0	\$0	100%	\$274,079
	S- 132	Sandhill Rd	3.210				
			3.880	\$0	\$0	100%	\$970,365
	S- 62	Loss Brook Rd	3.880				
			3.590	\$0	\$0	100%	\$1,003,199
	US 15	Summerton Hwy	3.590				
			2.720	\$0	\$0	100%	\$399,417
	US 378	Clarence Coker Hwy	2.720				
			8.080	\$0	\$0	100%	\$619,014
	US 521	Greeleyville Hwy	8.080				
			0.450	\$0	\$0	100%	\$140,752
	S- 25	Moses Dingle Rd	0.250				
	S- 62	Loss Brook Rd	0.200				
			0.910	\$0	\$494,492	52%	\$0
	S- 36	Old Manning Rd	0.910				
			10.780	\$0	\$55,506	96%	\$0
	S- 49	Plowden Mill Rd	7.290				
	S- 37	Salem Rd	3.490				
			10.970	\$0	\$67,303	96%	\$0
	US 301	Sunset Dr	0.040				
	US 301	Alex Harvin Hwy	4.710				
	SC 260	Hwy 260	6.220				
<b>Rural Road Safety</b>			<b>1.500</b>	<b>\$125,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
			<b>1.500</b>	<b>\$125,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	I- 95	Interstate 95	1.500				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Colleton</b>			95.847	\$4,023,107	\$4,455,531	73%	\$6,274,788
<b>Pavements</b>			43.540	\$272,336	\$4,455,531	93%	\$6,274,788
			2.920	\$0	\$0	100%	\$1,407,010
	SC 64	Charleston Hwy	2.153				
	SC 64	Hampton St	0.767				
			2.230	\$0	\$0	100%	\$1,019,691
	SC 303	Green Pond Hwy	2.230				
			1.680	\$0	\$0	100%	\$1,261,378
	SC 64	Hampton St	0.510				
	SC 64	Bells Hwy	0.320				
	SC 64	Robertson Blvd	0.850				
			3.230	\$0	\$0	100%	\$1,119,249
	S- 65	Coolers Dairy Rd	3.230				
			1.200	\$0	\$0	100%	\$604,568
	SC 303	Green Pond Hwy	1.200				
			4.960	\$0	\$0	100%	\$557,214
	US 17 ALT	Cottageville Hwy	4.200				
	SC 64 BUS	Bells Hwy	0.760				
			1.770	\$0	\$0	100%	\$305,679
	S- 754	Tuskegee Airmen Dr	1.770				
			8.120	\$0	\$1,377,034	97%	\$0
	SC 63	Sniders Hwy	8.120				
			6.000	\$0	\$395,665	97%	\$0
	S- 78	Francis St	0.930				
	S- 371	Saint Peters Rd	3.510				
	S- 263	Pineland Rd	0.330				
	S- 253	Hickory St	0.200				
	S- 313	Rhett Dr	0.180				
	S- 591	Hickory St	0.320				
	S- 670	S Woodland Terrace Dr	0.130				
	S- 698	Windwood Rd	0.289				
	S- 698	Cumberland St	0.111				
			2.100	\$102,938	\$0	0%	\$0
	S- 28	Black Creek Rd	2.100				
			2.410	\$0	\$1,123,935	97%	\$0
	S- 41	Ritter Rd	2.410				
			2.820	\$0	\$1,558,898	97%	\$0
	SC 303	Green Pond Hwy	2.480				
	SC 64	Bells Hwy	0.340				
			4.100	\$169,398	\$0	0%	\$0
	S- 233	Peniel Rd	4.100				
<b>Rural Road Safety</b>			52.227	\$2,335,885	\$0	0%	\$0
			13.251	\$100,000	\$0	0%	\$0
	SC 64	Charleston Hwy	13.203				
	SC 64	Hampton St	0.048				
			9.746	\$994,635	\$0	0%	\$0
	SC 303	Green Pond Hwy	9.746				
			21.520	\$500,000	\$0	0%	\$0
	SC 303	Green Pond Hwy	11.520				
	SC 64	Charleston Hwy	9.943				
	SC 64	Hampton St	0.057				
			7.710	\$741,250	\$0	0%	\$0
	SC 61	Augusta Hwy	7.710				
<b>Bridges</b>			0.080	\$1,414,886	\$0	0%	\$0
			0.040	\$708,215	\$0	0%	\$0
	S- 74	Mill Pond Rd	0.040				
			0.040	\$706,671	\$0	0%	\$0
	S- 74	Mill Pond Rd	0.040				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Darlington			65.280	\$0	\$10,742,169	83%	\$3,846,514
	Pavements		65.280	\$0	\$10,742,169	83%	\$3,846,514
			1.910	\$0	\$0	100%	\$1,162,142
	SC 34	E Bobo Newsom Hwy	0.500				
	SC 34	Harry Byrd Hwy	1.410				
			3.420	\$0	\$0	100%	\$1,218,226
	S- 23	W Old Camden Rd	3.420				
			1.660	\$0	\$0	100%	\$270,071
	US 52	S Main St	1.660				
			2.060	\$0	\$0	100%	\$804,035
	US 15 BUS	S Fifth St	2.060				
			24.920	\$0	\$0	100%	\$392,039
	S- 102	Fourteenth St	3.020				
	S- 13	S Center Rd	1.230				
	S- 13	N Center Rd	13.280				
	S- 35	S Charleston Rd	2.600				
	S- 65	High Point Rd	1.110				
	S- 16	Kelleybridge Rd	2.400				
	S- 54	Southborough Rd	1.280				
			1.560	\$0	\$1,205,192	91%	\$0
	S- 10	W Home Av	1.560				
			4.100	\$0	\$436,828	91%	\$0
	S- 39	New Market Rd	2.080				
	S- 824	Whippoorwill Rd	2.020				
			3.350	\$0	\$2,687,802	91%	\$0
	SC 34	Harry Byrd Hwy	3.350				
			2.850	\$0	\$1,291,277	91%	\$0
	US 401	Davis St	2.850				
			2.140	\$0	\$347,565	93%	\$0
	S- 41	Dovesville Hwy	2.140				
			2.370	\$0	\$360,963	93%	\$0
	SC 403	Oates Hwy	2.340				
	SC 403		0.030				
			0.900	\$0	\$304,851	93%	\$0
	US 52	N Governor Williams Hwy	0.900				
			5.630	\$0	\$551,461	43%	\$0
	S- 177	Mineral Springs Rd	0.730				
	S- 932	Forest Hills Dr	0.840				
	S- 1075	Birdsnest Rd	1.270				
	S- 1249	Anderson Farm Rd	1.710				
	S- 201	Brookwood Dr	1.080				
			3.730	\$0	\$1,445,554	43%	\$0
	S- 13	S Center Rd	1.750				
	S- 24	Floyds Rd	1.980				
			4.680	\$0	\$2,110,675	43%	\$0
	SC 340	Timmons ville Hwy	4.680				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Dillon			45.549	\$2,647,557	\$1,947,266	73%	\$4,160,948
	Pavements		27.539	\$2,522,557	\$1,947,266	83%	\$4,160,948
	SC 38	Hwy 38 W	1.090	\$0	\$0	100%	\$1,269,565
			1.090				
			2.610	\$0	\$0	100%	\$791,905
	S- 130	S 4Th Ave	0.430				
	S- 39	W Main St	1.310				
	S- 78	E Calhoun St	0.870				
			0.920	\$0	\$0	100%	\$389,898
	SC 38	Hwy 38 E	0.920				
			3.380	\$0	\$0	100%	\$559,661
	SC 41	Hwy 41 S	3.380				
			1.740	\$0	\$0	100%	\$282,763
	S- 48	Bethel Rd	1.740				
			1.900	\$0	\$646,624	97%	\$0
	S- 23	Harllees Bridge Rd	1.900				
			2.579	\$0	\$267,056	97%	\$0
	S- 482	Homelight Rd	0.590				
	S- 481	S Longstreet Rd	1.829				
	S- 481	Homelight Rd	0.160				
			0.920	\$0	\$1,033,586	97%	\$0
	SC 38	Hwy 38 W	0.920				
			4.240	\$0	\$0	100%	\$200,230
	S- 45	Friendship Rd	2.790				
	S- 45	Lester Rd	0.270				
	S- 499	Pyerian Rd	1.180				
			0.500	\$0	\$0	100%	\$162,543
	S- 674	Enterprise Rd	0.500				
			1.050	\$0	\$0	100%	\$290,131
	SC 57	Hwy 57 S	1.050				
			0.550	\$0	\$0	100%	\$214,251
	US 301	Hwy 301 S	0.550				
			3.140	\$352,694	\$0	39%	\$0
	S- 102	E Washington St	0.103				
	S- 102	W Washington St	0.157				
	S- 216	S Macarthur Ave	0.480				
	S- 151	Bethea Ext	2.400				
			1.580	\$610,891	\$0	39%	\$0
	S- 25	Old Latta Hwy	1.580				
			1.340	\$1,558,971	\$0	39%	\$0
	SC 38	Hwy 38 W	1.340				
			18.010	\$125,000	\$0	0%	\$0
	Rural Road Safety		18.010	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	18.010				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
<b>Dorchester</b>			71.737	\$1,690,990	\$5,087,103	61%	\$6,495,479
<b>Pavements</b>			34.650	\$0	\$5,087,103	99%	\$6,495,479
	SC 173	School St	1.570	\$0	\$0	100%	\$1,121,045
			1.570				
			4.770	\$0	\$0	100%	\$2,035,996
	S- 155	E 2Nd St N	0.300				
	S- 155	W 2Nd St N	0.640				
	S- 186	E 4Th St N	0.200				
	S- 186	W 4Th St N	0.730				
	S- 188	E 1St St N	0.310				
	S- 188	W 1St St N	0.620				
	S- 197	E 3Rd St S	0.200				
	S- 197	W 3Rd St S	0.200				
	S- 208	N Magnolia St	0.890				
	S- 208	S Magnolia St	0.090				
	S- 357	W 1St St N	0.590				
			2.140	\$0	\$0	100%	\$1,158,677
	US 78	Johnston Ave	0.524				
	US 78	Badham Dr	1.616				
			1.960	\$0	\$0	100%	\$822,572
	S- 19	Wire Rd	1.960				
			4.410	\$0	\$0	100%	\$534,016
	US 17 ALT	S Main St	0.980				
	US 17 ALT	Boone Hill Rd	1.550				
	US 17 ALT		0.010				
	US 78	W 5Th St N	1.870				
			3.280	\$0	\$0	100%	\$434,945
	US 178	W Main St	3.280				
			0.400	\$0	\$0	100%	\$96,467
	S- 22	Orangeburg Rd	0.400				
			1.870	\$0	\$799,489	94%	\$0
	S- 19	Wire Rd	1.870				
			1.630	\$0	\$956,987	94%	\$0
	SC 27	Church St	0.542				
	SC 27	Givhans Rd	0.010				
	SC 27	Ridgeville Rd	1.078				
			4.080	\$0	\$1,897,458	94%	\$0
	US 78	Dorange Rd	3.565				
	US 78	Johnston Ave	0.515				
			0.450	\$0	\$147,391	97%	\$0
	S- 22	Orangeburg Rd	0.450				
			4.510	\$0	\$789,207	97%	\$0
	US 15	Us 15 Hwy S	2.710				
	SC 165	Deleamar Hwy	1.800				
			1.960	\$0	\$496,570	97%	\$0
	SC 642	Dorchester Rd	1.960				
			1.620	\$0	\$0	100%	\$291,760
	S- 74	S Hampton St	0.240				
	S- 215	S Pine St	0.310				
	S- 121	S Hickory St	0.180				
	S- 367	Clifton St	0.220				
	S- 678	Greenwave Blvd	0.320				
	S- 789	Deming Way	0.350				
<b>Rural Road Safety</b>			37.087	\$1,690,990	\$0	0%	\$0
			9.107	\$766,310	\$0	0%	\$0
	US 17 ALT	Us 17-A Hwy S	9.107				
			6.500	\$30,000	\$0	2%	\$0
	SC 61	Ashley River Rd	6.500				
			8.517	\$411,480	\$0	0%	\$0
	SC 165	Deleamar Hwy	8.517				
			8.394	\$20,000	\$0	2%	\$0
	SC 61	Sc 61 Hwy	8.394				
			4.569	\$463,200	\$0	0%	\$0
	SC 61	Beech Hill Rd	4.569				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Edgefield</b>			85.455	\$39,457	\$10,717,871	86%	\$2,494,132
<b>Pavements</b>			61.070	\$0	\$9,232,590	89%	\$2,371,407
	SC 19	Hwy 19	4.300	\$0	\$2,576,407	100%	\$0
			4.300				
			4.670	\$0	\$1,441,413	92%	\$0
	US 25	Hwy 25 N	4.670				
			3.120	\$0	\$1,155,495	100%	\$0
	S- 39	Old Chappell Ferry Rd	3.120				
			2.450	\$0	\$798,346	92%	\$0
	US 25	Hwy 25 N	2.450				
			3.000	\$0	\$0	100%	\$1,394,423
	S- 143	Garrett Rd	3.000				
			2.320	\$0	\$866,985	92%	\$0
	SC 430	Crest Rd	2.140				
	SC 430 CON	Crest Rd	0.070				
	SC 430 CON	Meeting St Rd	0.110				
			3.790	\$0	\$0	100%	\$347,128
	SC 230	W Martintown Rd	3.790				
			2.830	\$0	\$0	100%	\$269,339
	S- 35	Walker Rd	2.830				
			4.920	\$0	\$0	100%	\$34,616
	S- 21	Long Cane Rd	2.470				
	S- 40	Country Club Rd	2.060				
	S- 40	Star Rd	0.390				
			3.080	\$0	\$167,816	98%	\$0
	US 25	Augusta Rd	3.080				
			16.180	\$0	\$0	100%	\$71,363
	US 378	Hill St	0.400				
	US 378	Hwy 378 W	6.320				
	US 378	Hwy 378 E	9.460				
			2.900	\$0	\$0	100%	\$254,539
	S- 35	Walker Rd	2.900				
			2.180	\$0	\$814,489	92%	\$0
	S- 143	Garrett Rd	2.180				
			2.480	\$0	\$1,122,275	92%	\$0
	SC 230	Martintown Rd	2.480				
			2.850	\$0	\$289,364	44%	\$0
	S- 74	Roland Ave	1.280				
	S- 292	Lakeview Dr	0.560				
	S- 41	Sunset Dr	0.110				
	S- 41	Lakeview Dr	0.390				
	S- 41	Edisto St	0.510				
<b>Rural Road Safety</b>			24.385	\$39,457	\$1,485,281	77%	\$122,725
			4.670	\$0	\$320,618	92%	\$0
	US 25	Hwy 25 N	4.670				
			1.760	\$0	\$0	100%	\$122,725
	US 25	Hwy 25 N	1.760				
			2.450	\$0	\$169,016	92%	\$0
	US 25	Hwy 25 N	2.450				
			12.425	\$0	\$995,646	70%	\$0
	US 25	Hwy 25 N	10.700				
	US 25		1.725				
			3.080	\$39,457	\$0	0%	\$0
	US 25	Augusta Rd	3.080				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Fairfield</b>			<b>42.820</b>	<b>\$500,000</b>	<b>\$8,812,404</b>	<b>70%</b>	<b>\$2,165,564</b>
<b>Pavements</b>			<b>24.740</b>	<b>\$0</b>	<b>\$8,812,404</b>	<b>94%</b>	<b>\$2,165,564</b>
	SC 215	State Highway 215 S	2.360	\$0	\$2,090,968	83%	\$0
			2.030	\$0	\$921,096	83%	\$0
	S- 159	Longleaf Rd	1.250				
	S- 82	W Calhoun St	0.780				
			3.210	\$0	\$0	100%	\$511,190
	SC 200	State Highway 200	2.770				
	SC 200	Hwy 200	0.440				
			0.960	\$0	\$0	100%	\$114,533
	S- 30	E Peach Rd	0.960				
			2.590	\$0	\$2,102,404	83%	\$0
	SC 215	State Highway 215 S	2.590				
			2.750	\$0	\$0	100%	\$1,020,583
	S- 70	Reservoir Rd	2.750				
			1.930	\$0	\$234,624	97%	\$0
	S- 30	W Peach Rd	1.930				
			1.490	\$0	\$320,711	95%	\$0
	S- 216	Hillcrest Dr	0.090				
	S- 217	W Woodward St	0.100				
	S- 57	E High St	0.100				
	S- 58	S Zion St	0.270				
	S- 58	N Zion St	0.710				
	S- 88	E Moultrie St	0.110				
	S- 117	Winn St	0.110				
			2.630	\$0	\$0	100%	\$519,258
	SC 200	State Highway 200	2.620				
	SC 200	Miles Rd	0.010				
			2.170	\$0	\$839,640	95%	\$0
	S- 93	Devils Race Track Rd	2.170				
			2.620	\$0	\$2,302,961	95%	\$0
	SC 215	State Highway 215 S	2.620				
<b>Rural Road Safety</b>			<b>18.080</b>	<b>\$500,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	SC 215	State Highway 215 S	1.450	\$500,000	\$0	0%	\$0
	SC 215	Hwy 215 N	0.160				
	SC 215	State Highway 215 N	11.760				
	I- 77	Interstate 77	2.020				
	SC 213	State Highway 215 S	2.690				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
<b>Florence</b>			109.187	\$125,000	\$17,087,088	87%	\$3,970,216
<b>Pavements</b>			104.197	\$0	\$17,087,088	89%	\$3,970,216
	S- 360	Hyman Road	4.090	\$0	\$0	100%	\$1,209,720
			3.180	\$0	\$2,314,449	100%	\$0
	US 52	N Ron McNair Blvd	0.238				
	US 52	S Ron McNair Blvd	2.792				
	US 52	Us Hwy 52	0.150				
			2.370	\$0	\$2,199,053	100%	\$0
	SC 327	N Williston Road	2.370				
			1.420	\$0	\$2,306,379	100%	\$0
	S- 12	S Church St	1.420				
			48.010	\$0	\$0	100%	\$557,471
	US 378	W Highway 378 Bypass	2.880				
	US 378	W Turbeville Hwy	6.684				
	US 378	Turbeville Hwy	0.196				
	US 378	E Highway 378 Bypass	0.740				
	US 52	Us Hwy 52	10.583				
	US 52	S Irby St	7.310				
	US 52		0.007				
	US 76	E Palmetto St	12.520				
	US 76	W Palmetto St	6.870				
	US 76	Pisgah Road	0.220				
			5.120	\$0	\$0	100%	\$1,263,054
	US 301	Freedom Blvd	3.420				
	US 301		1.700				
			4.050	\$0	\$0	100%	\$848,433
	S- 358	E Ashby Road	1.800				
	S- 588	Third Loop Road	2.250				
			1.520	\$0	\$0	100%	\$91,539
	US 76	E Palmetto St	1.520				
			5.220	\$0	\$698,656	98%	\$0
	S- 147	W Old No 4 Hwy	5.220				
			4.730	\$0	\$202,276	98%	\$0
	S- 1799	Lebanon Road	2.980				
	S- 889	Dennis Road	1.750				
			7.680	\$0	\$1,018,308	98%	\$0
	SC 541	W Old No 4 Hwy	0.620				
	SC 541	Salem Road	6.456				
	SC 541	Salem Rd	0.604				
			3.000	\$0	\$993,164	98%	\$0
	US 52	S Irby St	3.000				
			0.900	\$0	\$1,543,317	51%	\$0
	S- 12	S Church St	0.220				
	S- 12	E Lucas St	0.480				
	S- 12	W Lucas St	0.200				
			5.357	\$0	\$544,473	51%	\$0
	S- 84	Old Creek Road	3.410				
	S- 881	Borkowitz Road	1.947				
			1.270	\$0	\$582,110	51%	\$0
	SC 341	N Lynchburg Hwy	1.270				
			1.220	\$0	\$1,068,519	51%	\$0
	SC 41	N Geogetown Hwy	0.700				
	SC 41	Kingsburg Hwy	0.520				
			5.060	\$0	\$3,616,383	51%	\$0
	US 378	E Myrtle Beach Hwy	1.470				
	US 52	W Lucas St	3.040				
	US 52	N Irby St	0.550				
<b>Rural Road Safety</b>			4.990	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	4.990	\$125,000	\$0	0%	\$0
			4.990				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Georgetown</b>			119.498	\$416,815	\$26,753,796	49%	\$1,620,419
<b>Pavements</b>			48.761	\$0	\$23,957,087	63%	\$1,620,419
	US 521 BUS	E Main St	1.410	\$0	\$0	100%	\$511,184
	US 521 BUS	W Main St	0.400				
			1.010				
			3.440	\$0	\$0	100%	\$895,145
	SC 41 BUS	S Morgan Ave	1.930				
	SC 41 BUS	N Morgan Ave	1.510				
			0.980	\$0	\$0	100%	\$214,090
	S- 35	Schoolhouse Dr	0.980				
			2.563	\$0	\$1,174,288	82%	\$0
	S- 20	E Main St	0.093				
	S- 161	W Church St	0.790				
	S- 449	Martin Luther King Rd	1.480				
	S- 717	Reservoir St	0.200				
			3.510	\$0	\$2,107,972	82%	\$0
	US 17 ALT	Saints Delight Rd	3.510				
			3.820	\$0	\$2,355,221	82%	\$0
	US 17 ALT	Saints Delight Rd	3.820				
			2.250	\$0	\$1,028,456	62%	\$0
	S- 124	Greentown Rd	0.330				
	S- 387	Walker Rd	1.920				
			2.880	\$0	\$362,050	62%	\$0
	S- 52	Plantersville Rd	2.880				
			2.630	\$0	\$1,647,377	62%	\$0
	SC 41	County Line Rd	2.630				
			9.780	\$0	\$9,406,580	62%	\$0
	US 17	Ocean Hwy S	4.727				
	US 17	Church St	1.000				
	US 17	Ocean Hwy	0.433				
	US 17 ALT	Highmarket St	3.470				
	US 17 ALT	Exchange St	0.150				
			0.910	\$0	\$613,825	62%	\$0
	US 521	County Line Rd	0.910				
			0.478	\$0	\$154,565	98%	\$0
	S- 392	Wesley Rd	0.478				
			2.270	\$0	\$513,484	98%	\$0
	SC 41	County Line Rd	0.330				
	SC 513	Pleasant Hill Dr	1.940				
			0.890	\$0	\$418,741	98%	\$0
	US 521	County Line Rd	0.290				
	US 521	Hwy 521 Byp	0.600				
			1.950	\$0	\$967,391	7%	\$0
	S- 62	Wachesaw Rd	0.490				
	S- 161	W Church St	0.300				
	S- 106	N Merriman Rd	1.060				
	S- 106	S Merriman Rd	0.100				
			2.590	\$0	\$327,120	7%	\$0
	S- 58	N Farr Ave	0.800				
	S- 450	Petigru Dr	0.650				
	S- 454	Tom Cribb Rd	0.250				
	S- 557	Murrells Inlet Rd	0.890				
			6.410	\$0	\$2,880,017	7%	\$0
	SC 261	Pleasant Hill Dr	5.510				
	US 17 ALT	Saints Delight Rd	0.900				
<b>Rural Road Safety</b>			70.737	\$416,815	\$2,796,708	7%	\$0
			7.237	\$100,000	\$0	8%	\$0
	US 17	Ocean Hwy S	7.237				
			10.000	\$116,815	\$0	0%	\$0
	US 701	N Fraser St	10.000				
			36.800	\$125,000	\$0	0%	\$0
	US 17 ALT	Saints Delight Rd	13.850				
	US 17 ALT	County Line Rd	3.790				
	US 701	N Fraser St	19.160				
			1.000	\$0	\$22,548	99%	\$0
	US 701	N Fraser St	1.000				
			5.700	\$0	\$2,774,160	74%	\$0
	US 17 ALT	Highmarket St	5.700				
			10.000	\$75,000	\$0	0%	\$0
	US 17 ALT	Saints Delight Rd	6.210				
	US 17 ALT	County Line Rd	3.790				

*Project List to be updated on a monthly basis as additional Projects are committed.*

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Greenville			116.188	\$1,502,982	\$30,030,941	85%	\$7,747,452
	Pavements		87.810	\$0	\$25,728,556	87%	\$7,340,862
	S- 21	Rutherford Rd	4.190	\$0	\$0	100%	\$610,499
			4.190				
			8.670	\$0	\$9,523,081	95%	\$0
	SC 183	Buncombe St	0.440				
	SC 183	E North St	0.218				
	SC 183	W North St	0.112				
	US 123	Easley Bridge Rd	0.630				
	US 123	New Easley Hwy	2.070				
	US 25	White Horse Rd	2.570				
	US 29	Mills Ave	0.950				
	US 29	N Church St	1.130				
	US 29	S Church St	0.550				
			5.680	\$0	\$0	100%	\$4,955,894
	US 25	N 25 Hwy	5.680				
			2.760	\$0	\$2,854,939	95%	\$0
	S- 149	E Faris Rd	1.500				
	S- 149	W Faris Rd	1.260				
			1.080	\$0	\$0	100%	\$337,003
	US 29	Wade Hampton Blvd	1.080				
			3.690	\$0	\$0	100%	\$565,060
	SC 146	Woodruff Rd	1.760				
	SC 418	418 Hwy	1.930				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 14	N 14 Hwy	7.400	\$0	\$1,677,264	91%	\$0
			8.520	\$0	\$0	100%	\$283,388
	S- 541	W Georgia Rd	3.290				
	S- 55	Fairview Rd	1.610				
	S- 84	Standing Springs Rd	3.322				
	S- 84	Holcombe Rd	0.298				
			3.830	\$0	\$0	100%	\$269,821
	SC 14	14 Hwy	0.560				
	SC 14	S 14 Hwy	0.690				
	US 29	Wade Hampton Blvd	0.250				
	US 29	W Wade Hampton Blvd	2.330				
			7.370	\$0	\$0	100%	\$319,199
	SC 418	418 Hwy	1.270				
	SC 414	414 Hwy	3.350				
	SC 8	8 Hwy	2.750				
			5.350	\$0	\$3,196,270	55%	\$0
	S- 146	Fork Shoals Rd	5.350				
			2.890	\$0	\$442,129	55%	\$0
	S- 59	White Horse Rd Ext	2.890				
			2.660	\$0	\$2,741,445	55%	\$0
	US 25	N 25 Hwy	1.700				
	US 25	N 25 Hwy Byp	0.120				
	US 25	N Poinsett Hwy	0.230				
	US 25		0.610				
			3.910	\$0	\$4,154,786	55%	\$0
	US 276	S Main St	0.150				
	US 276	Poinsett Hwy	3.760				
			7.790	\$0	\$381,128	94%	\$0
	S- 347	Hudson Rd	3.730				
	S- 569	Camp Creek Rd Ext	0.231				
	S- 569	Camp Creek Rd	3.829				
			5.890	\$0	\$615,137	94%	\$0
	US 76	Princeton Hwy	1.950				
	SC 296	Five Forks Rd	1.740				
	SC 296	S Bennetts Bridge Rd	2.200				
			6.130	\$0	\$142,377	94%	\$0
	US 25	White Horse Rd	5.920				
	US 25	N 25 Hwy Byp	0.210				
	Rural Road Safety		28.378	\$1,502,982	\$4,302,385	64%	\$406,589
			5.680	\$0	\$0	100%	\$406,589
	US 25	N 25 Hwy	5.680				
			13.388	\$1,260,607	\$0	0%	\$0
	US 25	N 25 Hwy	13.388				
			7.400	\$0	\$4,302,385	91%	\$0
	SC 14	N 14 Hwy	7.400				
			1.910	\$242,375	\$0	0%	\$0
	SC 14	N 14 Hwy	1.910				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Greenwood</b>			<b>120.338</b>	<b>\$5,557,081</b>	<b>\$11,375,002</b>	<b>83%</b>	<b>\$3,866,768</b>
<b>Pavements</b>			<b>98.558</b>	<b>\$4,537,298</b>	<b>\$8,550,728</b>	<b>84%</b>	<b>\$3,534,635</b>
	S- 131	Scotch Cross Rd E	1.840	\$0	\$0	100%	\$812,493
	US 221	Hwy 72/221 E	4.860	\$0	\$2,895,674	91%	\$0
	S- 187	Marshall Rd	3.770	\$0	\$1,532,697	91%	\$0
	S- 29	Cambridge Av E	2.390				
			1.380				
	US 25	Byp 25 Ne	1.340	\$0	\$0	100%	\$18,873
	US 25	Byp 72 Ne	0.520				
			0.820				
	SC 254	Grace St	0.480	\$0	\$0	100%	\$122,518
	S- 1	Old Abbeville Hwy	3.110	\$0	\$0	100%	\$12,553
			3.110				
	S- 108	Mathis Rd	1.498	\$0	\$0	100%	\$296,827
	S- 108	Mathis St N	0.728				
			0.770				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 178	Hwy 178 N	6.110	\$0	\$0	100%	\$779,452
	US 178	Moorefield St	0.060				
			20.520	\$0	\$0	100%	\$102,036
	S- 188	Chinquapin Rd	1.350				
	S- 271	Bucklevel Rd	1.860				
	S- 495	Woodlawn Rd	4.530				
	S- 50	New Market St	1.040				
	S- 50	Blyth Rd	0.810				
	S- 50	Florida Av	0.590				
	S- 131	Main St E	0.117				
	S- 131	Main St W	0.770				
	S- 131	Golf Course Rd	1.103				
	S- 101	Sweetwater Rd	1.640				
	S- 101	Siloam Church Rd	4.740				
	S- 58	Northside Dr E	1.420				
	S- 97	Deadfall Rd E	0.550				
			3.510	\$0	\$73,122	98%	\$0
	S- 166	Louden Rd	0.410				
	S- 166	Tillman Territory Rd	3.100				
			5.390	\$0	\$0	100%	\$21,915
	SC 248	Hwy 248	4.678				
	SC 248	Cambridge St S	0.712				
			24.560	\$0	\$0	100%	\$96,674
	US 178	Hwy 178 S	11.430				
	US 25	Hwy 25 S	13.130				
			2.230	\$0	\$275,245	86%	\$0
	S- 86	Old Ninety Six Hwy	0.060				
	S- 588	Hillside Dr	0.170				
	S- 207	Lindsey Av	0.250				
	S- 545	Phillips Cir	0.160				
	S- 546	Trestle Rd	0.890				
	S- 597	Spinnaker Pt	0.190				
	S- 750	Harbor Cove Rd	0.330				
	S- 750		0.070				
	S- 750 SPR	Harbor Cove Rd	0.110				
			1.560	\$0	\$886,099	86%	\$0
	S- 39	Durst Av E	1.560				
			2.850	\$0	\$2,001,066	86%	\$0
	SC 185	Hwy 185	2.850				
			0.920	\$0	\$865,537	86%	\$0
	US 221	Hwy 72/221 E	0.920				
			0.400	\$0	\$0	100%	\$167,635
	S- 58	Northside Dr W	0.400				
			3.100	\$0	\$0	100%	\$1,103,659
	US 25 BUS	Main St	0.270				
	US 25 BUS	Hwy 25 S	0.390				
	US 25 BUS	Main St S	2.440				
			2.830	\$0	\$21,289	97%	\$0
	S- 72	Johnston Rd	0.950				
	S- 148	Alexander Rd W	1.880				
			1.570	\$1,111,525	\$0	35%	\$0
	S- 73	Laurel Av W	0.570				
	S- 73	Laurel Av E	0.640				
	S- 219	Walker Av	0.360				
			2.970	\$334,287	\$0	35%	\$0

*Project List to be updated on a monthly basis as additional Projects are committed.*

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 352	Jefferson St	0.360				
	S- 284	Johns Creek Rd	1.620				
	S- 582	Greene Av	0.180				
	S- 695	State 695 Rd	0.250				
	S- 740	Taggart Av	0.290				
	S- 741	Russell St	0.270				
			1.330	\$899,736	\$0	35%	\$0
	SC 185	Main St	1.077				
	SC 185	Hwy 185	0.253				
			1.810	\$2,191,749	\$0	35%	\$0
	US 25	Hwy 25 N	0.296				
	US 25	Montague Avenue Ext	1.514				
			21.780	\$479,783	\$2,824,274	84%	\$332,133
			4.030	\$0	\$0	100%	\$332,133
	US 221	Hwy 72/221 E	4.030				
			4.860	\$0	\$342,794	91%	\$0
	US 221	Hwy 72/221 E	4.860				
			2.400	\$479,783	\$0	0%	\$0
	US 221	Hwy 72/221 E	2.400				
			10.490	\$0	\$2,481,480	87%	\$0
	US 25	Hwy 25 N	10.490				
			0.000	\$540,000	\$0	0%	\$0
			0.000	\$540,000	\$0	0%	\$0
	S- 285	Airport Rd	0.000				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Hampton</b>			69.088	\$2,779,428	\$7,054,252	58%	\$586,040
<b>Pavements</b>			46.568	\$2,578,428	\$5,339,156	58%	\$586,040
			6.770	\$0	\$1,388,261	96%	\$0
	US 321	Columbia Hwy	6.720				
	US 321	Columbia Hwy N	0.050				
			2.150	\$0	\$766,682	96%	\$0
	S- 1	Yemassee Hwy	0.050				
	S- 13	Railroad Ave	0.060				
	S- 13	Salkahatchie Rd	0.300				
	S- 13	Old Salkahatchie Hwy	1.740				
			1.910	\$0	\$450,122	96%	\$0
	US 321	Columbia Hwy	0.499				
	US 321	Railroad Ave	1.411				
			4.680	\$0	\$0	100%	\$428,103
	SC 3	Browning Gate Rd	2.150				
	SC 63	Main St	0.890				
	SC 63	Walterboro Hwy	1.640				
			0.840	\$0	\$0	100%	\$110,181
	S- 83	Magnolia St	0.840				
			4.680	\$0	\$0	100%	\$47,757
	US 278	Augusta Hwy	0.010				
	US 278	Elm St	2.670				
	US 278	Carolina Ave	2.000				
			3.280	\$0	\$333,797	78%	\$0
	S- 39	Third St	0.751				
	S- 39	Harper Rd	0.949				
	S- 79	Sycamore St	0.140				
	S- 30	Fifth St	0.550				
	S- 107	Clarke Ave	0.280				
	S- 110	Middle St	0.470				
	S- 110	Wood St	0.140				
			2.020	\$0	\$712,836	78%	\$0
	S- 50	Hickory Hill Rd	2.020				
			3.840	\$0	\$893,639	78%	\$0
	US 321	Columbia Hwy	3.840				
			1.190	\$0	\$116,390	90%	\$0
	S- 510	Lake Warren Rd	1.190				
			4.590	\$0	\$677,429	90%	\$0
	SC 119	Clyo Rd	2.240				
	SC 68	Yemassee Hwy	2.350				
			4.068	\$273,234	\$0	9%	\$0
	S- 571	Oliver St	0.040				
	S- 798	Kennedy St	0.090				
	S- 41	Phyllis St	0.080				
	S- 341	Liberty St	0.180				
	S- 365	Edward Maude St	0.050				
	S- 365	Wesley St	0.205				
	S- 365	Murdaugh St	0.085				
	S- 214	Oak St	0.250				
	S- 636	Kennedy St	0.070				
	S- 219	Lin St	0.058				
	S- 682	Jumper St	0.070				
	S- 577	Jumper Ave	0.300				
	S- 106	Maple St	0.350				
	S- 490	Wood St	0.150				
	S- 569	Mark St	0.040				
	S- 128	Florence Ave	0.480				
	S- 195	First St	0.180				
	S- 269	Walnut St	0.130				
	S- 332	Reynold St	0.080				
	S- 34 SPR	Annie Ave	0.080				
	S- 364	Best Ginn St	0.127				
	S- 441	Middle St	0.340				
	S- 468	Risher St	0.316				
	S- 570	Hanna St	0.127				
	S- 635	Martin Ave	0.090				
	S- 675	Bennett St	0.100				
			2.180	\$939,905	\$0	9%	\$0
	S- 50	Hickory Hill Rd	1.954				
	S- 50	Pocotaligo Rd	0.226				
			4.370	\$1,365,289	\$0	9%	\$0
	US 278	Railroad Ave	0.580				
	US 278	Augusta Hwy	3.790				
<b>Rural Road Safety</b>			22.520	\$201,000	\$1,715,096	61%	\$0
			6.770	\$0	\$1,117,402	96%	\$0
	US 321	Columbia Hwy	6.720				
	US 321	Columbia Hwy N	0.050				
			1.910	\$0	\$322,821	96%	\$0
	US 321	Columbia Hwy	0.499				
	US 321	Railroad Ave	1.411				

*Project List to be updated on a monthly basis as additional Projects are committed.*

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
			3.840	\$0	\$274,873	78%	\$0
	US 321	Columbia Hwy	3.840				
			10.000	\$201,000	\$0	0%	\$0
	US 321	Columbia Hwy	9.831				
	US 321	Columbia Hwy S	0.169				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Horry</b>			<b>137.776</b>	<b>\$1,119,948</b>	<b>\$52,242,710</b>	<b>82%</b>	<b>\$10,984,398</b>
<b>Pavements</b>			<b>94.279</b>	<b>\$0</b>	<b>\$51,292,043</b>	<b>85%</b>	<b>\$3,419,151</b>
	SC 9	Hwy 9	6.110	\$0	\$0	100%	\$1,074,350
			6.110				
			9.090	\$0	\$0	100%	\$1,526,584
	US 701	N Hwy 701	4.718				
	US 701	Hwy 701 Byp	0.132				
	SC 905	N Hwy 905	4.120				
	US 701 BYP	Hwy 701 Byp	0.120				
			5.550	\$0	\$0	100%	\$818,216
	S- 102	Daisy Rd	1.620				
	S- 32	Vaught Rd	0.790				
	S- 548	Four Mile Rd	3.130				
	S- 548	Hwy 548	0.010				
			6.180	\$0	\$2,534,926	82%	\$0
	S- 196	N Oak St	1.270				
	S- 559	Kings Rd	1.890				
	S- 96	Palmetto St	0.290				
	S- 99	Lake Swamp Rd	2.730				
			6.320	\$0	\$1,973,103	82%	\$0
	SC 905	Hwy 905	4.270				
	SC 410	S Green Sea Rd	0.610				
	SC 9 BUS	N Green Sea Rd	1.440				
			4.700	\$0	\$5,346,856	82%	\$0
	SC 9	E Hwy 9	4.700				
			10.229	\$0	\$13,983,086	79%	\$0
	US 17	N Hwy 17	1.447				
	US 17	Hwy 17	5.062				
	US 501	W Hwy 501	3.720				
			13.860	\$0	\$14,714,803	85%	\$0
	US 17	N Hwy 17 Byp	7.560				
	US 501	Church St	1.335				
	US 501	E Hwy 501	4.965				
			2.430	\$0	\$240,061	62%	\$0
	S- 393	Edgewood Dr	0.010				
	S- 393	Watson Ave	0.400				
	S- 393	Baldwin Ave	0.340				
	S- 1250	Nelson Rd	0.510				
	S- 992	Burcale Rd	1.170				
			6.930	\$0	\$2,134,346	62%	\$0
	S- 1338	Mccormick Rd	1.410				
	S- 140	West Dogwood Rd	4.720				
	S- 263	38Th Ave N	0.800				
			2.230	\$0	\$311,448	62%	\$0
	S- 420	Log Cabin Rd	2.230				
			1.660	\$0	\$1,685,210	62%	\$0
	US 17	N Hwy 17	1.314				
	US 17	S Hwy 17	0.346				
			4.170	\$0	\$190,979	98%	\$0
	S- 548	Hwy 548	2.280				
	S- 669	Louisville Rd	1.890				
			2.890	\$0	\$616,424	98%	\$0
	S- 57	S Hwy 57	2.890				
			7.830	\$0	\$2,270,995	98%	\$0
	SC 31	Carolina Bays Pky	7.830				
			2.840	\$0	\$5,142,171	100%	\$0
	SC 544	Hwy 544	2.840				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	SC 9	E Hwy 9	1.260	\$0	\$147,635	96%	\$0
			1.260				
<b>Rural Road Safety</b>			43.497	\$1,119,948	\$950,666	59%	\$7,565,247
	US 701	S Hwy 701	10.206	\$889,035	\$0	0%	\$0
			10.206				
	SC 90	Hwy 90	7.271	\$105,913	\$0	0%	\$0
			7.271				
	SC 9	E Hwy 9 Bus	10.000	\$0	\$0	100%	\$7,565,247
			2.070				
	SC 9	E Hwy 9 Byp	5.190				
	SC 9	W Hwy 9	2.740				
			4.700				
	SC 9	E Hwy 9	4.700	\$0	\$928,118	82%	\$0
			4.700				
	US 701	S Hwy 701	10.200	\$125,000	\$0	0%	\$0
			10.200				
0030684X			1.120	\$0	\$22,548	99%	\$0

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
0030684X	US 701	S Hwy 701	1.120				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Jasper</b>			<b>106.060</b>	<b>\$8,016,916</b>	<b>\$16,184,906</b>	<b>76%</b>	<b>\$6,731,391</b>
<b>Pavements</b>			<b>49.820</b>	<b>\$3,455,916</b>	<b>\$8,627,198</b>	<b>82%</b>	<b>\$6,189,741</b>
			6.760	\$0	\$0	100%	\$3,841,025
	US 321	Cotton Hill Rd	6.660				
	US 321	Deerfield Rd	0.100				
			2.550	\$0	\$0	100%	\$1,861,825
	US 278	Independence Blvd	2.550				
			0.850	\$0	\$0	100%	\$486,891
	S- 119	Sand Hills Rd	0.850				
			5.780	\$0	\$746,966	93%	\$0
	US 17	Jacob Smart Blvd	2.326				
	US 17	Kato Bay Rd	0.314				
	SC 462	Coosaw Scenic Dr	3.140				
			2.080	\$0	\$258,712	93%	\$0
	US 17	Kings Hwy	1.480				
	US 321	Deerfield Rd	0.600				
			1.140	\$0	\$134,372	93%	\$0
	S- 13	Bees Creek Rd	1.140				
			1.480	\$14,627	\$0	0%	\$0
	US 17	Kings Hwy	1.480				
			4.260	\$42,101	\$0	0%	\$0
	US 17	Jacob Smart Blvd	4.260				
			8.900	\$0	\$4,153,229	100%	\$0
	US 17	Speedway Blvd	8.369				
	US 17	Whyte Hardee Blvd	0.531				
			0.600	\$0	\$377,881	91%	\$0
	S- 119	Sand Hills Rd	0.600				
			1.630	\$0	\$195,543	91%	\$0
	S- 32	Green St	1.190				
	S- 45	Malphrus St	0.090				
	S- 279	Forrest Dr	0.350				
			0.690	\$0	\$207,610	95%	\$0
	S- 442	Argent Blvd	0.685				
	S- 442		0.005				
			5.040	\$0	\$881,609	95%	\$0
	US 17	Kato Bay Rd	1.640				
	SC 462	Coosaw Scenic Dr	3.400				
			1.940	\$0	\$1,671,277	100%	\$0
	SC 315	Okatie Hwy	1.940				
			0.700	\$467,158	\$0	0%	\$0
	S- 119	Sand Hills Rd	0.700				
			1.360	\$199,621	\$0	0%	\$0
	S- 22	Tarboro Rd	1.360				
			4.060	\$2,732,409	\$0	0%	\$0
	SC 315	Okatie Hwy	4.060				
<b>Rural Road Safety</b>			<b>53.990</b>	<b>\$2,086,000</b>	<b>\$7,557,708</b>	<b>68%</b>	<b>\$541,651</b>
			6.760	\$0	\$0	100%	\$541,651
	US 321	Cotton Hill Rd	6.660				
	US 321	Deerfield Rd	0.100				
			24.480	\$1,000,000	\$0	0%	\$0
	US 321	Cotton Hill Rd	11.920				
	US 321	Deerfield Rd	12.560				
			8.900	\$0	\$7,557,708	100%	\$0
	US 17	Speedway Blvd	8.369				
	US 17	Whyte Hardee Blvd	0.531				
			13.850	\$1,086,000	\$0	0%	\$0
	US 321	Cotton Hill Rd	11.920				
	US 321	Deerfield Rd	1.930				
<b>Bridges</b>			<b>2.250</b>	<b>\$2,475,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
			0.750	\$1,375,000	\$0	0%	\$0
	I- 95 S	Interstate 95	0.750				
			1.500	\$1,100,000	\$0	0%	\$0
	I- 95 S	Interstate 95	1.500				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction	
						Completed	Completed
<b>Kershaw</b>			<b>70.360</b>	<b>\$4,992,539</b>	<b>\$6,688,826</b>	<b>71%</b>	<b>\$2,806,046</b>
<b>Pavements</b>			<b>59.370</b>	<b>\$4,112,207</b>	<b>\$6,688,826</b>	<b>84%</b>	<b>\$2,806,046</b>
	SC 261	Boykin Rd	3.900	\$0	\$0	100%	\$1,452,437
	SC 261		3.820				
	SC 261		0.080				
	S- 15	Old Stagecoach Rd	2.730	\$0	\$0	100%	\$1,182,456
	S- 217	Bull St	1.840				
	S- 542	Roberts St	0.350				
	S- 542		0.540				
	US 1	Jefferson Davis Hwy	4.500	\$0	\$378,395	92%	\$0
	US 1	Highway 1 N	0.831				
	US 1		3.669				
	SC 97	John G Richards Rd	4.780	\$0	\$633,263	92%	\$0
	SC 97		4.780				
	S- 87	Mill Creek Rd	2.790	\$0	\$0	100%	\$171,153
	S- 87		2.790				
	S- 187	King St	3.560	\$0	\$324,936	89%	\$0
	S- 235	Church St	0.700				
	S- 328	Holland Rd	0.960				
	S- 328		1.900				
	S- 20	Lockhart Rd	4.220	\$0	\$1,207,764	89%	\$0
	S- 20		4.220				
	SC 903	Mcbee Hwy	2.280	\$0	\$832,496	89%	\$0
	SC 903		2.280				
	US 601	Highway 601 South	3.420	\$0	\$1,824,559	89%	\$0
	US 601		3.420				
	S- 55	Springvale Rd	5.380	\$0	\$406,452	96%	\$0
	S- 55		5.380				
	SC 34	Bishopville Hwy	4.020	\$0	\$475,447	96%	\$0
	SC 34		1.480				
	SC 157	Jones Rd	2.540				
	US 1	Highway 1 South	3.060	\$0	\$605,514	96%	\$0
	US 1	West Dekalb St	2.769				
	US 1		0.291				
	S- 15	Old Stagecoach Rd	4.770	\$1,282,195	\$0	42%	\$0
	S- 15		4.770				
	S- 48	Bowen St	4.960	\$480,065	\$0	42%	\$0
	S- 700	Leslie Branham Rd	3.460				
	S- 700		1.500				
	US 1	Highway 1 South	5.000	\$2,349,947	\$0	42%	\$0
	US 1		5.000				
<b>Rural Road Safety</b>			<b>10.990</b>	<b>\$880,333</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	US 521	Sumter Hwy	4.790	\$647,833	\$0	0%	\$0
	US 521		4.790				
	US 521	Sumter Hwy	1.740	\$195,000	\$0	0%	\$0
	US 521		0.760				
	US 601	Highway 601 South	0.430				
	SC 97	John G Richards Rd	0.550				
	SC 97		0.550				
	SC 903	Mcbee Hwy	2.950	\$37,500	\$0	0%	\$0
	SC 903		2.950				
	SC 97	John G Richards Rd	1.510	\$0	\$0	0%	\$0
	SC 97		1.510				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Lancaster</b>			98.108	\$927,500	\$25,912,697	80%	\$69,988
<b>Pavements</b>			50.027	\$0	\$19,303,003	89%	\$69,988
	S- 218	N Plantation Rd	2.280	\$0	\$1,328,136	91%	\$0
	S- 292	N Plantation Rd	0.530				
	S- 41	Dobys Bridge Rd	0.690				
	S- 45	S Wylie St	0.830				
			0.230				
			1.710	\$0	\$912,668	91%	\$0
	US 601	Gold Mine Hwy	1.710				
			0.540	\$0	\$295,376	82%	\$0
	US 521	Charlotte Hwy	0.540				
			1.320	\$0	\$0	100%	\$69,988
	S- 755	W North Corner Rd	1.320				
			2.100	\$0	\$3,450,819	33%	\$0
	SC 9	Chester Hwy	0.324				
	SC 9	Hwy 9 Byp W Byp	1.776				
			5.290	\$0	\$2,910,332	91%	\$0
	SC 903	Flat Creek Rd	5.290				
			0.490	\$0	\$388,363	93%	\$0
	S- 2	S Main St	0.315				
	S- 2	N Main St	0.175				
			5.130	\$0	\$1,857,492	92%	\$0
	S- 42	Barberville Rd	2.700				
	S- 420	Colony Rd	1.130				
	S- 836	Burke Duncan Rd	1.300				
			0.770	\$0	\$282,547	82%	\$0
	US 521	Charlotte Hwy	0.770				
			1.060	\$0	\$152,661	82%	\$0
	S- 64	Harrisburg Rd	1.060				
			11.300	\$0	\$3,210,916	92%	\$0
	US 521	Charlotte Hwy	11.300				
			5.310	\$0	\$501,504	96%	\$0
	S- 284	Old Camden Hwy	5.310				
			2.120	\$0	\$222,663	95%	\$0
	S- 36	Potter Rd	2.120				
			2.860	\$0	\$531,593	95%	\$0
	SC 5	Rock Hill Hwy	2.858				
	SC 5	Ramp Ramp	0.002				
			1.887	\$0	\$967,015	95%	\$0
	S- 218	Forest Dr	0.620				
	S- 45	Wylie St	0.150				
	S- 135	W Springs St	0.550				
	S- 135	E Springs St	0.300				
	S- 268	W Barr St	0.267				
			5.860	\$0	\$2,290,917	95%	\$0
	SC 903	Flat Creek Rd	5.860				
<b>Rural Road Safety</b>			48.077	\$87,500	\$6,609,693	61%	\$0
			10.967	\$50,000	\$0	0%	\$0
	SC 9	Pageland Hwy	10.967				
			11.300	\$0	\$6,609,693	92%	\$0
	US 521	Charlotte Hwy	11.300				
			7.050	\$0	\$0	0%	\$0
	SC 97	Cedar Creek Rd	7.050				
			8.590	\$37,500	\$0	0%	\$0
	SC 903	Flat Creek Rd	8.590				
			10.170	\$0	\$0	0%	\$0
	SC 97	Great Falls Hwy	0.240				
	SC 97	Cedar Creek Rd	9.930				
<b>Bridges</b>			0.004	\$840,000	\$0	0%	\$0
			0.004	\$840,000	\$0	0%	\$0
	S- 47	Baskins Hill Rd	0.004				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Laurens</b>			<b>107.230</b>	<b>\$1,393,135</b>	<b>\$11,783,753</b>	<b>76%</b>	<b>\$2,601,640</b>
<b>Pavements</b>			<b>72.360</b>	<b>\$0</b>	<b>\$9,302,273</b>	<b>97%</b>	<b>\$2,601,640</b>
	SC 56	Hwy 56 S	6.150	\$0	\$3,285,351	100%	\$0
	SC 56	Jacobs Hwy	5.890				
			0.260				
	S- 53	Fleming St Ext	2.700	\$0	\$1,258,721	100%	\$0
	S- 53	Torrington Rd	1.330				
			1.370				
			5.510	\$0	\$0	100%	\$56,693
	US 76	E Main St	0.407				
	US 76	Hwy 76 E	2.483				
	US 76	Hwy 76 W	2.620				
			3.030	\$0	\$0	100%	\$690,267
	SC 72	Hwy 72 W	3.030				
			4.220	\$0	\$0	100%	\$390,954
	S- 47	Power House Rd	1.260				
	S- 6	Indian Mound Rd	2.960				
			5.940	\$0	\$551,338	86%	\$0
	S- 110	Sawmill Rd	4.540				
	S- 730	Abercrombie Rd	1.400				
			0.610	\$0	\$482,938	86%	\$0
	S- 365	Torrington Rd	0.610				
			0.930	\$0	\$1,023,718	86%	\$0
	SC 56 BUS	S Broad St	0.930				
			2.440	\$0	\$1,921,006	86%	\$0
	US 221	N Harper St	1.350				
	US 221	Lucas Ave	0.630				
	US 221	Hwy 221 N	0.460				
			7.100	\$0	\$0	100%	\$38,953
	S- 114	Stagecoach Rd	3.000				
	S- 161	Mills St	0.770				
	S- 115	Pamela Ln	0.290				
	S- 115	Longview Dr	0.520				
	S- 60	E Farley Av	1.670				
	S- 705	Scuffletown Rd	0.850				
			12.200	\$0	\$0	100%	\$71,081
	SC 49	Hwy 49	8.510				
	SC 66	Whitmire Hwy	3.690				
			1.210	\$0	\$714,164	86%	\$0
	S- 33	Old Laurens/Greenwood Hwy	1.210				
			1.850	\$0	\$0	100%	\$192,203
	S- 704	Pennington Rd	1.850				
			4.050	\$0	\$0	100%	\$1,161,489
	US 25	Hwy 25	4.050				
			14.420	\$0	\$65,037	97%	\$0
	S- 71	E Maple St	1.010				
	S- 54	Neely Ferry Rd	8.060				
	S- 307	Todd Quarter Rd	5.350				
<b>Rural Road Safety</b>			<b>34.870</b>	<b>\$1,393,135</b>	<b>\$2,481,480</b>	<b>11%</b>	<b>\$0</b>
	US 221	221 S	10.000	\$479,783	\$0	0%	\$0
	US 221	Hwy 221 S	0.383				
	US 221	Hwy 221 S	8.657				
	US 221	Hwy 72 W	0.960				
			2.400	\$0	\$2,481,480	87%	\$0
	US 25	Hwy 25	2.400				
			3.460	\$650,000	\$0	0%	\$0
	I- 26	Interstate 26	3.460				
			5.067	\$117,000	\$0	0%	\$0
	US 221	Hwy 221 S	5.067				
			13.943	\$146,352	\$0	0%	\$0
	US 76	Hwy 76 W	13.943				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Lee			26.370	\$2,573,964	\$3,430,022	78%	\$1,419,122
	<b>Pavements</b>		26.370	\$2,573,964	\$3,430,022	78%	\$1,419,122
			1.780	\$0	\$1,003,786	99%	\$0
	SC 441	Woodrow Rd	0.780				
	SC 527	Elliott Hwy	1.000				
			3.400	\$0	\$0	100%	\$850,490
	S- 28	Manville_ St Charles Rd	3.400				
			2.530	\$0	\$0	100%	\$423,043
	US 76	Hwy 76 W	2.530				
			0.700	\$0	\$0	100%	\$145,589
	S- 111	Dixon Dr	0.320				
	S- 111	Dixon Rd	0.380				
			2.820	\$0	\$268,868	89%	\$0
	S- 13	Ashland-Stokes Bridge Rd	1.740				
	S- 257	Scarborough St	0.160				
	S- 378	Mcguirt Rd	0.864				
	S- 378		0.056				
			4.440	\$0	\$1,044,164	89%	\$0
	S- 21	Lucknow Rd	4.440				
			2.260	\$0	\$1,113,204	89%	\$0
	SC 527	Elliott Hwy	2.260				
			2.550	\$215,038	\$0	42%	\$0
	S- 109	Swimming Pen Rd	2.550				
			3.840	\$1,212,127	\$0	42%	\$0
	S- 21	Lucknow Rd	0.420				
	S- 21	Old Camden Rd	2.920				
	S- 14	Kelly Bridge Rd E	0.500				
			2.050	\$1,146,799	\$0	42%	\$0
	SC 341	Lynchburg Hwy	2.050				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Lexington			171.990	\$195,000	\$70,765,141	79%	\$1,309,920
	Pavements		122.490	\$0	\$23,430,939	78%	\$1,309,920
	S- 486	Beechwoods Dr	1.920	\$0	\$824,892	88%	\$0
			1.920				
	US 1	W Main St	0.250	\$0	\$237,086	75%	\$0
			0.250				
	S- 77	Two Notch Rd	6.280	\$0	\$2,382,416	88%	\$0
			2.490				
	S- 113	Counts Ferry Rd	1.990				
	S- 73	Fish Hatchery Rd	1.800				
	US 21	Charleston Hwy	0.430	\$0	\$409,840	75%	\$0
			0.430				
	SC 113	Wagner Hwy	2.570	\$0	\$1,272,966	88%	\$0
			2.570				
	US 1	E Main St	3.380	\$0	\$0	100%	\$178,493
			0.943				
	US 1	Augusta Rd	1.557				
	US 321	S Church St	0.500				
	US 321	Savannah Hwy	0.380				
	SC 692	E 5Th St	3.660	\$0	\$0	100%	\$254,263
			0.295				
	SC 692	Redmond Mill Rd	3.365				
	S- 70	Two Notch Rd	15.340	\$0	\$0	100%	\$475,004
			2.840				
	S- 243	Nazareth Rd	2.990				
	S- 278	Calks Ferry Rd	6.740				
	S- 77	Two Notch Rd	2.770				
	US 1	W Columbia Ave	4.120	\$0	\$1,805,080	75%	\$0
			2.140				
	US 1	E Columbia Ave	1.980				
	US 178	Fairview Rd	20.000	\$0	\$4,746,839	94%	\$0
			19.810				
	US 178	Main St	0.190				
	SC 302	Edmund Hwy	13.400	\$0	\$1,426,365	96%	\$0
			7.910				
	SC 302	Pine St	5.490				
	S- 77	Two Notch Rd	14.150	\$0	\$0	100%	\$241,521
			3.870				
	S- 24	Main St	1.139				
	S- 24	Peach Festival Rd	0.721				
	S- 165	Memorial Dr	0.020				
	S- 165	Sox St	0.580				
	S- 204	Saint Peters Rd	0.760				
	S- 204	Charter Oak Rd	0.920				
	S- 204	Pisgah Church Rd	2.650				
	S- 204	Longs Pond Rd	0.530				
	S- 56	Alexander Rd	0.547				
	S- 56	Axtell Dr	0.013				
	S- 626	Industrial Dr	2.397				
	S- 626	Glassmaster Rd	0.003				
	S- 28	Andrew Corley Rd	4.580	\$0	\$0	100%	\$119,222
			0.300				
	S- 28	Midway Rd	1.470				
	S- 28	Hope Ferry Rd	0.060				
	S- 17	Mitchell St	0.710				
	S- 1764	Woodberry Rd	1.090				
	S- 738	Andrew Corley Rd	0.950				
	SC 6	S Lake Dr	3.000	\$0	\$0	100%	\$41,416
			2.800				
	SC 35	12Th St Ext	0.200				
	S- 34	Platt Springs Rd	1.520	\$0	\$355,574	81%	\$0
			1.520				
	S- 624	James Dunbar Rd	3.420	\$0	\$135,119	93%	\$0
			3.420				
	SC 6	N Lake Dr	0.800	\$0	\$162,420	81%	\$0
			0.800				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 321	S Main St	0.113	\$0	\$291,713	81%	\$0
	US 321	Southbound Rd	3.180				
	US 321		0.107				
			7.460	\$0	\$818,218	31%	\$0
	S- 120	W 1st St	0.200				
	S- 1172	Amick St	0.180				
	S- 1105	Terrace View Dr	0.430				
	S- 1163	Hudson Ave	0.250				
	S- 1190	Fiddler Branch Rd	0.630				
	S- 1190 SPR	Lost Spring Rd	0.270				
	S- 132 SPR	Railroad Ave	0.810				
	S- 1561	Challedon Dr	0.280				
	S- 1648	Shadowbrook Dr	0.590				
	S- 460	Aiken St	0.091				
	S- 460	Chinquapin St	0.339				
	S- 577	Smith St	0.130				
	S- 61	Harmon St	0.630				
	S- 739	Chicorana Rd	0.230				
	S- 774	Neely Wingard Rd	2.400				
			5.500	\$0	\$2,415,892	31%	\$0
	S- 24	Peach Festival Rd	1.990				
	S- 73	Fish Hatchery Rd	0.940				
	S- 233	Wessinger Rd	2.570				
			3.680	\$0	\$2,787,230	31%	\$0
	SC 6	S Lake Dr	0.870				
	US 1	Augusta Hwy	2.810				
			0.420	\$0	\$484,254	31%	\$0
	US 21	Charleston Hwy	0.420				
			3.210	\$0	\$2,875,037	31%	\$0
	US 378	Highway 378	3.160				
	US 378		0.050				
	Rural Road Safety		38.400	\$195,000	\$12,959,871	90%	\$0
			20.000	\$0	\$8,038,923	94%	\$0
	US 178	Fairview Rd	19.810				
	US 178	Main St	0.190				
			13.400	\$0	\$4,920,949	96%	\$0
	SC 302	Edmund Hwy	7.910				
	SC 302	Pine St	5.490				
	I- 20	Interstate 20	5.000	\$195,000	\$0	0%	\$0
			5.000				
	Interstate Upgrade		11.100	\$0	\$34,374,331	74%	\$0
			11.100	\$0	\$34,374,331	74%	\$0
	I- 20	Interstate 20	11.100				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Marion			26.739	\$3,087,202	\$2,155,779	84%	\$5,446,768
	Pavements		26.739	\$3,087,202	\$2,155,779	84%	\$5,446,768
			1.850	\$0	\$0	100%	\$2,273,914
	US 501	S Highway 501	1.848				
	US 501	N Hwy 501	0.002				
			2.740	\$0	\$0	100%	\$891,740
	S- 19	Bluff Rd	2.740				
			1.450	\$0	\$0	100%	\$359,210
	US 76	E Hwy 76	1.450				
			3.080	\$0	\$0	100%	\$684,696
	SC 41	S Hwy 41	1.430				
	US 501 BUS	N Hwy 501 Bus	1.650				
			1.349	\$0	\$0	100%	\$263,669
	S- 25	Wahee Rd	1.349				
			0.340	\$0	\$217,602	97%	\$0
	S- 19	Bluff St	0.340				
			1.210	\$0	\$433,480	97%	\$0
	S- 31	Old Stage Rd	1.210				
			2.550	\$0	\$249,751	97%	\$0
	S- 40	Terrell'S Bay Rd	2.550				
			1.330	\$0	\$1,254,946	97%	\$0
	US 501	S Highway 501	1.330				
			1.080	\$0	\$0	100%	\$199,096
	S- 45	Maiden Down Rd	1.080				
			2.360	\$0	\$0	100%	\$774,443
	US 76	E Hwy 76	2.360				
			2.450	\$852,648	\$0	39%	\$0
	S- 202	Drew Rd	2.450				
			2.420	\$247,379	\$0	39%	\$0
	S- 40	Terrell'S Bay Rd	2.420				
			2.530	\$1,987,175	\$0	39%	\$0
	US 501	S Highway 501	0.900				
	SC 576	Hwy 576	1.630				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Marlboro</b>			<b>35.170</b>	<b>\$0</b>	<b>\$7,973,825</b>	<b>74%</b>	<b>\$3,917,260</b>
<b>Pavements</b>			<b>35.170</b>	<b>\$0</b>	<b>\$7,973,825</b>	<b>74%</b>	<b>\$3,917,260</b>
			2.460	\$0	\$0	100%	\$1,940,016
	SC 38	Hwy 38 Byp S	0.210				
	SC 38	Hwy 38 S	2.250				
			1.840	\$0	\$0	100%	\$636,102
	S- 50	Zion Rd	1.840				
			1.100	\$0	\$0	100%	\$470,136
	US 1	Hwy 9 W	1.100				
			5.780	\$0	\$0	100%	\$743,284
	US 15	Hwy 15-401 W	5.780				
			0.640	\$0	\$0	100%	\$127,723
	S- 564	Polston Rd	0.640				
			4.110	\$0	\$406,228	91%	\$0
	S- 339	Palmetto Chase Rd	1.340				
	S- 202	Mcqueen Ln	1.460				
	S- 627	Carroway St	0.350				
	S- 704	Arthur Smith St	0.290				
	S- 819	Sulgrave Rd	0.670				
			2.440	\$0	\$602,291	91%	\$0
	S- 55	Hickory Grove Rd	2.440				
			1.230	\$0	\$1,295,359	91%	\$0
	SC 9	Hwy 9 W	1.230				
			2.840	\$0	\$448,464	93%	\$0
	SC 9	Hwy 9 E	2.840				
			2.420	\$0	\$380,599	93%	\$0
	US 1	Hwy 1	2.420				
			6.400	\$0	\$1,441,032	43%	\$0
	S- 257	Aaron Temple Ch Rd	2.490				
	S- 263	Step Rd	2.010				
	S- 262	Delta Height Rd	1.900				
			1.970	\$0	\$871,975	43%	\$0
	S- 57	W High St	0.358				
	S- 57	Hunts Bluff Rd	0.152				
	S- 55	Hickory Grove Rd	1.460				
			1.940	\$0	\$2,527,877	43%	\$0
	SC 9	Hwy 9 W	1.480				
	SC 9	Cottingham Blvd S	0.460				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Mccormick			26.300	\$0	\$1,890,926	95%	\$1,260,598
Pavements			26.300	\$0	\$1,890,926	95%	\$1,260,598
	US 221	Clarks Hii Hwy	1.530	\$0	\$0	100%	\$128,557
	US 221	Clarks Hill Hwy	0.456				
			1.074				
			1.500	\$0	\$765,413	92%	\$0
	SC 28	Hwy 28 N	1.500				
			0.970	\$0	\$374,495	92%	\$0
	S- 11	S Main St	0.970				
			3.920	\$0	\$0	100%	\$531,748
	SC 28	Hwy 28 S	3.920				
			0.820	\$0	\$0	100%	\$144,501
	S- 22	Whitetown Rd	0.820				
			2.340	\$0	\$0	100%	\$14,681
	S- 7	Hwy 7	2.340				
			3.730	\$0	\$0	100%	\$20,648
	US 378	Hwy 378 E	3.730				
			2.740	\$0	\$0	100%	\$312,186
	SC 28	Hwy 28 S	2.740				
			0.280	\$0	\$0	100%	\$108,275
	US 221	Hwy 28 S	0.280				
			7.140	\$0	\$288,418	92%	\$0
	S- 122	Mccormick Ave	0.210				
	S- 91	Fort Charlotte Rd	4.470				
	S- 95	Depot St	0.070				
	S- 95		0.030				
	S- 145	Hammond St	0.210				
	S- 168	Hester Bottoms Rd	1.900				
	S- 259	Self St	0.064				
	S- 259		0.026				
	S- 303	Depot St	0.160				
			1.330	\$0	\$462,600	92%	\$0
	US 221	Hwy 28 S	1.330				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Newberry</b>			66.660	\$75,000	\$9,920,226	80%	\$1,204,715
<b>Pavements</b>			48.380	\$0	\$9,920,226	89%	\$1,204,715
	US 176	Us176	3.700	\$0	\$2,077,136	93%	\$0
			3.700				
			3.100	\$0	\$1,318,557	100%	\$0
	S- 38	Jollystreet Rd	3.100				
			8.310	\$0	\$0	100%	\$29,264
	SC 34	Sc34	3.740				
	SC 391	Sc391	4.570				
			3.170	\$0	\$0	100%	\$12,725
	S- 15	Dreher Island Rd	1.160				
	S- 571	Amicks Landing Rd	0.110				
	S- 571	State Park Rd	1.900				
			2.150	\$0	\$0	100%	\$269,730
	S- 28	Broad River Rd	2.150				
			1.130	\$0	\$0	100%	\$340,463
	SC 34	Dixie Dr	1.130				
			4.410	\$0	\$0	100%	\$345,273
	S- 28	Broad River Rd	2.860				
	S- 28	Church St	0.540				
	S- 28	R Stoudemayer Rd	0.320				
	S- 28	Mulberry St	0.120				
	S- 28	River St	0.540				
	S- 28		0.030				
			0.440	\$0	\$0	100%	\$207,261
	US 176	Sc121	0.440				
			3.150	\$0	\$343,643	44%	\$0
	S- 354	Beagle Run Rd	1.170				
	S- 575	Nursery Rd	1.980				
			2.500	\$0	\$1,097,887	44%	\$0
	S- 38	Jollystreet Rd	2.500				
			3.140	\$0	\$2,997,053	44%	\$0
	SC 72	Church St	0.960				
	SC 72	Sc72	1.820				
	SC 72	Union St	0.360				
			3.420	\$0	\$2,041,026	44%	\$0
	US 176	Us176	2.051				
	US 176	Sc121	1.369				
			9.760	\$0	\$44,924	97%	\$0
	US 76	Main St	0.646				
	US 76	Us76	6.394				
	SC 213	Parr Rd	2.720				
<b>Rural Road Safety</b>			18.280	\$75,000	\$0	0%	\$0
			8.280	\$0	\$0	0%	\$0
	I- 26	Interstate 26	8.280				
			10.000	\$75,000	\$0	0%	\$0
	SC 34	Sc34	10.000				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Oconee			116.675	\$1,171,963	\$12,493,175	83%	\$6,038,895
Pavements			62.880	\$0	\$12,186,231	93%	\$6,038,895
	S- 155	E South 2Nd St	1.030	\$0	\$0	100%	\$680,156
	S- 610	Daniel Ave	0.580				
			0.450				
			8.440	\$0	\$593,752	91%	\$0
	SC 182	Oakway Rd	3.730				
	SC 59	Tokeena Rd	4.697				
	SC 59	S Oak St	0.013				
			1.710	\$0	\$0	100%	\$1,592,450
	US 76	Byp 123	1.710				
			3.470	\$0	\$0	100%	\$1,940,717
	US 123	Toccoa Hwy	3.470				
			0.950	\$0	\$0	100%	\$1,464,332
	S- 63	W South 4Th St	0.950				
			4.660	\$0	\$338,946	91%	\$0
	S- 65	J P Stevens Rd	0.080				
	S- 65	Martin Creek Rd	3.040				
	S- 21	Friendship Rd	1.540				
			1.460	\$0	\$415,954	91%	\$0
	US 76	Clemson Blvd	1.460				
			1.110	\$0	\$1,092,934	89%	\$0
	S- 488	Wells Hwy	1.110				
			3.330	\$0	\$448,654	89%	\$0
	S- 66	W Pine Grove Rd	1.620				
	S- 85	Greer Rd	0.400				
	S- 85	S South Union Rd	1.230				
	S- 85 CON	Boat Ramp Rd	0.080				
			2.030	\$0	\$2,046,278	89%	\$0
	SC 11	Sc 11	2.030				
			6.760	\$0	\$6,093,961	89%	\$0
	US 76	E Main St	1.670				
	US 76	Toccoa Hwy	0.060				
	US 76	W Windsor St	0.440				
	US 76	E Windsor St	0.280				
	US 76	Sandifer Blvd	4.310				
			9.200	\$0	\$0	100%	\$361,239
	SC 130	E Main St	0.820				
	SC 130	W Main St	1.090				
	SC 130	Stamp Creek Rd	7.290				
			3.790	\$0	\$290,899	97%	\$0
	S- 181	Pickett Post Rd	3.790				
			2.020	\$0	\$388,463	97%	\$0
	US 76	Clemson Blvd	2.020				
			4.350	\$0	\$129,913	97%	\$0
	S- 39	Sam Brown Rd	1.980				
	S- 39	Return Church Rd	2.370				
			8.570	\$0	\$346,477	97%	\$0
	SC 28	Highlands Hwy	8.570				
Rural Road Safety			53.795	\$1,171,963	\$306,944	48%	\$0
			14.200	\$600,231	\$0	0%	\$0
	SC 24	West Oak Hwy	14.200				
			6.760	\$0	\$306,944	89%	\$0
	US 76	E Main St	1.670				
	US 76	Toccoa Hwy	0.060				
	US 76	W Windsor St	0.440				
	US 76	E Windsor St	0.280				
	US 76	Sandifer Blvd	4.310				
			14.200	\$265,000	\$0	0%	\$0
	SC 24	West Oak Hwy	14.200				
			1.200	\$90,023	\$0	0%	\$0
	SC 183	E Pickens Hwy	1.200				
			17.435	\$216,709	\$0	0%	\$0
	US 76	Long Creek Hwy	17.435				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
Orangeburg			168.909	\$7,296,338	\$31,927,800	66%	\$2,869,584
Pavements			114.869	\$7,171,338	\$18,619,850	65%	\$2,135,883
	SC 6	Old Number Six Hwy	1.260	\$0	\$493,799	94%	\$0
			1.260				
			4.060	\$0	\$0	100%	\$1,299,035
	SC 4	Neeses Hwy	4.060				
			4.750	\$0	\$2,366,241	94%	\$0
	US 301	Five Chop Rd	4.750				
			10.470	\$0	\$2,689,214	94%	\$0
	SC 3 BUS	Springfield Rd	0.280				
	SC 4	Neeses Hwy	5.740				
	SC 4	Springfield Rd	0.120				
	SC 4	Surrey Race Rd	4.330				
			0.410	\$0	\$491,161	94%	\$0
	US 15	Five Chop Rd	0.410				
			3.120	\$0	\$1,379,336	94%	\$0
	S- 205	Bennett St	0.460				
	S- 224	Ellis Ave	1.180				
	S- 224	Gibson St	0.210				
	S- 25	Boulevard St	1.270				
			1.650	\$0	\$0	100%	\$139,219
	SC 6	Old Number Six Hwy	1.650				
			2.330	\$0	\$0	100%	\$354,116
	US 321	Savannah Hwy	2.330				
			4.660	\$0	\$0	100%	\$343,514
	S- 104	Dawson St	3.770				
	S- 1091	Brookside Dr	0.350				
	S- 904	Pinehill Rd	0.170				
	S- 905	Brookside Dr	0.370				
			8.400	\$0	\$939,536	87%	\$0
	US 301	Five Chop Rd	8.400				
			0.910	\$0	\$170,377	95%	\$0
	US 321	Savannah Hwy	0.910				
			6.540	\$0	\$4,095,163	93%	\$0
	US 301	Five Chop Rd	5.460				
	R- 7832		0.160				
	R- 7834		0.200				
	R- 7837		0.150				
	R- 7835		0.220				
	R- 7839		0.220				
	R- 7833		0.130				
			11.069	\$0	\$921,417	93%	\$0
	S- 103	Gardner Blvd	0.090				
	S- 103		0.040				
	S- 111	Stafford Ave	1.108				
	S- 22	Whitman St	0.180				
	S- 78	Sprinkle Ave	0.090				
	S- 51	Peake St	1.280				
	S- 153	Buckley St	0.280				
	S- 1006	Medford St	0.200				
	S- 1017	Hesseman Ave	0.610				
	S- 1059	Gardner Blvd	0.170				
	S- 109	Cromer Ave	0.770				
	S- 1113	Pou St	0.170				
	S- 1239	Wheeler St	0.150				
	S- 1556	Alma Dr	0.510				
	S- 1637	Dr To Orbg Prep Up	0.210				
	S- 1771	Heatherwood St	0.070				
	S- 1809	Shannon St	0.060				
	S- 1868	Mcmichael St	0.320				
	S- 2034	Glenzell Rd	1.750				
	S- 209	Salley Rd	1.180				
	S- 256	Toshiba Ct	0.070				
	S- 256	Derrick St	0.070				
	S- 256 SPR	Derrick St	0.090				
	S- 413	Partridge Ln	0.096				
	S- 578		0.050				
	S- 791	Sycamore Dr	0.110				
	S- 826	Marshall St	0.070				
	S- 932	Myers Rd	0.060				
	S- 941	Bedford Ave	1.125				
	S- 980	Bedford Ave	0.090				
			4.010	\$0	\$1,180,312	93%	\$0
	S- 470	Old Elloree Rd	4.010				
			6.060	\$0	\$1,794,511	93%	\$0
	SC 6	Old Number Six Hwy	5.760				
	US 21	Freedom Rd	0.300				
			2.060	\$0	\$1,167,098	93%	\$0
	US 601	Saint Matthews Rd	2.060				

*Project List to be updated on a monthly basis as additional Projects are committed.*

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 1148	Riverbank Dr	0.960	\$0	\$279,839	95%	\$0
			1.320	\$0	\$397,456	95%	\$0
	SC 4	Neeses Hwy	1.320				
			0.390	\$0	\$158,029	95%	\$0
	US 21 BUS	Magnolia St	0.390				
			12.720	\$0	\$96,362	100%	\$0
	S- 1	Five Chop Rd	0.484				
	S- 1	Dorchester St	0.456				
	S- 105	State Park Rd	2.260				
	S- 105	Cleveland St	4.970				
	S- 1258	Weatherford Rd	2.250				
	S- 189	Woodhaven St	1.440				
	S- 689	Woodhaven St	0.860				
			3.180	\$1,133,546	\$0	20%	\$0
	S- 145	Whaley St	0.570				
	S- 90	Cordova Rd	2.130				
	S- 1009	Maple St	0.260				
	S- 211	Middleton St	0.220				
			9.520	\$725,008	\$0	20%	\$0
	S- 1687	Luke St	0.240				
	S- 217	Langston St	0.240				
	S- 217	Elmwood St	0.060				
	S- 194	Glen Gloria St	0.210				
	S- 610	Browdy St	0.050				
	S- 157	Buckley St	0.050				
	S- 33	Hickory Hill Rd	3.000				
	S- 839	Bowler St	0.040				
	S- 774	Washington St	0.220				
	S- 1066	Riggs St	0.200				
	S- 1077	Frederick St	0.160				
	S- 1129	Judson St	0.050				
	S- 1150	Drexel St	0.100				
	S- 1150	Grizzly Grove Rd	0.036				
	S- 1150	Donovan St	0.104				
	S- 1182	Baxter St	0.470				
	S- 1244	Andrew Dibble St	0.350				
	S- 1275	Southwest Cir	0.330				
	S- 1289	Iris Ln	0.240				
	S- 1289 CH1	Iris Ln	0.070				
	S- 1361	Saint Paul St	0.050				
	S- 1398	Harmon St	0.200				
	S- 1651	Drexel St	0.080				
	S- 1653	Atkinson St	0.110				
	S- 1700	McLaine Dr	0.100				
	S- 1717	Brickle St	0.110				
	S- 1745	Dukes St	0.021				
	S- 1745	Carrie St	0.079				
	S- 1749	Solomon Ter	0.230				
	S- 1785	Jennifer St	0.160				
	S- 1847	Staley St	0.180				
	S- 1847	New Wilkinson Ave	0.090				
	S- 1953	Felder St	0.130				
	S- 2006	Elmwood St	0.050				
	S- 2057	Wingfield St	0.150				
	S- 2066	Threson St	0.140				
	S- 237	Dukes St	0.230				
	S- 237	Barton St	0.270				
	S- 583	Teal St	0.210				
	S- 583	Cuttino St	0.020				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	S- 583	Fischer St	0.170				
	S- 584	Cuttino St	0.100				
	S- 586	Oliver St	0.050				
	S- 602	Albert St	0.100				
	S- 762	Gibson St	0.120				
	S- 929	Church St	0.050				
	S- 973	Jennings St	0.100				
			14.020	\$4,549,521	\$0	20%	\$0
	SC 267	Mccords Ferry Rd	1.290				
	US 178	Charleston Hwy	12.730				
			1.000	\$763,263	\$0	20%	\$0
	US 21	Freedom Rd	0.200				
	US 601	Saint Matthews Rd	0.800				
<b>Rural Road Safety</b>			54.040	\$125,000	\$13,307,951	78%	\$733,701
			4.390	\$0	\$0	100%	\$456,056
	US 78	Dorange Rd	4.390				
			1.260	\$0	\$99,628	94%	\$0
	SC 6	Old Number Six Hwy	1.260				
			4.060	\$0	\$0	100%	\$277,645
	SC 4	Neeses Hwy	4.060				
			4.750	\$0	\$379,369	94%	\$0
	US 301	Five Chop Rd	4.750				
			10.470	\$0	\$802,015	94%	\$0
	SC 3 BUS	Springfield Rd	0.280				
	SC 4	Neeses Hwy	5.740				
	SC 4	Springfield Rd	0.120				
	SC 4	Surrey Race Rd	4.330				
			8.400	\$0	\$9,034,257	87%	\$0
	US 301	Five Chop Rd	8.400				
			14.690	\$125,000	\$0	0%	\$0
	I- 95	Interstate 95	14.690				
			6.020	\$0	\$2,992,682	86%	\$0
	SC 6	Old Number Six Hwy	6.020				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Pickens</b>			<b>73.886</b>	<b>\$4,617,869</b>	<b>\$14,244,972</b>	<b>80%</b>	<b>\$4,793,453</b>
<b>Pavements</b>			<b>63.230</b>	<b>\$4,527,847</b>	<b>\$14,244,972</b>	<b>81%</b>	<b>\$4,793,453</b>
	US 123	Calhoun Mem Hwy	2.000	\$0	\$0	100%	\$2,598,096
			2.130	\$0	\$0	100%	\$1,196,541
	S- 160	Old Magnolia Rd	0.187				
	S- 160	Jones Mill Rd	1.943				
			2.600	\$0	\$0	100%	\$176,574
	US 123	Calhoun Mem Hwy	2.600				
			0.740	\$0	\$0	100%	\$242,872
	SC 135	N A St	0.670				
	SC 135	Dacusville Hwy	0.070				
			11.950	\$0	\$0	100%	\$83,055
	SC 133	Mt Olivet Rd	2.170				
	SC 133	Crowe Creek Rd	9.780				
			2.630	\$0	\$0	100%	\$326,848
	S- 18	Eighteen Mile Rd	0.266				
	S- 18	Church St	1.344				
	S- 91	White Oak Rd	1.020				
			4.310	\$0	\$0	100%	\$169,467
	S- 29	Russell St	0.350				
	S- 29	E 2Nd Ave	0.168				
	S- 29	E 3Rd Ave	0.262				
	S- 29	S B St	0.340				
	S- 29	Brushy Creek Rd	3.190				
			1.720	\$0	\$1,180,552	91%	\$0
	S- 160	Jones Mill Rd	1.720				
			1.940	\$0	\$306,493	91%	\$0
	S- 35	Cannery Rd	0.580				
	S- 35	Yeoman Dr	0.030				
	S- 35 CON	Cannery Rd	0.050				
	S- 80	Tabor Woods Rd	1.280				
			1.720	\$0	\$1,238,386	91%	\$0
	SC 93	Greenville Hwy	1.554				
	SC 93	Liberty Dr	0.166				
			7.930	\$0	\$9,256,133	91%	\$0
	US 123	Calhoun Mem Hwy	6.323				
	US 123	Tiger Blvd	1.607				
			1.130	\$0	\$1,200,450	91%	\$0
	US 76	Tiger Blvd	1.130				
			3.510	\$0	\$444,056	97%	\$0
	US 178	Moorefield Mem Hwy	0.850				
	US 178	Ann St	0.450				
	SC 8	Pelzer Hwy	1.741				
	SC 8	S Pendleton St	0.219				
	SC 8	City Ct	0.160				
	SC 8	S 5Th St	0.090				
			0.370	\$0	\$110,060	97%	\$0
	US 123	Tiger Blvd	0.370				
			1.210	\$0	\$141,804	97%	\$0
	S- 40	Sheriff Mill Rd	1.210				
			10.460	\$0	\$367,037	97%	\$0
	US 178	Moorefield Mem Hwy	10.460				
			1.390	\$1,090,167	\$0	5%	\$0
	S- 135	Rock Springs Rd	1.390				
			1.680	\$255,216	\$0	5%	\$0
	S- 64		0.214				
	S- 64	Five Forks Rd	1.316				
	S- 64	S Peachtree St	0.150				
			3.810	\$3,182,463	\$0	5%	\$0
	SC 93	E Main St	0.703				
	SC 93	W Main St	0.980				
	SC 93	Greenville Hwy	2.127				
<b>Rural Road Safety</b>			<b>10.656</b>	<b>\$90,023</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	SC 183	Walhalla Hwy	10.656	\$90,023	\$0	0%	\$0
			10.656				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction		Completed
						Completed		
<b>Richland</b>			<b>122.188</b>	<b>\$1,604,014</b>	<b>\$24,705,016</b>	<b>63%</b>		<b>\$5,388,530</b>
<b>Pavements</b>			<b>95.968</b>	<b>\$0</b>	<b>\$24,705,016</b>	<b>70%</b>		<b>\$5,388,530</b>
			4.800	\$0	\$1,869,051	88%		\$0
	S- 32	R Stoudemayer Rd	1.500					
	S- 234	Freshly Mill Rd	3.300					
			0.860	\$0	\$216,835	75%		\$0
	S- 3017	Mount View Rd	0.860					
			2.841	\$0	\$2,187,006	75%		\$0
	US 321	Clarendon St	0.040					
	US 321	Fairfield Rd	2.332					
	SC 12 SPR	Forest Dr	0.387					
	SC 12 SPR	Strom Thurmond Blvd	0.082					
			3.413	\$0	\$2,404,297	75%		\$0
	S- 31	Bush River Rd	1.200					
	S- 54	Heins Rd	0.830					
	S- 73	Colonial Dr	0.343					
	S- 3048	Columbiana Dr	1.040					
			2.060	\$0	\$1,936,439	75%		\$0
	US 76	Garners Ferry Rd	2.060					
			0.860	\$0	\$0	100%		\$817,541
	US 1	Two Notch Rd	0.380					
	US 21 CON	Blossom St	0.480					
			5.170	\$0	\$0	100%		\$1,013,981
	SC 12	Percival Rd	5.170					
			3.590	\$0	\$0	100%		\$803,238
	S- 129	Kennerly Rd	2.600					
	S- 217	Kennerly Rd	0.990					
			1.690	\$0	\$1,090,648	75%		\$0
	US 321	Fairfield Rd	1.690					
			7.330	\$0	\$680,046	88%		\$0
	S- 197	Monroe St	0.220					
	S- 271	Cedarwood Ln	0.300					
	S- 94	Victory St	0.500					
	S- 110	Shandon St	0.260					
	S- 1023	Timberlane Dr	0.100					
	S- 1586	Omega Dr	1.000					
	S- 1586	Woodfield Dr	0.050					
	S- 1957	Easter St	1.170					
	S- 214	Betsy Dr	0.710					
	S- 235	Elizabeth Ave	0.110					
	S- 2475	Hopewell Church Rd	1.010					
	S- 2491	Gibbs Rd	0.710					
	S- 250	Devonshire Dr	0.250					
	S- 270	Parkman Dr	0.130					
	S- 272	Camellia St	0.230					
	S- 2907	Winhill Rd	0.580					
			6.940	\$0	\$2,027,082	88%		\$0
	S- 334	Peeples St	0.920					
	S- 334	Blue Ridge Ter	2.870					
	S- 1593	Humphrey Dr	0.450					
	S- 2200	Blythewood Rd	2.700					
			6.240	\$0	\$2,572,972	88%		\$0
	SC 48	Bluff Rd	6.240					
			3.250	\$0	\$1,799,492	88%		\$0
	US 76	Garners Ferry Rd	3.250					
			2.370	\$0	\$0	100%		\$514,923
	SC 16	Rosewood Dr	2.370					
			3.490	\$0	\$0	100%		\$680,142
	S- 66	Cabin Creek Rd	3.160					
	S- 58	Kennerly Rd	0.330					
			3.550	\$0	\$0	100%		\$653,468
	SC 12	Percival Rd	3.550					

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
	US 601	Mccords Ferry Rd	5.410	\$0	\$0	100%	\$901,236
			7.331	\$0	\$726,780	25%	\$0
	S- 1131	Dellilah St	0.100				
	S- 1131	Christian St	0.320				
	S- 1263	David St	0.590				
	S- 1362	Mcnulty St	0.399				
	S- 1754	Susan Rd	0.140				
	S- 1854	Bancroft Rd	0.190				
	S- 2021	Sunview Cir	1.420				
	S- 2041	Mill Field Rd	0.430				
	S- 2041 SPR	Mill Field Rd	0.060				
	S- 2187	Childs St	0.390				
	S- 2348	Sandwood Dr	0.400				
	S- 241	S Edisto Ave	0.575				
	S- 241	Commerce Dr	0.437				
	S- 708	Patricia Dr	0.380				
	S- 708	Woodford Rd	0.310				
	S- 857	Brookwood Ct	0.210				
	S- 935	Mount Elon Church Rd	0.590				
	S- 977	Spring Branch Rd	0.200				
	S- 977	Pinestraw Rd	0.190				
			11.766	\$0	\$0	100%	\$4,000
	S- 329	Gibson St	0.320				
	S- 329	Mcrae St	0.350				
	S- 930	Newnham Dr	0.600				
	S- 1153	Catherine Ave	0.280				
	S- 1498	Hyatt Ave	0.170				
	S- 1904	Highway Church Rd	0.900				
	S- 1920	Spring Flower Rd	0.110				
	S- 2074	Hobart Rd	0.600				
	S- 2502	Hileah Dr	0.320				
	S- 2526	King Charles Rd	0.286				
	S- 2603	Lordship Ln	0.240				
	S- 2644	Windy Dr	0.470				
	S- 2646	Mellowood Dr	0.230				
	S- 2647	Spring Flower Rd	0.590				
	S- 2649	Sagebrook Rd	0.300				
	S- 2653	Remington Dr	0.530				
	S- 2893	Fernandina Rd	0.040				
	S- 2893	Burning Tree Dr	0.080				
	S- 290	Carter St	0.730				
	S- 2910	Plumbers Rd	0.700				
	S- 3970	Penrose Dr	0.190				
	S- 3978	Highland Park Dr	0.560				
	S- 3990	Green Springs Dr	0.800				
	S- 862	Hart St	0.350				
	S- 911	Dartmouth Ave	0.345				
	S- 911	Ridgewood Camp Rd	0.355				
	S- 954	Zion Church Rd	1.320				
			5.337	\$0	\$2,363,843	25%	\$0
	S- 42	I26	0.020				
	S- 42	Saint Andrews Rd	0.680				
	S- 757	Harbison Blvd	0.820				
	S- 1560	Powell Rd	1.580				
	S- 2890	Gracern Rd	0.607				
	S- 490	Ulmer Rd	1.630				
			2.680	\$0	\$1,572,924	25%	\$0
	SC 262	Leesburg Rd	1.870				
	SC 555	Farrow Rd	0.810				
			4.990	\$0	\$3,257,600	25%	\$0
	US 601	Mccords Ferry Rd	4.990				
Rural Road Safety			26.220	\$1,604,014	\$0	0%	\$0
	US 76	Garners Ferry Rd	13.620	\$1,301,169	\$0	0%	\$0
	US 76		0.429				
			2.600	\$195,000	\$0	0%	\$0
	US 601	Mccords Ferry Rd	2.600				
			10.000	\$107,845	\$0	0%	\$0
	US 601	Mccords Ferry Rd	10.000				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Saluda</b>			<b>38.470</b>	<b>\$0</b>	<b>\$9,713,019</b>	<b>82%</b>	<b>\$3,291,406</b>
<b>Pavements</b>			<b>27.150</b>	<b>\$0</b>	<b>\$6,751,943</b>	<b>80%</b>	<b>\$3,146,454</b>
	S- 25	Spann Rd	3.470	\$0	\$0	100%	\$1,648,667
	S- 107	Pencreek Rd	1.300				
			2.170				
			2.910	\$0	\$1,287,934	93%	\$0
	SC 121	Newberry Hwy	2.910				
			4.690	\$0	\$2,051,333	93%	\$0
	SC 121	Newberry Hwy	4.690				
			2.030	\$0	\$0	100%	\$943,295
	S- 25	Spann Rd	2.030				
			2.600	\$0	\$0	100%	\$470,076
	US 378	Columbia Hwy	1.460				
	US 378	Travis Ave	1.140				
			1.260	\$0	\$0	100%	\$84,417
	S- 136	Ivory Key Rd	1.260				
			1.260	\$0	\$235,822	90%	\$0
	S- 136	Ivory Key Rd	1.260				
			1.240	\$0	\$225,222	90%	\$0
	US 378	Columbia Hwy	1.240				
			2.970	\$0	\$1,313,246	44%	\$0
	S- 25	Spann Rd	2.970				
			3.240	\$0	\$355,935	44%	\$0
	S- 90	Corinth Rd	3.240				
			1.480	\$0	\$1,282,451	44%	\$0
	SC 121	N Main Hwy	0.590				
	US 178	S Main St	0.200				
	US 178	N Main St	0.350				
	US 178	Batesburg Hwy	0.340				
<b>Rural Road Safety</b>			<b>11.320</b>	<b>\$0</b>	<b>\$2,961,077</b>	<b>90%</b>	<b>\$144,951</b>
			2.910	\$0	\$261,021	93%	\$0
	SC 121	Newberry Hwy	2.910				
			4.690	\$0	\$442,896	93%	\$0
	SC 121	Newberry Hwy	4.690				
			1.400	\$0	\$0	100%	\$144,951
	SC 121	Newberry Hwy	1.400				
			2.320	\$0	\$2,257,159	86%	\$0
	US 1	Highway 1	2.320				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project  
Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Spartanburg</b>			139.840	\$242,375	\$134,637,017	75%	\$4,976,786
<b>Pavements</b>			104.530	\$0	\$24,691,517	83%	\$4,976,786
	US 176	S Pine St	2.150	\$0	\$2,073,014	99%	\$0
			2.150				
			4.550	\$0	\$4,772,864	99%	\$0
	SC 101	Highway 101 S	0.840				
	SC 9	Boiling Springs Rd	1.110				
	US 176 CO2	N Church St	0.210				
	US 221	Chesnee Hwy	2.390				
			3.880	\$0	\$0	100%	\$2,220,516
	S- 45	Old Pacolet Rd	1.821				
	S- 45	White Plains Rd	0.079				
	S- 222	Howell Rd	1.980				
			3.850	\$0	\$0	81%	\$368,123
	SC 295	Southport Rd	3.850				
			7.750	\$0	\$0	85%	\$617,718
	SC 11	Highway 11	1.110				
	SC 11	Highway 11 W	6.479				
	SC 11	W Cherokee St	0.161				
			2.500	\$0	\$0	81%	\$136,458
	SC 295	W Blackstock Rd	1.500				
	SC 295	E Blackstock Rd	1.000				
			8.950	\$0	\$0	100%	\$673,326
	S- 65	New Cut Rd	2.950				
	S- 190	Mountain View Rd	1.550				
	S- 74	Riveroak Rd	4.450				
			10.660	\$0	\$0	100%	\$251,850
	S- 91	Tucker Rd	1.220				
	S- 56	Old Furnace Rd	4.910				
	S- 681	Whitestone Rd	4.530				
			5.120	\$0	\$0	90%	\$466,849
	SC 14	S Highway 14	1.270				
	SC 295	Southport Rd	3.850				
			16.180	\$0	\$0	90%	\$241,946
	SC 56	Highway 56	10.150				
	SC 215	E Blackstock Rd	3.390				
	SC 215	Stone Station Rd	2.640				
			1.680	\$0	\$345,037	96%	\$0
	US 221	N Main St	0.300				
	US 221	Highway 221	1.380				
			3.490	\$0	\$562,946	93%	\$0
	S- 60		1.990				
	S- 227	E Main St	1.500				
			3.720	\$0	\$1,915,822	93%	\$0
	S- 37	Compton Bridge Rd	3.720				
			4.000	\$0	\$4,077,882	93%	\$0
	US 221	Chesnee Hwy	2.188				
	US 221	S Alabama Ave	1.812				
			4.600	\$0	\$2,907,296	60%	\$0
	S- 37	Compton Bridge Rd	2.100				
	S- 1078	Rogers Bridge Rd	1.110				
	S- 1049	E Daniel Morgan Ave	0.680				
	S- 2049	S Daniel Morgan Ave	0.710				
			2.560	\$0	\$497,673	60%	\$0
	S- 187	Fairfield Rd	1.927				
	S- 187	Martin Camp Rd	0.003				
	S- 334	Hames Rd	0.140				
	S- 931	Double Bridge Rd	0.490				
			3.640	\$0	\$270,849	94%	\$0
	S- 227	W Main St	2.170				
	S- 525	Fairforest Rd	1.470				
			8.800	\$0	\$6,504,203	60%	\$0
	SC 129	Charlotte Hwy	0.283				
	SC 129	Fort Prince Blvd	4.357				
	SC 357	Arlington Rd	1.100				
	SC 357	Highway 357	3.060				
			6.450	\$0	\$763,931	94%	\$0
	SC 296	Reidville Rd	6.450				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Rural Road Safety</b>			<b>28.230</b>	<b>\$242,375</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
			<b>25.330</b>	<b>\$0</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	SC 14	Highway 14 W	1.740				
	SC 14	W Rutherford St	0.860				
	SC 56	Highway 56	22.730				
			<b>2.900</b>	<b>\$242,375</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	SC 14	Highway 14 W	2.040				
	SC 14	W Rutherford St	0.860				
<b>Interstate Upgrade</b>			<b>7.080</b>	<b>\$0</b>	<b>\$109,945,500</b>	<b>59%</b>	<b>\$0</b>
			<b>3.680</b>	<b>\$0</b>	<b>\$101,554,500</b>	<b>59%</b>	<b>\$0</b>
	I- 85	Interstate 85	3.680				
			<b>3.400</b>	<b>\$0</b>	<b>\$8,391,000</b>	<b>59%</b>	<b>\$0</b>
	I- 85	Interstate 85	3.400				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Sumter</b>			<b>72.082</b>	<b>\$4,252,871</b>	<b>\$3,122,568</b>	<b>77%</b>	<b>\$7,732,056</b>
<b>Pavements</b>			<b>37.920</b>	<b>\$20,000</b>	<b>\$3,122,568</b>	<b>93%</b>	<b>\$6,981,246</b>
	US 76	Broad St	4.300	\$0	\$0	80%	\$2,428,871
			4.300				
			2.950	\$0	\$0	89%	\$1,418,681
	S- 514	Edgehill Rd	1.290				
	S- 81	W Brewington Rd	1.650				
	S- 94	Britton Rd	0.010				
			4.340	\$0	\$0	92%	\$709,590
	US 76	Broad St	4.340				
			1.990	\$0	\$0	93%	\$414,389
	US 378	Myrtle Beach Hwy	1.990				
			0.970	\$0	\$0	93%	\$420,841
	S- 1074	E Wesmark Blvd	0.400				
	S- 1074	W Wesmark Blvd	0.570				
			2.370	\$20,000	\$0	0%	\$0
	SC 53	Narrow Paved Rd	2.370				
			6.640	\$0	\$0	93%	\$1,237,368
	US 521	S Us 521 Hwy	6.640				
			5.260	\$0	\$434,993	100%	\$0
	S- 114	Hauser St	0.390				
	S- 94	Britton Rd	3.110				
	S- 517	Beulah Cuttino Rd	1.760				
			3.420	\$0	\$1,049,067	100%	\$0
	S- 12	Martinville Church Rd	0.250				
	S- 12	Leonard Brown Rd	1.990				
	S- 41	Eastern School Rd	1.170				
	S- 41	Crossover	0.010				
			4.240	\$0	\$1,638,508	100%	\$0
	SC 53	Narrow Paved Rd	4.240				
			1.440	\$0	\$0	93%	\$351,505
	S- 1074	W Wesmark Blvd	0.810				
	S- 380	Wise Dr	0.630				
<b>Rural Road Safety</b>			<b>33.732</b>	<b>\$1,322,871</b>	<b>\$0</b>	<b>22%</b>	<b>\$750,810</b>
	US 76	Broad St	4.300	\$0	\$0	80%	\$206,947
			4.300				
			4.340	\$0	\$0	92%	\$543,864
	US 76	Broad St	4.340				
			7.800	\$655,038	\$0	0%	\$0
	US 76	Broad St	7.800				
			9.362	\$647,833	\$0	0%	\$0
	US 521	Camden Hwy	6.260				
	US 521	Thomas Sumter Hwy	3.102				
			7.930	\$20,000	\$0	24%	\$0
	US 15	N Main St	3.440				
	US 15	N Us 15 Hwy	4.490				
<b>Bridges</b>			<b>0.430</b>	<b>\$2,910,000</b>	<b>\$0</b>	<b>0%</b>	<b>\$0</b>
	S- 40	N Saint Pauls Church Rd	0.400	\$930,000	\$0	0%	\$0
			0.400				
			0.010	\$1,000,000	\$0	0%	\$0
	S- 466	E Red Bay Rd	0.010				
			0.020	\$980,000	\$0	0%	\$0
	S- 528	Kolb Rd	0.020				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Union</b>			<b>25.580</b>	<b>\$0</b>	<b>\$5,827,119</b>	<b>89%</b>	<b>\$2,080,111</b>
<b>Pavements</b>			<b>25.580</b>	<b>\$0</b>	<b>\$5,827,119</b>	<b>89%</b>	<b>\$2,080,111</b>
	S- 137	Rice Av Ex	1.420	\$0	\$0	92%	\$935,029
			1.420				
			1.560	\$0	\$0	90%	\$268,557
	SC 9	Jonesville Lockhart Hwy	1.560				
			1.850	\$0	\$0	90%	\$206,135
	S- 39	Linersville Rd	1.850				
			1.310	\$0	\$0	90%	\$267,646
	SC 9	Jonesville Lockhart Hwy	1.310				
			2.940	\$0	\$1,201,973	90%	\$0
	US 176	Furman L Fendley Hwy	2.940				
			2.720	\$0	\$986,616	90%	\$0
	S- 13	Pea Ridge Hwy	2.720				
			1.500	\$0	\$766,580	90%	\$0
	US 176	Furman L Fendley Hwy	1.500				
			3.920	\$0	\$454,378	96%	\$0
	S- 274	Police Club Rd	1.560				
	S- 223	Bogan Rd	1.938				
	S- 223	Morris Rd	0.022				
	S- 507	S Evans St	0.100				
	S- 507	E Hillcrest Av	0.090				
	S- 507	W Hillcrest Av	0.210				
			0.850	\$0	\$116,227	86%	\$0
	S- 139	Seigler Rd	0.850				
			2.640	\$0	\$0	99%	\$402,744
	SC 9	Jonesville Lockhart Hwy	2.640				
			2.930	\$0	\$1,166,257	55%	\$0
	S- 13	Pea Ridge Hwy	2.930				
			1.940	\$0	\$1,135,088	55%	\$0
	SC 72	Carlisle Whitmire Hwy	1.940				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
<b>Williamsburg</b>			<b>77.830</b>	<b>\$256,260</b>	<b>\$16,765,555</b>	<b>50%</b>	<b>\$1,285,378</b>
<b>Pavements</b>			<b>55.520</b>	<b>\$0</b>	<b>\$16,136,948</b>	<b>54%</b>	<b>\$1,285,378</b>
	US 521	Us 521 Hwy	3.720	\$0	\$1,741,629	100%	\$0
			3.720				
			1.620	\$0	\$971,531	100%	\$0
	US 521	Us 521 Hwy	1.620				
			4.240	\$0	\$2,293,405	100%	\$0
	US 521	Us 521 Hwy	4.240				
			3.020	\$0	\$1,155,719	100%	\$0
	S- 52	Roper Woods Rd	3.020				
			2.950	\$0	\$0	94%	\$350,998
	US 378	Turbeville Hwy	1.421				
	US 378		0.459				
	US 52	Williamsburg County Hwy N	1.070				
			3.840	\$0	\$0	94%	\$578,918
	SC 261	Hemingway Hwy	3.840				
			2.350	\$0	\$0	94%	\$355,462
	S- 24	Nesmith Rd	2.350				
			1.620	\$0	\$296,806	98%	\$0
	S- 24	Nesmith Rd	1.620				
			3.700	\$0	\$592,812	98%	\$0
	SC 527	Thurgood Marshall Hwy	3.700				
			2.290	\$0	\$670,078	98%	\$0
	US 52	Williamsburg County Hwy N	2.290				
			5.250	\$0	\$575,470	51%	\$0
	S- 716	Blindman Rd	0.750				
	S- 315	Ditch Bank Rd	1.030				
	S- 327	Golf Rd	0.530				
	S- 361	Whispering Pines Rd	0.560				
	S- 509	Benton Rd	0.500				
	S- 549	Ditch Bank Rd	1.880				
			4.050	\$0	\$1,379,623	51%	\$0
	S- 52	Roper Woods Rd	4.050				
			2.310	\$0	\$1,172,056	51%	\$0
	US 521	Us 521 Hwy	2.310				
			3.650	\$0	\$1,416,806	7%	\$0
	S- 113	Green Rd	1.520				
	S- 84	Midway Rd	2.130				
			3.810	\$0	\$444,319	7%	\$0
	S- 559	Steadfast Rd	3.810				
			4.500	\$0	\$1,818,418	7%	\$0
	SC 261	Hemingway Hwy	1.130				
	SC 261	W Broad St	0.370				
	SC 377	Martin Luther King Jr Hwy	2.303				
	SC 377	S Lane Rd	0.697				
			2.600	\$0	\$1,608,276	7%	\$0
	US 521	Us 521 Hwy	1.920				
	US 521	Society St	0.680				
<b>Rural Road Safety</b>			<b>22.310</b>	<b>\$256,260</b>	<b>\$628,608</b>	<b>13%</b>	<b>\$0</b>
			10.000	\$75,000	\$0	0%	\$0
	US 521	Us 521 Hwy	10.000				
			10.000	\$181,260	\$0	0%	\$0
	US 521	Us 521 Hwy	10.000				
			2.310	\$0	\$628,608	51%	\$0
	US 521	Us 521 Hwy	2.310				

# New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed	Completed
York			58.349	\$0	\$15,351,487	64%	\$9,371,013
	<b>Pavements</b>		55.309	\$0	\$15,351,487	65%	\$9,371,013
	SC 324	Mcfarland Rd	0.970	\$0	\$0	98%	\$692,434
			2.620	\$0	\$0	98%	\$1,261,263
	S- 32	Cameron Rd	0.710				
	S- 724	Marshall Rd	1.910				
			3.400	\$0	\$0	98%	\$1,292,551
	SC 161	Old York Rd	3.400				
			4.010	\$0	\$0	98%	\$1,497,154
	SC 161	Old York Rd	3.960				
	SC 322	Mcconnells Hwy	0.050				
			3.420	\$0	\$0	98%	\$757,927
	S- 100	Harris St	0.590				
	S- 64	Lincoln Rd	2.830				
			3.790	\$0	\$0	90%	\$3,106,816
	US 21	Anderson Rd S	3.790				
			0.640	\$0	\$0	90%	\$762,868
	US 21	Anderson Rd S	0.640				
			3.310	\$0	\$1,283,212	92%	\$0
	S- 1172	Park Place Rd	1.030				
	S- 1451	Billy Wilson Rd	1.190				
	S- 334	Carson Rd	1.090				
			6.680	\$0	\$775,406	96%	\$0
	S- 1050	Crossland Rd	1.890				
	S- 1050	Greenleaf Rd	1.300				
	S- 1052	Ce Stewart Rd	3.490				
			1.690	\$0	\$1,454,967	93%	\$0
	S- 22	Pleasant Rd	1.690				
			2.730	\$0	\$2,581,351	93%	\$0
	SC 49	Congress St N	0.310				
	SC 160	Highway 160 W	0.250				
	SC 160	White St N	0.210				
	SC 5	Heckle Blvd	0.590				
	US 321 BUS	Congress St N	0.190				
	US 321 BUS	Kings Mountain St	1.180				
			2.850	\$0	\$505,245	97%	\$0
	S- 102	Eastview Rd	2.850				
			5.230	\$0	\$991,196	97%	\$0
	SC 49	York St	0.090				
	SC 49	Sharon Rd	5.140				
			4.460	\$0	\$1,242,798	97%	\$0
	US 21	Anderson Rd N	1.534				
	US 21	Anderson Rd	0.136				
	SC 5	Black Hwy	2.790				
			1.730	\$0	\$2,318,072	18%	\$0
	S- 49	S Sutton Rd	0.440				
	S- 49	N Sutton Rd	0.460				
	S- 245	Porter Rd	0.830				
			3.159	\$0	\$611,703	18%	\$0
	S- 756	Rosewood Dr	0.539				
	S- 756	Aldersgate Rd	0.080				
	S- 159	Montana Dr	0.350				
	S- 1155	Allison Cir	1.360				
	S- 1158	Flint Street Ext	0.480				
	S- 1304	Poag St	0.100				
	S- 1305	Fudge St	0.050				
	S- 1305	Cornelius Dr	0.200				
			3.180	\$0	\$2,343,654	18%	\$0
	US 21	Highway 21 Byp S	1.080				
	US 21	Highway 21 Byp N	0.760				
	SC 322	Cherry Rd	1.340				
			1.440	\$0	\$1,243,883	18%	\$0
	US 321	Congress St S	0.070				
	US 321	Highway 321 Byp S	0.180				
	US 321	Highway 321 Byp	1.190				
	<b>Rural Road Safety</b>		3.040	\$0	\$0	0%	\$0
			3.040	\$0	\$0	0%	\$0
	SC 72	Saluda Rd	3.040				

## New Gas Tax Trust Fund

Project List Report as of September 30, 2019

*Road Committed Values are Grouped by Project*

*Updated September 24, 2020*

Road Number	Road Number	Road Name	Mileage	Preliminary Engineering	Construction	% of Construction Completed		Completed
<b>Multi-County</b>			<b>0.000</b>	<b>\$8,410,000</b>	<b>\$0</b>		<b>0%</b>	<b>\$0</b>
<b>Grand Total</b>			<b>3,741.159</b>	<b>\$86,542,309</b>	<b>\$870,329,088</b>		<b>73%</b>	<b>\$181,554,253</b>