



## State of South Carolina Contribution Expenditure Report

This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of each quarter.

**Quarterly reports are due as follows: Q1, October 31, 2024; Q2, January 31, 2025; Q3, April 30, 2025; Q4, July 31, 2025. Please submit completed reports to Roxanne Ancheta, [AnchetaRM@scdot.org](mailto:AnchetaRM@scdot.org)**

### Contribution Information

Amount	State Agency Providing the Contribution	Purpose
\$2,000,000	U120 - Department of Transportation	Augusta Plantation Interchange

### Organization Information

Entity Name	Horry County Government
Address	1301 Second Avenue
City/State/Zip	Conway, SC 29526
Website	Horrycountysc.gov
Tax ID#	57-6000365
Entity Type	County

### Organization Contact Information

Name	Elizabeth Tranter
Position/Title	Director, Community Development & Grants
Telephone	843-915-7036
Email	Tranter.Elizabeth@horrycountysc.gov

### Reporting Period

Reporting Period	Quarter 4: April 1, 2025 - June 30, 2025
------------------	--

### Accounting of how the funds have been spent:


Description (Attach additional detail for subgrantees and affiliated nonprofits)	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
Design, CEI	\$1,750,000.00	\$0.00	\$74,928.40	\$235,511.43	\$192,394.07	\$502,833.90	\$1,247,166.10
Utility Relocation	\$250,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$250,000.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$2,000,000.00	\$0.00	\$74,928.40	\$235,511.43	\$192,394.07	\$502,833.90	\$1,497,166.10

### Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year):

The Augusta Plantation Interchange Project is entering the Final Design Stage. We have conducted Noise Studies and will be meeting with the affected property owners this Summer. We expect to enter the construction phase in 2027 with final completion in 2030.

### Expenditure Certification

The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

  
Signature  
Elizabeth Tranter  
Printed Name

Director, Community Development  
Title  
May 27, 2025  
Date