

	State of South Carolina Contribution Expenditure Report This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designated organization at the end of each quarter. SFY 25-26 Quarterly Reports are due as follows: Q1, October 31, 2025; Q2, January 31, 2026; Q3, April 30, 2026; Q4, July 31, 2026. Please submit completed reports to Roxanne Ancheta, AnchetaRM@scdot.org.	
Contribution Information		
Amount	State Agency Providing the Contribution	Purpose
\$5,000,000.00	U120 - Department of Transportation	Traffic Mitigation in Easley, SC (Olive St & Glenwood Rd and Hwy 135/8)

Organization Information	
Entity Name	Pickens CTC
Address	222 McDaniel Avenue, B-2
City/State/Zip	Pickens, SC 29671
Website	https://www.co.pickens.sc.us
Tax ID#	C914060S4
Entity Type	County

Organization Contact Information	
Name	Duane Greene
Position/Title	PCTC Chairman
Telephone	864-423-2373
Email	tdgreene41@gmail.com

Reporting Period	
Reporting Period	Q4: April - June, 2026

Accounting of how the funds have been spent:							
Description	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
Olive Street & Glenwood Rd Intersection	\$1,744,442.00	\$11,448.87	\$48,054.39	\$43,995.39	\$47,840.14	\$151,338.79	\$1,409,146.35
Olive Street & Glenwood Road Intersection Improvement	\$2,000,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000,000.00
Hwy 135 & 8 Intersection Improvement	\$500,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$479,200.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$4,244,442.00	\$11,448.87	\$48,054.39	\$43,995.39	\$47,840.14	\$151,338.79	\$3,888,346.35

Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year) :
The Olive St & Glenwood Rd Project is currently in the process of ROW acquisitions and final stages of completing plans for construction. The Hwy 135 & 8 Intersection Project has completed the traffic analysis and will enter planning and design stage once additional funds are secured.

Expenditure Certification
The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

T. Duane Greene

Signature

T. Duane Greene

Printed Name

PCTC Chairman

Title

20-Aug-26

Date