



State of South Carolina Contribution Expenditure Report

This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of each quarter. **Quarterly reports are due as follows: Q1, October 31, 2024; Q2, January 31, 2025; Q3, April 30, 2025; Q4, July 31, 2025. Please submit completed reports to Roxanne Ancheta, AnchetaRM@scdot.org**

Contribution Information

Amount	State Agency Providing the Contribution	Purpose
\$5,000,000.00	U120 - Department of Transportation	Traffic Mitigation in Easley, SC (Sheffield Rd & Crestview Rd, Olive St & Glenwood Rd and Hwy 135/8)

Organization Information

Entity Name	Pickens CTC
Address	222 McDaniel Avenue, B-2
City/State/Zip	Pickens, SC 29671
Website	https://www.co.pickens.sc.us
Tax ID#	C914060S4
Entity Type	County

Organization Contact Information

Name	Duane Greene
Position/Title	PCTC Chairman
Telephone	864-423-2373
Email	tdgreene41@gmail.com

Reporting Period

Reporting Period	Quarter 2: October 1, 2024 - December 30, 2024
------------------	------------------------------------------------

Accounting of how the funds have been spent:

Description (Attach additional detail for subgrantees and affiliated nonprofits)	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
Sheffield Rd & Crestview Rd Roundabout	\$755,558.00	\$113,553.10	\$642,004.90			\$755,558.00	\$0.00
Olive Street & Glenwood Rd Intersection	\$1,744,442.00	\$27,528.15	\$60,950.44			\$88,478.59	\$1,655,963.41
Olive Street & Glenwood Road Intersection Improvement	\$2,000,000.00	\$0.00	\$0.00			\$0.00	\$2,000,000.00
Hwy 135 & 8 Intersection Improvement	\$500,000.00	\$0.00	\$0.00			\$0.00	\$500,000.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$5,000,000.00	\$141,081.25	\$702,955.34	\$0.00	\$0.00	\$844,036.59	\$4,155,963.41

Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year) :

The Olive St & Glenwood Rd project is still in the planning and design stages. The Hwy 135 & 8 Intersection project has not been started yet, and the Engineer is conducting a traffic study.

Expenditure Certification

The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

T. Duane Greene

Signature

PCTC Chairman

Title

T. Duane Greene
Printed Name

28-Mar-25
Date