



## State of South Carolina Contribution Expenditure Report

This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of each quarter. **Quarterly reports are due as follows: Q1, October 31, 2024; Q2, January 31, 2025; Q3, April 30, 2025; Q4, July 31, 2025. Please submit completed reports to Roxanne Ancheta, AnchetaRM@scdot.org**

### Contribution Information

Amount	State Agency Providing the Contribution	Purpose
\$2,000,000.00	U120 - Department of Transportation	Highway 61 Corridor Improvements

### Organization Information

Entity Name	Charleston County Public Works
Address	4045 Bridge View Drive, Suite B309
City/State/Zip	North Charleston, SC 29405
Website	<a href="https://www.charlestoncounty.org/departments/public-works/">https://www.charlestoncounty.org/departments/public-</a>
Tax ID#	57-6001289
Entity Type	County

### Organization Contact Information

Name	Peter Dondanville
Position/Title	Project Manager
Telephone	843-202-7622
Email	<a href="mailto:pdondanville@charlestoncounty.org">pdondanville@charlestoncounty.org</a>

### Reporting Period

Reporting Period	Quarter 4: April 1, 2025 - June 30, 2025
------------------	--

### Accounting of how the funds have been spent:

Description (Attach additional detail for subgrantees and affiliated nonprofits)	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
Preliminary Engineering	\$2,000,000.00	\$0.00	\$0.00	\$868.76	\$2,142.25	\$3,011.01	\$1,996,988.99
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$2,000,000.00	\$0.00	\$0.00	\$868.76	\$2,142.25	\$3,011.01	\$1,996,988.99

### Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year):

Project is ongoing. Scope and fee negotiation with consultant in progress.

### Expenditure Certification

The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

*Peter Dondanville*

Signature  
Peter Dondanville  
Printed Name

Project Manager  
Title  
7/30/25  
Date