

NON-CONFIDENTIAL DESIGN-BUILD QUESTIONS
Bridge Package 16 - Contract ID 3962240 - Pickens County

FINAL RFP - ROUND 5

Question No.	Category	Section	Page / Doc No.	Question/Comment	Discipline	SCDOT	
						Response	Explanation
1	Attach_A	Exhibit 4e	4	The RFP requirements state to provide a minimum 10-foot setback from the top of the channel bank to the face of the pier (pile or column) on the overbanks, rather than the face of column? This approach deviates from Hydro Design Bulletin 2019-04 for columns <= 5 feet. Can SCDOT confirm which requirements the Teams are required to meet due to the apparent conflicting nature?	Hydrology	Revision	Exhibit has been revised for clarity and to match HDB 2019-04.
2	Attach_A	Exhibit 5	28	Where excess excavation at one project location within Package 16 is used inside the right-of-way for embankments at another project location within package 16, will that material be considered Borrow Excavation or Unclassified Excavation?	Construction	No_Revision	This excess excavation would be considered Unclassified Excavation and would need to meet any applicable testing requirements.

