Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1728+00 SB	**Date of Inspection:**	4/21/2015
Length of Pipe (ft):	58	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**2**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:30**

Comments: **Start of pipe**

Damage Type:	**Breaks**
Location of Damage (ft):	**32**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:07:45**

Comments: **Broken pipe at 8 o'clock. Can see soil through break. Appears that a washout is occurring.**

Damage Type:	**Offset Joint**
Location of Damage (ft):	**34**
Crack/Break Width (in):	**5.3**
Video Cue Time:	**0:09:13**

Comments: **Fiber line has caused a joint break.**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1728+00 SB	**Date of Inspection:**	4/21/2015
Length of Pipe (ft):	58	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**58**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:14:51**

Comments: **SB pipe ends in box. Box has step-down NB side will be completed later. See 1728+00 NB.**

Mead & Hunt