Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	887+00	**Date of Inspection:**	3/23/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**2**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**N/A**

Comments: **Start of pipe**

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**14**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:01:00**

Comments: **Gap at joint**

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**30**
Crack/Break Width (in):	**0.71**
Video Cue Time:	**0:05:20**

Comments: **Can see earth at 6 o'clock**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	887+00	**Date of Inspection:**	3/23/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**Gapped joint**
Location of Damage (ft):	**38**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:09:05**

Comments:

Joint is completely disconnected. It appears that material is washing away from outside of the pipe SB to be replaced and NB to be inspected

Mead & Hunt