Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1404+90 SB	**Date of Inspection:**	5/4/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**Offset Joint**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:20**

Comments: **Due to slope, joint could not be measured. Soil can be seen at offset.**

Damage Type:	**Offset Joint**
Location of Damage (ft):	**8**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:01:00**

Comments: **Due to slope, joint could not be measured. Soil can be seen at offset.**

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**56**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:08:15**

Comments: **Gapped joint that seems to be filled in with rock. Could not measure but appears to be 3" to 5".**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1404+90 SB	**Date of Inspection:**	5/4/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**64**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:09:46**

Comments:

Could not continue due to mortar build-up on bottom of pipe. Remaining pipe appears to be intact.

Mead & Hunt