Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1494+50	**Date of Inspection:**	4/10/2015
Length of Pipe (ft):	170	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	

Summary of Issues

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:00**

Comments: **Root growing through joint at 7 and 11 o'clock**

Damage Type:	**N/A**
Location of Damage (ft):	**72**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:08:22**

Comments: **Drop inlet**

Damage Type:	**Break**
Location of Damage (ft):	**114**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:13:00**

Comments: **Guardrail post through pipe**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1494+50	**Date of Inspection:**	4/10/2015
Length of Pipe (ft):	170	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	

Summary of Issues

Damage Type:	**Alignment**
Location of Damage (ft):	**170**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:19:40**

Comments: **Pipe is misaligned. Soil could be infiltrating.**

Damage Type:	**N/A**
Location of Damage (ft):	**174**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:20:30**

Comments: **End of pipe**

Mead & Hunt