McCall, Betsy D

From: Russell, Malzone
Sent: Wednesday, May 29, 2019 4:07 PM
To: Turner, Michael K.; Black, J Michael; Molinaroli, Raymond L.; Richards, Kirk R.; Johnson, Joshua A.; Burton, Daniel; Wickenhoefer, Samuel T.; Jones, Eric A; Fralix, Charles E; Dozier II, Reginald C.; Payne, Adam C.
Cc: Henderson, Timothy R
Subject: RE: I-95 widening MM 0-18

1. Outfall drainage issues.
2. Right of way fence need replacing.
3. Median box tops rusted.
4. Consider Emergency Median Crossing access points.
5. Remove old weight stations
6. Consider Gateway Plants, underground irrigation at Gateway & Median Plants.
7. Bridge clearance for travel surface
8. Exit 8 Northbound exit ramp backing up to mainline of I-95 during morning traffic.
9. I-95 near 2 mile point NB vehicles bottoming out due to vertical grade issue.

From: Turner, Michael K.
Sent: Wednesday, May 29, 2019 2:47 PM
To: Black, J Michael; Molinaroli, Raymond L.; Richards, Kirk R.; Johnson, Joshua A.; Burton, Daniel; Wickenhoefer, Samuel T.; Russell, Malzone; Jones, Eric A; Fralix, Charles E; Dozier II, Reginald C.; Payne, Adam C.
Cc: Henderson, Timothy R
Subject: I-95 widening MM 0-18

All, we will soon be developing a purpose and need statement and performing preliminary scoping for the above referenced project. As part of that process we are to bring "Reoccuring issues" to the scoping meeting. I know of a couple of bridge issues, generally centered around the SBL MM2 bridge where saddle and bolt failures have been an issue and the bridge at MM11.5ish in the NBL where there is a notable dip in the roadway and some bent settlement.

Can anyone else think of something else that has been problematic:

- Pipe/culvert issues
- Road subgrade issues?? (I know we have had some issues dropping slabs with FDP'ing in the past)
- Other bridge issues??
- Any issues with ITS or lack thereof?
- Anything else??

I need this info No later than June 12th so that all parties can review ahead of the meeting on June 26.

M. Kevin Turner, P.E., Leed AP
SCDOT
District Construction/Maintenance Engineer
6355 Fain Boulevard
North Charleston, SC 29406-4989
843-746-6726

Safety 1st – Live By It!
Let 'em Work, Let 'em Live!