Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1477+50	**Date of Inspection:**	4/10/2015
Length of Pipe (ft):	132	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:13**

Comments: **Start of pipe**

Damage Type:	**Offset Joint**
Location of Damage (ft):	**24**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:03:25**

Comments: **Joint is not aligned correctly**

Damage Type:	**N/A**
Location of Damage (ft):	**60**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:08:42**

Comments: **Drop inlet under median**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1477+50	**Date of Inspection:**	4/10/2015
Length of Pipe (ft):	132	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**132**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:18:33**

Comments: **End of pipe**

Mead & Hunt