Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1255+00 SB	**Date of Inspection:**	4/2/2015
Length of Pipe (ft):	128	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:08**

Comments: **Start of pipe**

Damage Type:	**N/A**
Location of Damage (ft):	**64**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:08:51**

Comments: **Drop Inlet**

Damage Type:	**N/A**
Location of Damage (ft):	**68**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:09:00**

Comments: **Start of pipe from drop inlet**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1255+00 SB	**Date of Inspection:**	4/2/2015
Length of Pipe (ft):	128	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**Dislocation**
Location of Damage (ft):	**72**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:09:49**

Comments: **N/A**

Damage Type:	**N/A**
Location of Damage (ft):	**128**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:18:25**

Comments: **Pipe end. Drop inlet in median of I-85.**

Mead & Hunt