Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	850+00	**Date of Inspection:**	3/4/2015
Length of Pipe (ft):	502	**Type of Pipe:**	RCP
Pipe Diameter (in):	30	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**8**
Crack/Break Width (in):	**2.53**
Video Cue Time:	**2:00**

Comments: **N/A**

Damage Type:	**Offset Joint**
Location of Damage (ft):	**16**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**5:00**

Comments: **N/A**

Damage Type:	**Dislocations**
Location of Damage (ft):	**24**
Crack/Break Width (in):	**2.4**
Video Cue Time:	**7:01**

Comments: **N/A**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	850+00	**Date of Inspection:**	3/4/2015
Length of Pipe (ft):	502	**Type of Pipe:**	RCP
Pipe Diameter (in):	30	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**56**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**14:48**

Comments: **Chipped bell at 4 o'clock**

Damage Type:	**N/A**
Location of Damage (ft):	**76**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**18:00**

Comments: **4 ft joint**

Damage Type:	**N/A**
Location of Damage (ft):	**84**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**19:24**

Comments: **Bell Damaged**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	850+00	**Date of Inspection:**	3/4/2015
Length of Pipe (ft):	502	**Type of Pipe:**	RCP
Pipe Diameter (in):	30	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**Gapped Joint**
Location of Damage (ft):	**92**
Crack/Break Width (in):	**4.46**
Video Cue Time:	**21:52**

Comments: **Mortar in base of pipe**

Damage Type:	**N/A**
Location of Damage (ft):	**108**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**1:15**

Comments: **Bell damaged at 6 oclock**

Damage Type:	**N/A**
Location of Damage (ft):	**116**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**3:22**

Comments: **Curved pipe sealed with mortared brick**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	850+00	**Date of Inspection:**	3/4/2015
Length of Pipe (ft):	502	**Type of Pipe:**	RCP
Pipe Diameter (in):	30	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**120**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:30:22**

Comments: **4 ft joint**

Mead & Hunt