Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1649+00	**Date of Inspection:**	4/16/2015
Length of Pipe (ft):	232	**Type of Pipe:**	RCP / Metal
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:15**

Comments: **Start of pipe**

Damage Type:	**N/A**
Location of Damage (ft):	**44**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:05:51**

Comments: **Drop inlet under SB shoulder.**

Damage Type:	**N/A**
Location of Damage (ft):	**100**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:13:07**

Comments: **Drop inlet under I-85 median.**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1649+00	**Date of Inspection:**	4/16/2015
Length of Pipe (ft):	232	**Type of Pipe:**	RCP / Metal
Pipe Diameter (in):	24	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**168**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:23:15**

Comments: **North bound shoulder drop inlet.**

Damage Type:	**N/A**
Location of Damage (ft):	**232**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:32:35**

Comments:
Concrete pipe turns into corrugated pipe at NB Frontage Road.

Mead & Hunt