Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1105+30	**Date of Inspection:**	3/26/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**4**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:00:07**

Comments: **Start of pipe**

Damage Type:	**N/A**
Location of Damage (ft):	**124**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:18:10**

Comments: **Drop inlet under roadway**

Damage Type:	**N/A**
Location of Damage (ft):	**196**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:28:40**

Comments: **Drop inlet**

Mead & Hunt

Video Pipe Detail Report

M&H Project Number:	R3286900-141416.01
Client / State Project Number:	
Project Name:	I-85 CHEROKEE COUNTY DB PREP-(MM 80-96)
Project Address:	CHEROKEE COUNTY, SC
Client:	SCDOT

Pipe ID:	1105+30	**Date of Inspection:**	3/26/2015
Length of Pipe (ft):	N/A	**Type of Pipe:**	RCP
Pipe Diameter (in):	18	**Pipe Location:**	See Pipe ID

Summary of Issues

Damage Type:	**N/A**
Location of Damage (ft):	**227**
Crack/Break Width (in):	**N/A**
Video Cue Time:	**0:35:00**

Comments: **Pipe broken. Fiber line appears to have been drilled through pipe.**

Mead & Hunt